

Sukumarpur to Sharma Zola

~~MMGSY~~  
Shedule XLV Form No. 134. = 1236

Supaul DIVISION

Kishanpur SUB-DIVISION

# Measurement Book

Sudhor Kumar

प्रमाणित किया जाता है कि इस मापी  
पुस्तक में कुल 100 (एक सौ) मशीन से  
उत्पन्न पृष्ठ हैं। जो श्री शिवशंकर प्रसाद  
सह आदि., ग्राहक का निमाता, चर्च और  
प्रमोदल बिशनपुर के नाम से निर्धारित  
किया जाता है।

*Y. K. Singh*  
कार्यपालक (अभिज्ञता) 3/3/2019  
प्रामोण कार्य कि राज  
कार्य प्रमंडल, सुपौल  
*Nov*  
15.3.19

# 2nd and Final Bill

12

Sch. XLV-Form No. 134

| Particulars                                                         | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                     | No.                           | L. | B. | D. |                  |
| Name of work :- Construction of Road From Sukmaapur to Sharma Tola. |                               |    |    |    |                  |
| (M.M.U.S.Y)                                                         |                               |    |    |    |                  |
| Agency :- Sudhar Kumar                                              |                               |    |    |    |                  |
| Agreement No :- 44/SB/2018-2019                                     |                               |    |    |    |                  |
| Agreement Value :- 7829115 = ₹                                      |                               |    |    |    |                  |
| Date of start :- 28/10/2018.                                        |                               |    |    |    |                  |
| Date of compl <sup>n</sup> :- 27/10/2019                            |                               |    |    |    |                  |
|                                                                     |                               |    |    |    |                  |
|                                                                     |                               |    |    |    |                  |
|                                                                     |                               |    |    |    |                  |
|                                                                     |                               |    |    |    |                  |

1) Excavation for Road-work in soil with hydraulic excavator

Flexible Road.

$$2 \times 10 \text{ No} \times 30 \text{ M} \times 0.525 \times 0.100 = 31.50$$

$$2 \times 5 \text{ No} \times 30 \text{ M} \times 0.525 \times 0.100 = 15.75$$

$$2 \times 10 \text{ No} \times 15 \text{ M} \times 0.525 \times 0.100 = 15.75$$

$$2 \times 10 \text{ No} \times 30 \text{ M} \times 0.525 \times 0.100 = 31.50$$

$$2 \times 7 \text{ No} \times 30 \text{ M} \times 0.525 \times 0.100 = 22.05$$

$$\text{Total} = 116.55 \text{ m}^3$$

Continuation

| Particulars                                     | Details of actual measurement |    |    |    | Contents of area       |
|-------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                 | No.                           | L. | B. | D. |                        |
| -: Abstract of Cost:-                           |                               |    |    |    |                        |
| 1/1) P/V and Fixing Bench                       |                               |    |    |    |                        |
| Mark pillars.                                   |                               |    |    |    |                        |
| $QY = 1 \text{ Nos. vide Pg - 7}$               |                               |    |    |    |                        |
| @ 4582.82/Nos                                   |                               |    |    |    | $Rs = 4583 = \infty$   |
| 2/2) P/V and Fixing Reference                   |                               |    |    |    |                        |
| mark pillars.                                   |                               |    |    |    |                        |
| $QY = 6 \text{ Nos. vide Pg - 7}$               |                               |    |    |    |                        |
| @ 2113.68/Nos                                   |                               |    |    |    | $Rs = 12682 = \infty$  |
| 3/3) Clearing & Grubbing Road.                  |                               |    |    |    |                        |
| $QY = 0.49 \text{ Hect vide Pg - 7}$            |                               |    |    |    |                        |
| @ 50148.62/Hect                                 |                               |    |    |    | $Rs = 24573 = \infty$  |
| 4/4) Const. of Embankment.                      |                               |    |    |    |                        |
| Excavator for Roadway.                          |                               |    |    |    |                        |
| $QY = 116.55 \text{ m}^3 \text{ vide Pg - 12}$  |                               |    |    |    |                        |
| @ 77.70/m <sup>3</sup>                          |                               |    |    |    | $Rs = 9056 = \infty$   |
| 5/5) Const. of Earthwork                        |                               |    |    |    |                        |
| Lead up to - 1000M.                             |                               |    |    |    |                        |
| $QY = 733.36 \text{ m}^3 \text{ vide Pg - 14}$  |                               |    |    |    |                        |
| @ 155.73/m <sup>3</sup>                         |                               |    |    |    | $Rs = 114206 = \infty$ |
| 6/6) Const. of Earthwork.                       |                               |    |    |    |                        |
| Lead up to - 100M.                              |                               |    |    |    |                        |
| $QY = 1711.17 \text{ m}^3 \text{ vide Pg - 14}$ |                               |    |    |    |                        |
| @ 134.97/m <sup>3</sup>                         |                               |    |    |    | $Rs = 230957 = \infty$ |
| 7/7) Construction of subgrade.                  |                               |    |    |    |                        |
| & Earthwork shoulder.                           |                               |    |    |    |                        |

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area       |
|-------------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                       | No.                           | L. | B. | D. |                        |
| 28/29) Providing and laying Rec NP3 Pipe (1000mm dia) |                               |    |    |    |                        |
| Qty = 15.0m vide pg - 8                               |                               |    |    |    |                        |
| @ 4535.51/m                                           |                               |    |    |    | Rs = 68033             |
| 29/28) Providing and laying Rec NP3 Pipe (600mm dia)  |                               |    |    |    |                        |
| Qty = 7.5m vide Pg - 4                                |                               |    |    |    |                        |
| @ 1441.96/m                                           |                               |    |    |    | Rs = 10815=            |
| 30/30) plastering with c.o.m (1:4)                    |                               |    |    |    |                        |
| Qty = 83.28m <sup>2</sup> vide Pg - 8                 |                               |    |    |    |                        |
| @ 216.89/m <sup>2</sup>                               |                               |    |    |    | Rs = <del>180.62</del> |
|                                                       |                               |    |    |    | Rs = 18063=00          |

Total = 7957332=00

Less Below @ 10% = 795733=00

7161599 =00

Less Prov. A/c Paymt = 3448004=00

= 3713595=00

24/7/2023

A.E.