

Name of work:- Kharika Pokhar, marnaya To
Dinesh Pokhar Hote Hue SSB camp
Schedule XLV-Form No. 134
Hote Hue Bharat-upel Sime

MMNSY(NEW)

DIVISION

Jaynar

SUB-DIVISION

Ladonia

1266

MEASUREMENT BOOK

Ramdhir Kumar.

Agreement - 15530/202-23

~~1st year~~ ~~House Bill~~

1st yr A/S Bill

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Rd from Karikha Pokhar Mainway To Dinesh Pokhar Hote Hue SSRB camp Hote Hue Bharat-Nepal Sima, Muzsy (SSB)					
Agency - Ramdhur Kumar At Sikendarpur, Muz.					
Agreement No - 15-SBD/2022-23 Muzsy (Muz)					
Date of start 19-09-2022					
Date of completion - 18-09-2023					
Rate quoted - 13.58% below					
Record Entry					
① Prov. and firing mmsy chhok and low barrel = 2 Nos.					
② Setting out of level mark = 7 Nos.					
③ clearing and grading Rd land - do -					
	10X	30X	3.50	= 1050.00	
	12X	30X	3.50	= 1260.00	
	12X	30X	3.50	= 1260.00	
	10X	30X	3.50	= 1050.00	
	8X	30X	3.50	= 840.00	

$\Sigma = 5460.00$
 $= 0.546 \text{ ha}$

Grd
06/04/23
JZ

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Prov. sand filling in found P. do					
Qty vide P. (9) 8 mms					
18.544 ³ @ 493.78/4 ²					9155~
(14) Prov. A/C flat soling					
Qty vide P. (10) 8 mms					
185.494 ³ @ 259.31/4 ²					48099~
(15) Prov. ce p 1130 do					
Qty vide P. (9) 8 mms					
156.04 ³ @ 7596.16/4 ²					1184689~
					T=8 8393313~
(16) Add L.C. @ 1/4 = 4					83933~
Add 487 @ 1/4 = 4					1007198~
(18) S.F. @ 10/100 mms = 4					135845~
					T=8 9620289~
less 13.58% below = 12					1306435~
					T=8 8313854~
less previous payment = 12					4666718~
vide P. (5) 8 mms					
					T=8 3647136~
Only					
30/11/23					
J.E					