

कार्यपालक अभिगन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, मधुबनी  
Cm/1  
12/07/21

\_\_\_\_\_ DIVISION  
\_\_\_\_\_ SUB-DIVISION  
\_\_\_\_\_  
MEASUREMENT BOOK

No. 2681

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

# 1st ON A/C Bill

Name of the work-  
 Situation of work-  
 Agency by which work is executed-  
 Date of measurement-  
 No. and date of agreement-  
 (These four lines should be repeated at the commencement of the measurements relating to each work)

| (These four rows to be filled in according to the measurements relating to each work) |                               |    |    |    |                  |
|---------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
| Particulars                                                                           | Details of actual measurement |    |    |    | Contents of area |
|                                                                                       | No.                           | L. | B. | D. |                  |
| Name of work:- construction                                                           |                               |    |    |    |                  |
| of road & CD work under                                                               |                               |    |    |    |                  |
| Sadak to hobarahi Uttar                                                               |                               |    |    |    |                  |
| to road under MMN (SE)                                                                |                               |    |    |    |                  |
| head.                                                                                 |                               |    |    |    |                  |
| Agency:- Jupiter Intech Pvt. Ltd.                                                     |                               |    |    |    |                  |
| AT- Flat No-203, 2nd floor                                                            |                               |    |    |    |                  |
| JagTree Apartment Bada                                                                |                               |    |    |    |                  |
| Colony, Patna - 800001.                                                               |                               |    |    |    |                  |
| Agreement No:- 07 SBD/2021-22                                                         |                               |    |    |    |                  |
| Agreement Date:- 10.05.2021 below of BOD.                                             |                               |    |    |    |                  |

|                                 |                        |  |  |  |                       |
|---------------------------------|------------------------|--|--|--|-----------------------|
| Date of start - 03.03.2021      |                        |  |  |  |                       |
| Date of completion - 02.12.2021 |                        |  |  |  |                       |
| Record measurement of 08.09.21  |                        |  |  |  |                       |
| St. no (1)                      | Setting out pillars -  |  |  |  |                       |
|                                 | - do all completions   |  |  |  |                       |
|                                 | 02 nos.                |  |  |  |                       |
| St. no (2)                      | Clearing & grubbing of |  |  |  |                       |
|                                 | road land by manual    |  |  |  |                       |
|                                 | means - local labor    |  |  |  |                       |
|                                 | 3 x 30 x 3.50 =        |  |  |  | 315.0 m <sup>2</sup>  |
|                                 | 5 x 30 x 3.50 =        |  |  |  | 525.0 m <sup>2</sup>  |
|                                 | 1 x 1 x 3.50 =         |  |  |  | 3.50 m <sup>2</sup>   |
|                                 |                        |  |  |  | 843.50 m <sup>2</sup> |
|                                 | 242.50                 |  |  |  |                       |
|                                 | = 10000                |  |  |  | 0.08 Ha.              |

Continuation

08.09.2021  
 JE

| Particulars                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------|-------------------------------|----|----|----|------------------|
|                                       | No.                           | L. | B. | D. |                  |
| 97. no (10/9) Plv Km stone do all     |                               |    |    |    |                  |
| complete job -                        |                               |    |    |    |                  |
| 84y wide TMB P-4, 97 no (10/9)        |                               |    |    |    |                  |
| 01 no @ Rs 2284.20/mo -               |                               |    |    |    | Rs 2,284.20      |
| 97 no (11/900) Plv 200m stone do      |                               |    |    |    |                  |
| all complete job -                    |                               |    |    |    |                  |
| 84y wide TMB P-4, 97 no (11/900)      |                               |    |    |    |                  |
| 01 no @ Rs 615.27/mo -                |                               |    |    |    | Rs 615.27        |
| 97 no (12/1000) Plv 600mm equilateral |                               |    |    |    |                  |
| 2 triangle do all complete            |                               |    |    |    |                  |
| job -                                 |                               |    |    |    |                  |
| 84y wide TMB P-4, 97 no (12/1000)     |                               |    |    |    |                  |
| 04 nos @ Rs 3392.72/mo -              |                               |    |    |    | Rs 13,569.28     |

|                                                   |  |  |  |  |              |
|---------------------------------------------------|--|--|--|--|--------------|
| 97 no (13/1000) Plv 900mm side octagon            |  |  |  |  |              |
| or stop board do all                              |  |  |  |  |              |
| complete job -                                    |  |  |  |  |              |
| 84y wide TMB P-4, 97 no (14/1000)                 |  |  |  |  |              |
| 02 nos @ Rs 8469.41/mo -                          |  |  |  |  | Rs 16,938.82 |
| 97 no (14/1000) Plv 600mm x 450mm rect            |  |  |  |  |              |
| - angular (place board) do                        |  |  |  |  |              |
| all complete job -                                |  |  |  |  |              |
| 84y wide TMB P-4, 97 no (15/1000)                 |  |  |  |  |              |
| 02 nos @ Rs 4513.85/mo -                          |  |  |  |  | Rs 9,027.70  |
| 97 no (15/11) Road marking with ker               |  |  |  |  |              |
| applied thermoplastic compound                    |  |  |  |  |              |
| with reflective glass beads - do                  |  |  |  |  |              |
| 84y wide TMB P-5, 97 no (11/11)                   |  |  |  |  |              |
| 48.20 m <sup>2</sup> @ Rs 721.95/m <sup>2</sup> - |  |  |  |  | Rs 34,798.90 |

Continuation

