


प्रमाणित किया जाता है कि इस मापी पुस्त
श्री मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. ~~अशोक प्रसाद सिंह~~
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल.....~~पंडित~~.....को निर्गत
किया जाता है।


कामपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी

24/12/20

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2386

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-					Construction & Maintenance
					of Road & CD work from
					Sagarpur yadav to L to
					Muslim to L Road
					Head:- M. M. M. S. Y. (S. C.)
Agency:-					M. S. Ram Bilash Singh, village
					P.O:- Ganga Sagar Bhowara
					Dist:- Madhubani
Agreement No.:-					139/SBD/2020-21
Agreement Rate:-					14.57 as per B.O.R.

Date of Start:- 23-09-2020

Date of Comp:- 22-09-2021

Recorded on.

(1) pro. & fixing of work

ing bench mark used. 16.0 m².

(2) clearing & grubbing

the Road Land - - -

11 m² x 30.00 x 3.50 = 1155.0 m²10 m² x 30.00 x 3.50 = 1050.0 m²9 m² x 30.00 x 3.50 = 945.0 m²8 m² x 30.00 x 3.50 = 840.0 m²7 m² x 30.00 x 3.50 = 735.0 m²6 m² x 30.00 x 3.50 = 630.0 m²

Continuation

C.O

5355.0 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8 earthen shoulders - do -					
do - all complete Job					
Qty. wide msp (35)					
Qty: 1493.00 m ²					
@ Rs 192.04/m ² Rs 286716 ~					
14/21 pro. & fixing of MHSY					
infrastructure side road					
do - do - all complete					
Job					
Qty. wide msp (35)					
Qty: 2.00 m ²					
@ Rs 10923.56/m ² Rs 21847 ~					
15/22 E/L in excavation					
for foundations for str.					
do - do - all complete					
Job					
Qty. wide msp (35)					
Qty: 119.20 m ²					
@ Rs 279.09/m ² Rs 33268 ~					
16/23 pro. pcc M15 grade					
in open trenches - do -					
do - all complete Job					
Qty. wide msp (35) (36)					
Qty: 18.40 m ²					
@ Rs 5935.95/m ² Rs 109221 ~					

Continuation

C.O: 11032233 ~

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/24 pro. PCC 1420 18 Sub					
- Structure - do - do - all					
Complete Job.					
Qty. wide 7m 3P (36)					
Qty. = 134.96 m ³					
@ Rs. 6754.93/m ³ = Rs. 911645 ~					
18/25. pro. & laying R.C.C					
pipe 11/13 for cut					
- do - do - all					
Complete Job.					
Qty. wide 7m 3P (36)					

Qty. = 30.00 m				
@ Rs. 3910.33/m = Rs. 117310 ~				
Rs. 12061688 ~				
Add CST @ 12% Rs. 1447403 ~				
Add C.C. @ 1% Rs. 120617 ~				
Add S. fee @ 10% Rs. 174115 ~				
Rs. 13803823 ~				
less 14.57% below Rs. 2011217 ~				
Rs. 11792606 ~				
less previous pay. Rs. 9549222 ~				
Rs. 2243383 ~				
by 15/12/23				
J.E.				

Continuation