

Schedule XLV-Form No. 134

Construction of Road from - Kharel to

Maheshpur.

Seppal

DIVISION

Subdial

SUB-DIVISION

MB No-1546

MEASUREMENT BOOK

Agency - Jwal Mishra. Engineering Pvt. Ltd

Name of work :- Const. of
Road from Kharai to
Maheshpur.

Agency :- Devkrishna. Englan
Pvt. Ltd.

Agreement No :- 25/SBD/2021-22

Agreement value :- 2,06,21,779.00

Date of Start :- 15-03-2022

Date of Complⁿ :- 04-03-2023

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
-: Abstract of cost:-					
1) Setting out pillars.					
Qty = 20 Nos. wide Pg - 14					
@ 2454.62/Hws Rs = 49092.00					
Clearing and grubbing Road Land.					
Qty = 0.875 Hwt wide Pg - 14					
@ 49496.70/Hwt Rs = 43310.00					
Box cutting					
Qty = 187.85 m ³ wide Pg - 16					
@ 74.10/m ³ Rs = 13920.00					
1) Const. of Embankment with material obtained.					
Qty = 187.85 m ³ wide Pg - 16					
@ 29.52/m ³ Rs = 5545.00					
Const. of Embankment (Lead upto 100m.)					
Qty = 1910.80 m ³ wide Pg - 16					
@ 139.90/m ³ Rs = 267321.00					
2) Const. of Embankment (Lead upto 1000m.)					
Qty = 477.70 m ³ wide Pg - 16					
@ 175.00/m ³ Rs = 83650.00					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
18/37) Plain Reinforcement M-20 Substructure					
$QY = 33.36 M^3$ vide Pg - 15					
@ 662.29/M ³					Rs = 220886 =
19/38) RCC M-25 Deck Slab					
$QY = 18.43 M^3$ vide Pg - 15					
@ 7668.29/M ³					Rs = 141327 =
20/39) S.F and placing HYSD R2					
$QY = 2.47 MT$ vide Pg - 15					
@ 54429.06/MT					Rs = 134168 =
21/40) Providing weepholes					
$QY = 120 Nos$ vide Pg - 15					
@ 108.20/Nos					Rs = 12984 =
22/42) drainage sumps.					
$QY = 10 Nos$ vide Pg - 16					
@ 689.74/Nos					Rs = 6897 =
					Total = 13441037 = 00
Add Cost @ 12% = (+)					1612924 = 00
Add LC @ 1% = (+)					134410 = 00
					Rs = 15188371 = 00
Less Per A/c Payt =					12632205 = 00
					Rs = 2556166 = 00

Continuation

29/11/2023
21