

mmsyl (LBN)

723

2022-23

Schedule XLV From No. 134.

BIHAR P.W.D.

Const Gh Road - Salkuhg Bazar to

DIVISION

Railway Simg

SUB-DIVISION

MEASUREMENT BOOK

Komal Kumar Bhatti

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/c bill					
Name of work:- Construction of Road from Salkhya Bazar to Railway Sing.					
Name of Contractor:- Kamal Kumar Bharti, Address - at - Simridhar, Post - Simri Ward NO.-09, Dist - Saharsa					
Agt NO:- 45 SBD/2021-22					
Date of Agt:- 31/03/2022					
Date of completion:- 30/12/2022					

Date of Completion - 30/12/2022

Measurement

Item No. (1/10) Construction

Enred. plain

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
vide TMB P/14					89.75 M ³
① RS 75.61					RS 6785.00
Item No. (19/6)	Construction of embankment - 1000m road				
vide TMB P/14					1593.37 M ³
① RS 190.42					RS 303409.00
Item No. (20/5)	Construction of embankment with				
vide TMB P/14					53.85 M ³
① RS 26.71					RS 1438.00
Item No. (21/8)	Construction				

of granular subbase-GS B Gr-I

vide TMB P/14 - 96.75 M³

① RS 2903.19 - RS 280883.00

Item No. (22/9) Providing,

laying, spreading and

compacting - WBM Gr-III

vide TMB P/14 - 216.564 M³

① RS 3583.63 - RS 776085.00

Item No. (23/10) Construction

of un-reinforced, plain

cement concrete Pavement M30

vide TMB P/16 - 336.00 M³

① RS 6713.56 - RS 2255756.00

RS 4340209.00

Continuation

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					RS 4340209.00
Add GST @ 13% (137.4)					RS 564227.00
					RS 4904436.00
Less as per agt 17.55% (-)					RS 860729.00
					RS 4043707.00
Deduct P. Payment (-)					1942045.00 RS 2101663.00
					RS 2101669.00
At					Say - 2101669.00
05/12/23					
J.E.					
C&P					
06/12/23					
66					