

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	<u>1st on A/c Bill</u>				
Name of work-	NH-31 To Madrauni				
	Chowk Sahura via Nasitola.				
	under 30 SA MR (NMP-2018)				
	scheme.				
Block-	Rangra chowk.				
Agency Name-	Gautam Kumar Yadav				
	AT- Satsang Bhawan				
	Road, Nargachhiya.				
	Bhagalpur.				

Agreement No -	06 MBD/2023-24	✓
PKR No -	MR-N/2022-23 Nargachhiya/06	
Date of work start -	03/08/2023	✓
Date of work Completion -	02/05/2024	✓
Below Rate -	0.02%	✓
Record Enby.		
Date -	12.10.23	
① clearing & grubbing		3500.00
Road Land (By		2000.00
manual means) - do		1500.00
2x 10x 30m x 1.0 =	600.0m ²	✓
2x 10x 30m x 1.0 =	600.0m ²	✓
2x 10x 30m x 1.0 =	600.0m ²	✓
(Continuation)		1800.0m ²

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Compound					do
2 x 800m x			0.100		160 m ² ✓
Work has been completed as per specification and direction of E.P. - Maintenance					
Work started on dated - 06/12/202					
By					
6.12.23					
E.P.					

	ABSTRACT OF COST			
①/1	clearing & grubbing			
①/2	Road Level — do			
	Same 04 wide Tim B			
	9 Km - 1 & Page - 9			
0.32 Ha ✓	72639.95/Ha ✓	Rs	23245=00 ✓	
②/2	Constr of subgrade			
	& Earthen Shoulder			
	with — do			
	Same 04 wide Tim B			
540.0m ³ ✓	9 Km - 2 & Page - 9			
180.75m ³ ✓	9 Km - 1 & Page - 16			
720.75m ³				
(Continuation)				Rs 23245=00 ✓

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Limit ✓ 720.0m ³	✓	✓	✓	✓	✓
	266.80/m ³			RA	192096=00
③/3					
	constn of Dry Lean				
	cement concrete				
	over Patch work-do				
	same qty wide Tm.B				
✓	9tem-3 & Page-9	✓			✓
60.0m ³	5127.96/m ³			RA	307678.
④/4					
	constn of unreinforced				
	plain cement				
	concrete Pavement				
	M-30 — do —				
	same qty wide Tm.B				
✓	9tem-4 & Page-9/10	✓			✓
960.0m ³	7619.43/m ³			RA	7314653=00
⑤/5					
	Plv & binding Rec				
	M-15 grade K.M.				
	stone — do				
(i)/6					
	K.M. stone				
	same qty wide Tm.B				
✓	9tem-5(i) & Page-10	✓			✓
3 Nos @	2777.16/m ³			RA	8331=00

(Continuation) R_x 7846003=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(i)/7	200	m	stone		
	Same qty wide T.M.B				
	9 tem - 5(i) & Page - 10				
6 Nos @	791.95	/Nos	—	Rs	4752=00
(ii)/8	Pls & birring of				
	Retro Reflectorised				
	beamed				
(i)/9	600	mm	equilateral		
	triangle				
	Same qty wide T.M.B				
	9 tem - 6(i) & Page - 10				
2 Nos @	4316.44	/Nos	—	Rs	8633=00
(ii)/10	600	mm	circular		
	Same qty wide T.M.B				
	9 tem - 6(ii) & Page - 11				
1 Nos @	4235.17	/Nos	—	Rs	4235=00
(iii)/11	600	mm x	450	mm	
	Rectangular				
	Same qty wide T.M.B				
	9 tem - 6(iii) & Page - 11				
1 Nos @	4091.43	/Nos	—	Rs	4091=00
				Rs	7867714=00

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
⑦/12	Plv & fixing of				
	RCC grade m-15				
	Boundary pillar - do				
	same qty wide times				
	9 tem - 7 & Page - 11				
12 Nos @	649.63 / Nos				Rs 7796.00
⑧/14	Plv Road making				
	4 hot applied				
	thermo plastic - do				
	same qty wide times				
160 m ²	9 tem - 8 & Page - 11				
160 m ²	9 tem - 2 & Page - 16/17				
320 m ² @	744.26 / m ²				Rs 238163.00
⑨/15	Plv & fixing of typical				
	mm 14 iron high				
	board - do				
	same qty wide times				
	9 tem - 9 & Page - 12				
1 Nos @	12698.19 / Nos				Rs 50793.00
⑩/16	Elw in excavation				
	for foundation				
	do -				

(Continuation) Rs 8164966.00

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	Same at wide T.m.B				
✓ 210.0m ³ @	✓ 383.28/m ³			✓ Rs	80489=00
⑪/17	Plv Pcc M-15 Concrete for open found ⁿ — do				
	Same at wide T.m.B				
✓ 10.50m ³ @	✓ 6461.62/m ³			✓ Rs	67847=00
⑫/18	Plv Pcc M-20 (1:2:3) concrete for plain				
	Concrete in open found ⁿ — do				
	Same at wide T.m.B				
✓ 188.75m ³ @	✓ 7153.28/m ³			✓ Rs	1350182=00
⑬/19	Plv Concrete for Pcc M-20 in coping cover — do —				
	Same at wide T.m.B				
✓ 3.0m ³ @	✓ 5988.42/m ³			✓ Rs	17965=00

(Continuation) Rs 9680949=00

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
⑭/20	Plv weepholes in				
	Pcc	—	—	—	
	same at wide time				
	9 item - 1A Page - 13				
200 Nos @ 286.32/Nos	—			Rs	57264=0
⑮/21	Plvs laying bitum				
	media with				
	granular	—	—	—	
	same at wide time				
	9 item - 15 Page - 13				
27.75 m ² @ 2190.25/m ²	—			Rs	88532=00
				Rs	9826745=00
Add G.S.T @ 18%	—				1768814=00
Add L. less @ 1%	—				98267=00
Add S. Fee @ 10%	—				66853=00
				Rs	11760679=00
Less, Below @ 0.02% - (-)					2352=00
				Rs	11758327=00
Less Previous Payment vide time					
Page - 15	—			(-)	11550000=00
work has been completed as per estimate				Rs	208327=00
6.12.23					
2 E					

(Continuation)