

M.B.N^o - 374 SC

Schedule XLV-Form No. 134

SIMRI BAKHTIYAR PUR
(BANIMA DTAHRI)

DIVISION

10. Below

SUB-DIVISION

NH-107 To Bahorba Mahadalit Tola - (mmbsy) (cc)

Measurement Book

KAUSHAL KUMAR.

3rd and final Bill

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of road from NH 107 to Sakorba Mahadevli Tola					
Agency:- Kaushal Kumar					
Agreement No. 26/SB/2018-19/MHGSY					
Date of start- 28/04/2018					
Date of completion:- 27/04/2019					
Actual date of completion- 25/11/2023					
Further measurement					
NIL					

Abstract of Cost				
Item 1 P/V & fixing working				
benches and pillars				
do do T/B				
135 km Qty VTM B P - (20)				
Q R 138 15.76/km				15681.00
Item 2 Clearing & grubbing				
road land do do T/B				
0.794 Ha Qty VTM B P - (20)				
Q R 48 747.07/Ha				38702.00
Item 3 Construction of embankment				
do do T/B				
720.28 Qty VTM B P - (20)				

Continuation

Q R 106.37/Ha B 76616.00
130999.00

P.T.O



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
57.60 M ³ Qty V TMB p - (24)					
@ R 280.02/m ³ — B					16687.00
Item 18 P/V PCC M15 in					
four — do — do — T/L					
9.19 M ³ Qty V TMB p - (24)					
@ R 6473.25/m ³ — B					59487.00
Item 19 P/V PCC M15 in					
Sub structure — do — T/L					
67.49 M ³ Qty V TMB p - (25)					
@ R 6949.45/m ³ — B					467018.00
Item 20 P/V & layer of RCC					
NP3 HP — do — T/L					
15 M Qty V TMB p - (25)					
@ R 3593.36/m — B					53900.00
Item 21 P/V & layer of RCC					
pipe duct — do — T/L					
2 Nos. Qty V TMB p - (25)					
@ R 8670.00/No. — B					17340.00
					8426967.00
Less 10% below (-)					842696.00
					7584268.00
Less previous payment (-)					4000000.00
					3584268.00
Handwritten 14/12/2023 J.E.					

Continuation

15/12/23

C & P
8/12/23
GG