

Wmally Gen

Record Name - Raltno Pakka Saddle to Baidorgawa
Smalhya Candro to
Schedule XLV-Form No. 134

 DIVISION

Chivariorga

 SUB-DIVISION

LAB No - 949

MEASUREMENT BOOK

Binoed K. Soni

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road -	Rahtha				
Park Sadak to					
Babhangama Swasthya					
Kendua Tak					
Agreement No-	81/SBD/MMSY/21-22				
Agency-	Binod Kumar Sen				
	Tivaniang.				
Date of start -	15.02.2022				
St. Date of completion -	14.02.2023				
Date of entry					
Item ①	Construction of				
1	working bench mark				
	- do - - - E/I				
					18 nos
Item ②	Clearing and Grubbing				
2	scab land - do - - -				
	12	30	3.50	(av) =	1260 M ²
	21	30	3.50	(av) =	2205 M ²
	18	30	3.50	(av) =	1890 M ²
	12	30	3.50	(av) =	1260 M ²
	13	30	3.50	(av) =	1365 M ²
	1	20	3.50	(av) =	70 M ²
				Total of =	8050 M ²
					0.805 Hec

Continuation

[illegible]

Continuation

Rs 6453032.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
576.63 TMB, f-16					
59.05 m ² TMB f-16					
635.683 m ² @ Rs 3646.89/m ²					
				=Rs	2318266.00
Total -				Rs	8771298.00
Item (2) construction of					
14 Subgrade and earthen shoulder					
TMB, f-17					
1039.50 m ² @ 226.15/m ²					
				=Rs.	235083.00
Total Amt				Rs	9006381.00
Add 12% GST —				Rs	1090766.00
1% LC —				Rs	90064.00
S-fees —				Rs	164000.00
Total Amt				Rs	10341211.00
less 0.11 % below —					11375.00
Gross Amt				Rs	10329836.00
less paid Amt (—)				Rs	6419112.00
Net payable				Rs	3910724.00
SN 19.12.23 J-E					