

Schedule XLV-Form No. 134

NILU- Karm Parnell Pasuain house making Pasuapur to
Parnay Road making Pasuapur (Inen)

RUD. works Div. Puppi DIVISION

RUD. works Sub. Div. Puppi (Subs) SUB-DIVISION

MEASUREMENT BOOK

2922

Agency- Ajitalk Kumar.

2nd on A/c Bill
Measurement

11

Sch. XLV-Form No. 134

Sch. XIV - Form No. 134					Contents of area
Particulars	Details of actual measure				
	No	L	B	D	
M/Work — Const ⁿ of P.d. from Ramprasad panchan have Mahima rasal pur to p.m.usy road Mahima rasal pur under m.m.usy in pupri Block.					
M/Agency — Aritesh kr. vill - Baritpur, ps - Baspatti Sita marhi					
Agreement NO — 37 SBD/2020-21					
Date of start — 3.9.2020					
Date of Comp — 2.3.2021					

Ques 1) PIV & applying
prime (bat (ss)) do
do - all Comp. job.
Qty detailed

$$1 \times 15 \text{ m} \times \frac{3.75 \text{ m} + 3.10}{2} \text{ m} = 51.38 \text{ m}^2$$

$$1 \times 15 \text{ m} \times \frac{3.10 + 3.20}{2} \text{ m} = 47.25 \text{ m}^2$$

$$1 \times 15 \text{ m} \times \frac{3.20 + 2.80}{2} \text{ m} = 45.00 \text{ m}^2$$

$$1 \times 11 \text{ m} \times \frac{2.80 + 2.40}{2} \text{ m} = 28.60 \text{ m}^2$$

$$1 \times 15 \text{ m} \times \frac{2.40 + 2.80}{2} \text{ m} = 39.00 \text{ m}^2$$

$$1 \times 15 \text{ m} \times 2.80 \text{ m} = 42.00 \text{ m}^2$$

Continuation

Total 253.23 m²

and on A/C Bill
ABSTRACT.

17

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(1) P.V. & Piping working bench mark. TMB, page (6)					
Qty —	0.333 km				
(-) —	0.003 km				
Total	0.330 km.				
@ Rs. 4153.45 / km ² —					137120
(2) P.V. & Piping reference pillar. TMB, page (7)					
Qty —	0.333 km				
(-) —	0.003 km				
Total	0.330 km.				
@ Rs. 1917.85 / km ² —					63320
(3) Side clearing & grubbing. TMB, page (7)					
Qty —	0.23 Hae.				
@ Rs. 49496.70 / Hae. =					1138420
(4) Box cutting. TMB, page (7) Qty — 7.50 m					
@ Rs. 74.10 / m ³ =					55620
(4) Cost of embankment. TMB, page (15)					
(a) Lead 100 m. Qty — 434.12 m ³					
@ Rs. 138.27 / m ³ =					6003320
(b) Lead 1000 m Qty — 223.67 m ³					
@ Rs. 175.11 / m ³ =					3916720

Continuation

Total Rs. 11314420

1270

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5) Contn of Subgrade.					
TMB, page (7)					
Qty - 382.91 m ³					
@ 176.75 / m ³ =					Rs. 6767920
(6) e/w execution in foundation					
TMB, page (8) Qty - 15.65 m ³					
@ 260.59 / m ³ =					Rs. 407820
(7) Plv pcc m/s as leveling layer					
TMB, page (8) Qty - 2.84 m ³					
@ 5843.02 / m ³ =					Rs. 1659420
(8) Plv pcc m/s in foundation					
TMB, page (8) Qty - 10.99 m ³					
@ 6427.04 / m ³ =					Rs. 7063320
(9) Plv & laying RCC MP3					
HP of 60 mm					
TMB, page (8) Qty - 7.50 m					
@ 1666.69 / m =					Rs. 125020
(10) Contn of WB hr I (pcc)					
TMB, page (8) Qty - 48.90 m ³					
@ 2448.53 / m ³ =					Rs. 11973320
(11) Plv & laying WB M III (pcc)					
TMB, page (8) Qty - 54.45 m ³					
@ 2981.46 / m ³ =					Rs. 16234020
(12) Plv & laying pcc m/s					
TMB, page (8) Qty - 116.16 m ³					
@ 7225.27 / m ³ =					Rs. 85067120
Continuation?					
Total Rs. 141737220					

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(13) Contn 6 WB m ² (NT)					
TMB, page (9) Qty - 94.68 m					
@ R. 2448.83 / m ² = R. 23182720					
(14) Plv & laying WB m ²					
(NT) Qty					
TMB, page (9) Qty - 34.15 m					
@ R. 2981.46 / m ² = R. 10181720					
(15) Plv & Piping typical type m m m m m m m m m m					
band. TMB, page (16)					
Qty - 04 m m					
@ R. 10978.21 / each = R. 4391320					
(16) Plv & applying paint					
Coat (SS, 1) TMB, page (12)					
Qty - 353.98 m ²					
@ R. 41.15 / m ² = R. 1456620					
(17) Plv & applying paint					
Coat (RS, 1)					
TMB, page (12) Qty - 353.98 m ²					
@ R. 13.96 / m ² = R. 494220					
(18) Plv & laying mix seal					
TMB, page (12) Qty - 353.98 m ²					
@ R. 191.03 / m ² = R. 6762120					
(19) Plv B/w with cm (13)					
TMB, page (14) Qty - 0.50 m					
@ R. 5961.55 / m ² = R. 298120					
(20) Plv pcc m ² coping.					
TMB, page (14) Qty - 5.0 m					
@ R. 417.11 / m ² = R. 208620					

Continuation

Total 188712520

Sub XIV Form No. 134

Particulars	Details of Quantities	Quantity
(21) plan (1/4")	101 dia (1/4")	
101 dia, page (13) 1/4"		
@ 1/4" 101 dia / each 2 p.		164771
(22) plan & fixing 101 dia		
TMB, page (13) 1/4"		
@ 1/4" 101 dia / each 2 p.		224750
(23) plan & fixing 101 dia		
101 dia, TMB, page (13)		
@ 1/4" 101 dia / each 2 p.		124010
(24) plan & fixing 101 dia		
101 dia, TMB, page (13)		
@ 1/4" 101 dia / each 2 p.		1247620
(25) plan & fixing RIR		
traffic sign board		
TMB, page (16)		
(a) 600mm circular 1/4"		
@ 1/4" 600mm / each 2 p.		1931200
(b) 900mm equilateral		
@ 1/4" 900mm / each 2 p.		1095020
(c) 600mm x 450mm		
rectangular 1/4"		
@ 1/4" 600mm x 450mm / each 2 p.		940520

Continuation

Total 194376520

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(26) Road markings.					
TMB, page (16)					
(27) BT portion					
Qty - 24.20 m ²					
@ 7.35.40 / m ² =					1779726
(b) PCC portion.					
Qty - 41.80 m ²					
@ 820.83 / m ² =					3431120
(27) Planting of trees.					
TMB, page (16) Qty - 2540					
@ 80.70 / each =					2000820
(28) Piling place & direction identification.					
Sign by TMB, page (16)					
Qty - 01 m ²					
@ 920.68 / each =					920120
(29) Total p.					201928220
Add 12% W.T. =					24231420
Add 1% labour (T)					2019320
Total p.					228178920
2.22% (299) =					5065620
Total p.					223113320
less previous payment by =					191676220
Total p.					31437120
By <i>[Signature]</i> 11/12/21 <i>[Signature]</i> 5-8 12/12/21					