

Measurement

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/Worid - Constn ob P.O.					
From Suresh Ray House					
To PMUSY Road Chauri					
tola under market in Bolchauri					
M/Agency - Virral / Kumar					
Chikwaha para, Hathauri					
Samastipur.					
Agreement No -	164	33D/	2021-22		
Date of Start -	8.	3.	2022		
Date of Comp -	7.	3.	2023		
3/4m (1) Constn ob USBM					
in pcc portion					
all Comp. 20h.					
1/2 m x 3.95m + 3.75m					
2 x 0.10m =				4.23m	
TMB page					
Add Qty vide item (6)				151.50m	
Qty -			+		
Total				155.73m	
Limit -	151.50	m			
(2) pcc & laying with M II					
in pcc portion					
all Comp. 20h.					
1/2 m x 3.75 + 3.70					
2 x 0.075m =				3.07m	
Add Qty vide TMB,					
page (6)			(+)	112.32m	

limit 113.63 m^3


2nd on A/C running Bill
ABSTRACT.

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (1) Piv & pining					
Working bench mark.					
T.M.B. page (5) Bty - 0.578					
				km.	
@ v. 4015.40 / km =				v.	23212
(2) Piv & pining reference					
pillar. T.M.B. page (5)					
Bty - 0.578 km.					
@ v. 1845.98 / km =				v.	106720
(3) Side clearing & grubbing					
T.M.B. page (5) Bty - 0.06 Har.					
@ v. 52770.33 / Har. =				v.	317820
(4) Constn of Embankment.					
T.M.B. page (5)					
(a) lead 100 m. Bty - 28.89 m					
@ v. 152.15 / m ³ =				v.	439620
(b) lead 100 m. Bty - 166.94 m					
@ v. 190.57 / m ³ =				v.	3181420
(5) Constn of Superpav.					
T.M.B. page (7) Bty - 600.00 m					
@ v. 191.76 / m ³ =				v.	11505620
(6) Constn of USB wrt (BT)					
T.M.B. page (5) Bty - 147.42 m					
@ v. 2878.90 / m ³ =				v.	42016520
(7) Constn of USB wrt (PCC)					
T.M.B. page (8) Bty - 151.50 m					
@ v. 2878.90 / m ³ =				v.	43615320
Continuation					
Total v.					102415020

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) PIV & laying MBM II (BT)					
TMB, page (6) Qty -			54.61 m ³		
@ v. 3501.77 / m ³ =				v.	19123226
(9) PIV & laying MBM II (PCC)					
TMB, page (8) Qty -			113.63 m ³		
@ v. 3501.77 / m ³ =				v.	39790620
(10) PIV & laying PCC M 50					
TMB, page (9) Qty -			242.40 m ³		
@ v. 7481.28 / m ³ =				v.	181345720
(11) PIV & Fixing typical type M.M.H.S. in form					
Sign band					
TMB, page (6) Qty -			02 No.		
@ v. 9576.80 / each =				v.	1915426
Total v.					344589926
Add 12% WST				v. (+)	41350826
Add 1% labour loss				v. (+)	3445926
Add 9%				v. (+)	4770026
Total v.					394156626
less previous payment				v. (-)	188491926
Total v.					205664726
 K. Kumar 15/12/25 J.E.					
Material statement.					
(11) PIV -		10.42 m ³			