

अभिप्रेत २१३३ ३ ६२ २५ अष्टमशी

Schedule XLV Form No. 134

MMbisy (5c)

Kaushal Kishor Singh DIVISION

SUB-DIVISION

६४८

WEASURFMENT BOOK

Abstract

3635

1th	3rd	2nd	1st	11/11/23
Name of work:- Construction of road Amir chand Rai House to Beshmarzi.				
Name of Agency:- Kausal Kithore Singh, Goresyakhathi Sivalik.				
Agg No:- 3BD 35 of 2021-2022.				
DOS:- 31/8/21.				
Doc:-				
Date of Entry:- 01/12/23				
ABSTRACT OF WORK				
1. Setting out working				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.M. Quantity vide Page					
— (10), 0.650 km.					
@ RS. 4010.46/km					2607=
2/2. Construction of pillars					
and bases vide Page — (11)					
of T.M.B. — 0.650 km.					
@ RS. 1932.02/km					1256=
3/3. cleaning and grading					
Road land vide Page					
— (11) of T.M.B. — 0.21 Hectare.					
@ RS. 52070/Hectare					11,124=
4/4. Excavation in road					
way on Soil Quantity vide					
Page — (11) — 62.66 m ³					
vide Page — (11) of M.B. No. (3634) — 5.52 m ³					
					68.18 m ³
@ RS. 130.83/m ³					8920=
5/5. Construction of embankment					
Quantity vide Page					
— (17) of M.B. No. (3634)					
— 68.16 m ³ @ RS. 3670/m ³					2501=
6/6. Construction of embankment					
with dead-					
1000m Quantity vide Page — (11)					
of T.M.B.					734.2 km
Continuation					@ RS. 26408=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				18/11/19	26408=
B/P Quantity				734.26m ³	
Quantity vide Page-8				391.74m ³	
Of M.B. No. (3634)				1126.0m ³	
limited - 1122.06m ³					
@ RS. 190.36/m ³					RS. 213595=
11/1. Construction of embankment with lead - 10m					
Quantity vide Page-11				244.75m ³	
Quantity vide Page-8				31.40m ³	
Of M.B. No. (3634)				276.15m ³	
@ RS. 152.33/m ³					RS. 42066=
11/1. Construction of G.C.B. on road					
Quantity vide Page-11				291.82m ³	
Quantity vide Page-8				23.49m ³	
M.B. No. (3634)				315.31m ³	
limited - 314.72m ³					
@ RS. 2801.72/m ³					RS. 881757=
11/9. Providing laying spreading and compacting Stone Metal grade - III					
Vide Page-112				Of T.M.B.	
185.86m ³				@ RS. 3438.14/m ³	RS. 639013=
10/10. Providing and laying Primer Coal vide Page-9					
Of M.B. No. (3634)				2035.75m ³	
@ RS. 43.07/m ³					RS. 876802
Continuation					1890519=

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				P/P	3035723=
23/39. Paving and base					
Reborelectrode d. 6mm					
Stitch - 60mm regular					
Vide Page - (10) of M.B. No (3634)					
4 No. @ 2515.20 each					1006120
24/40. 60mm circular					
Vide Page - (10) of M.B. No					
(3634) - 2 No.					
@ 4637.02 each					93682
4683.84					727420
25/41. 60mm x 450mm					
Rectangular Vide Page					
-(10) of M.B. No (3634)					
2 No @ 4637.02 each					9274=
26/30. Dismantling of Structure					
Plain cement concrete					
Vide Page - (6) of M.B. No (3634)					
0.34 m ³ @ 487.17 / m ³					165=0
27/31. Dismantling of					
Reinforced Cement Concrete					
Vide Page - (6) of M.B. No (3634)					
- 0.76 m ³ @ 1208.45 / m ³					918=00
28/32. Dismantling of Rubble					
Stone Masonry - Vide Page					
-(10) of M.B. No (3634) - 24.75 m					
Continuation					
@ 347.62 / m ³				Rs.	8604=0
				C-0 Rs.	3074114=

Sch. XLV-Form-No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			13/12/23		3074114=
29/12. Pounding and laying					
1st applied thermoplastic					
Quantity vide Rate - (11)					
Of M.B. No. (3634) - 134 m ²					
@ RS. 721.95/m ²				RS.	9674.120
30/13. Pounding and laying					
vide Rate - (11) of M.B. No. (3634).					
7.80 m ² @ RS. 721.95/m ²				RS.	5631.20
31/44. Pounding and Rumble					
strips - vide Rate - (11)					
28.12 m ²					
@ RS. 212.25/m ²					5970=
32/45. Planting of tree and their					
Maintenance vide Rate - (11)					
Of M.B. No. (3634) - 26 m ²					
@ RS. 837.70 each				RS.	21780=0
				RS.	3204236=
Add 1-1. Labour cess				R.	32042=0
Add 12-1. G.S.T.				R.	384508=
Add 10-1. Saignage fee				R.	48592=0
vide Rate - (21) of T.M.B.				RS.	4155298=
Less - 16.85% below				@ RS.	700168=
				RS.	3455130=
Less Previous Payment				R.	1602725=
				RS.	1852405=

1.11.23
J.E

1.11.23
J.E

Continuation

11/11/23

Completion certificate

Work has been completed as per specification

1.11.23 J.E