

பெரிய சாஸி const of Road From Thengapur
(sc) paravala be paschim machaditola

Schedule XLV-Form No. 134

Agreement NO. - 125/SBD/MMGSY-2021-22

NAME OF AGENCY:- Perum prakasb

DIVISION

const cost:- 5976174=00
maint cost:- 592440=00

ARRARIA

Total - 65,68,614=00

SUB-DIVISION

Date of Commence:- 16.03.2021

SIKTI

Date of completion:- 15.09.2022

MEASUREMENT BOOK

sc

PT243439

2508

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>N/work:-</u>					
<u>Constⁿ of Road from Thengapur</u>					
<u>Pierab lake to Paschim Mahadalit</u>					
<u>Tela</u>					
<u>N/Agency:- Prem Prakash</u>					
<u>Agg. No.:- 125/SRD/MHGS/21-22</u>					
<u>Date of Commence:- 16/09/2021</u>					
<u>Int. date of Completion:- 15/09/2022</u>					
<u>Further measurement:-</u>					

① P/v & applying Primer Coat (SS1)

--- do-do --- all job.	
$5 \times 30.00 \times 3.75 =$	562.50 m ²
$5 \times 30.00 \times 3.75 =$	562.50 m ²
$1 \times 30.00 \times 3.75 =$	112.50 m ²
$1 \times 20.00 \times 3.75 =$	75.00 m ²
	1312.50 m ²
Add 2% extra for curve =	26.25 m ²
	1338.75 m ²

27/11/23
J.B.

27/11/23
J.B.

② P/v & applying Tack Coat (RS1)

--- do-do --- all job.	
B.V.T.M.B.P (5) ---	1338.75 m ²

③ P/v & applying Mix Seal

Surfacing --- do-do --- all job.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
②. P/R & fixing logs of project -- do -- do -- all jobs					
5 Nos. @ 1045.00					55228.00
					5267858.00
Add 12% G.S.T. =					634783.00
Add 1% L.C.E.S. =					52649.00
Add S. fee =					63507.00
					6012797.00
Less 3.5% as per agg. =					210448.00
					5802349.00
Less previous payment =					4606187.00
					Total = ₹ 11,96,162.00

19/12/23
S.B.

20/12/23
AE

Material Statement

- ① S.S.I. - 1.137 M.T.
- ② R.S.I. - 0.368 M.T.
- ③ Bitumen (S-90) - 2.340 M.T.
- ④ S/Cwks - 36.146 m³
- ⑤ Earth - 1487.35 m³

19/12/23
S.B.