

4th en Arc Bill

31

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
Name of work:-	Constn & maint ⁿ of road from Hill Sq Harbans brz pncesy Link Road to Jogibrz Malauq.				
Agency:-	Guddukumar				
Agreement no	SBD/5/2021-22				
Date of commencement					9.7.21
Date of completion					9 months
(1) P.V.S fixed bench mark					
1 NO Qty - mm P-29					
1 NO @ 3968.28 / NO =	3968				
(b) Reference Pillar					
3 NO Qty - mm P-25					
3 NO @ 1794.83 / NO =	5384				
(2) Cleaning & grubbing of road/land					
0.6 Hec Qty - mm P-25					
0.6 Hec @ 53876.2 / Hec =	32326				
(3) Constn embankment & retained face/borrow					
(a) L = 100 M					

Continuation

Continuation

Continuation
Total CO = 41678 = W

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF =		3208741
Add 12% GST				(+)	385048
Add 1% L.C				(+)	3208741
Add 8% Octa fees				(+)	23
			(39589 + 2388)	(+)	41977
			Total		36,6785
Less 0.3% below salt				(-)	11004
					3656849
Product Previous Payment					
			(2218636 + 950844)	(-)	3169480
			Total		4,87,369

20.12.2023 SE					
material statement					
(only 41 km A/c bill)					
① stone chips 50.8m ³					
@ 470.09/m ³ = 23878					
Seig 10% = 2388					
② Emulsion SS = 1.599MT					
③ Emulsion RS = 0.577MT					
④ Bitumen (590) = 3.575MT					
20.12.2023					