

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4/25 p/v pcc m/s in Foundation					
arp - $\frac{7}{2}$ - 4.600 m ²					
arp - $\frac{8}{2}$ - 4.600 m ²					
arp - $\frac{12}{2}$ - 4.600 m ²					
		13.80 m ²			
Cost @ Rs 6151 = 58/m ² — Rs 84892 = 00					
5/26 p/v pcc m/s in Substructure					
arp - $\frac{5}{2}$ - 30.791 m ²					
arp - $\frac{9}{2}$ - 30.791 m ²					
arp - $\frac{13}{2}$ - 30.791 m ²					
		92.373 m ²			
Cost @ Rs 7024 = 65/m ² — Rs 648888 = 00					
6/27 p/v RCC MP3 pipe					
arp - $\frac{6}{2}$ - 7.50 m					
arp - $\frac{10}{2}$ - 7.50 m					
arp - $\frac{14}{2}$ - 7.50 m					
		22.50 m			
Cost @ Rs 3948 = 020/m — Rs 88832 = 00					
7/28 p/v GSB Grt					
arp - $\frac{15}{2}$ - 809.50 m ²					
Cost @ Rs 3252 = 58/m ² — Rs 2632964 = 00					
8/4 C.A.M. - Foundation					
(i) For 1000 m l.d. — 315.00 m ²					
Cost @ Rs 175 = 110/m ² — Rs 55160 = 00					
ii/5 For 100 m l.d. — 1260.00 m ²					
Cost @ Rs 139 = 90/m ² — Rs 176274 = 00					
Continuation					
					Rs 3782156 = 00

[illegible]

Material Statement

F/W -	1575.00 m ³
Stone metal -	777.12 m ³
Course sand -	342.46 m ³
Stone chips -	94.17 m ³

Continuation