

3rd Division Sub-division  
अरविन्द नारायण

PWD Road Randhane Paswan via Shal to  
PWD Path mullabi Sah ghar lak  
MMBSY (SC)

Schedule XLV-Form No. 134

\_\_\_\_\_  
DIVISION

शाली  
\_\_\_\_\_  
SUB-DIVISION

**Measurement Book**

10  
23-24

Name of work -  
 Situation of work -  
 Agency by which work is executed -  
 Date of measurement -  
 No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Est on A/c Bill					
Name of work - construction of road from PWD road Ramdhami Paswan via Shah Tola to PWD Path Gulabi Sah ghav Tal					
Head - MMGS (SC)					
Agency - Ashwini Ramdas Singh					
Agreement No -					
Date of comance - 24/2/21 (AS Per Agreement)					
Date of completion - 23/2/22					
Agreement Amt -					

Agreement Date -					
Record entry					
① Provisioned boundary worky bench mark and reference pillars - all complete job					
② cleared grubby and land - all complete job					
15 x 30.10 x 3.50 =					1575.00 m <sup>2</sup>
20 x 30.10 x 3.50 =					2100.00 m <sup>2</sup>
9 x 30.10 x 3.50 =					945.00 m <sup>2</sup>
1 x 20.10 x 3.50 =					70.00 m <sup>2</sup>
					4690.00
					= 0.469 Hec
<div style="display: flex; justify-content: space-between;"> <span>17/4/22</span> <span>AS</span> </div>					

Continuation

AS

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Revised entry				
① Name of work -	Construction of				
	sewer from PWD Road Ramdhani				
	Paswan via Sah tala to PWD				
	Path Gulebu Sah ghar Tak.				
Agency -	Arvind Kumar Singh				
Head -	MM 654 (SC)				
Agreement No -					
Date of Commence -	24/07/2021 (As per				
Date of Completion -	23/07/2022 (Agreement				
Date of entry -	07/12/2023				
① Construction of GSB grading					
I -	all complete job				

<del>measurement up to date (SK)</del>				
<del>in CC portion = (3.12 + 3.53) m</del>				
measurement up to date				
in CC portion				
in widening				
2x	3x3	0.10	0.625	0.10 = 11.25m <sup>3</sup>
2x	3x3	0.10	0.625	0.10 = 11.25m <sup>3</sup>
Profile correction				
4x	0.90	0.70	0.10	= 0.25m <sup>3</sup>
6x	1.20	0.90	0.10	= 0.65m <sup>3</sup>
5x	2.30	1.20	0.10	= 1.38m <sup>3</sup>
7x	3.10	1.35	0.10	= 2.83m <sup>3</sup>
CC portion				
1x	30.10	3.75	0.10	= 11.25m <sup>3</sup>
1x	30.10	$\frac{3.75 + 3.53}{2}$	0.10	= 10.95m <sup>3</sup>

Continuation 49.81m<sup>3</sup>

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - construction of road from PWD Road Ramelkani Pasturem Via Sah Tala to PWD Gulebi Sah ghar TAK.					
Head - M.M. 654 (S)					
Agency - Arvind Kumar sst					
Agreement No -					
Date of Commence - 24/02/2021					} AS Per Agreement
Date of Completion - 23/02/2022					
Date of ending -					
<u>ABSTRACT OF COST</u>					
(1) Provision and fixing of working benchmarks pillars and reference pillar					
-- all complete job					
Qty vide TMB Page 8 = 11 No					
@ Rs 2698.79 each = Rs 29687.10					
(2) Clearing and grubbing road land - all complete job					
Qty vide TMB Page 8 = 0.464 Hec					
@ Rs 52970.10/Hec = Rs 24843.10					
(3) Excavation for road way in soil - all complete job					
Qty vide TMB Page 9 = 22.50 m <sup>3</sup>					
@ Rs 75.57/m <sup>3</sup> = Rs 1700.10					
(4) Construction of embankment with road way cutting - all complete job					
Qty vide TMB Page 9 = 22.50 m <sup>3</sup>					
@ Rs 60.59/m <sup>3</sup> = Rs 1363.10					

Continuation @ Rs 57593.10

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFA	57593.20
(5) Construction of embankment with 100M dead — all					
Complete RB					
44 wide TMB Page 9 = 336.16 m <sup>3</sup>					
@ 220.93/m <sup>3</sup> =					74352.20
(6) Construction of embankment with dead 100M — all					
Complete RB					
44 wide TMB Page 9 = 1346.17 m <sup>3</sup>					
@ 184.65/m <sup>3</sup> =					248570.20
(7) Construction of GSB including — all complete RB					
44 wide TMB Page 15 = 750.86 m <sup>3</sup>					
@ 3237.35/m <sup>3</sup> =					243079.20
(8) Provision, laying, spreading and compaction of 100M 3 — all					
Complete RB					
44 wide TMB Page 17 = 378.33 m <sup>3</sup>					
@ 3963.65/m <sup>3</sup> =					1499568.20
(9) Construction of unreinforced, PCC Pavement 100 grade — all complete RB					
44 wide TMB Page 18 = 393.47 m <sup>3</sup>					
@ 7537.87/m <sup>3</sup> =					2965926.20
					7276806.20

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BT-R 7276806.00
Add GST @ 12%					= (+) R 873217.00
Add Labour cost @ 1%					= (+) R 72768.00
					R 8222791.00
Add S. Fee					(+) R 97783.00
					R 8320574.00
less Below rate @ 0.01%					
As per Agreement					= (-) R 832.00
					R 8319742.00
less Backlog paid amount					= (-) R 4746407.00
TMB Page 12					R 3573335.00
<del>Site</del> 21/12/23 3R					
<del>Site</del> 21/12/23 3R					

- material statement (per July Bill)
- ① Stone Metal — 410.43 m<sup>3</sup>
  - ② Stone chips — 174.49 m<sup>3</sup>
  - ③ Stone Screening — 45.54 m<sup>3</sup>
  - ④ Sand — 94.95 m<sup>3</sup>

~~Site~~  
21/12/23  
3R

~~Site~~  
21/12/23  
AR