

11/10- Raghoo Pandey House to Lakhan Sah  
House 1073 under monthly.  
Schedule XLV-Form No. 134

(SC)

Rural Land Department, Land Div. Punjab DIVISION

Rural Land Sub Div. Gurgaon SUB-DIVISION

**MEASUREMENT BOOK**

2943

Agency:- Chhittaran Padayay.

# 1st on A/c Bill

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                                                                           | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                       | No.                           | L. | B. | D. |                  |
| Name of work: → Construction of Road from Regha Pandey house's to Lakhan Sah's house. |                               |    |    |    |                  |
| Agency → Chintamani Upadhyay Maula bagh, Ara, Bhogpur.                                |                               |    |    |    |                  |
| Agreement no → 88/SB D/2021-22                                                        |                               |    |    |    |                  |
| Dt of commencement → 29.06.2021                                                       |                               |    |    |    |                  |
| Dt of completion → 28-06-2022                                                         |                               |    |    |    |                  |
|                                                                                       |                               |    |    |    |                  |
|                                                                                       |                               |    |    |    |                  |
|                                                                                       |                               |    |    |    |                  |

① Boundary & fixing of working

bench mark pillar

1.00 KM.

② Boundary & fixing of Reference

pillar

1.00 KM

③ clearing & grubbing of road

land including uprooting grass

bushes shrubs slabs & trees.

|   |    |    |      |   |                        |
|---|----|----|------|---|------------------------|
| 2 | 10 | 30 | 3.50 | = | 2100.00 m <sup>2</sup> |
| 2 | 10 | 30 | 3.50 | = | 2100.00 m <sup>2</sup> |
| 2 | 10 | 30 | 3.50 | = | 2100.00 m <sup>2</sup> |
| 2 | 3  | 30 | 3.50 | = | 630.00 m <sup>2</sup>  |
| 2 | 1  | 10 | 3.50 | = | 70.00 m <sup>2</sup>   |

Continuation

HT = 7000.00 m<sup>2</sup>

$$HA = \frac{7000}{10,000} = 0.70 HA$$

# Abstract of bill

Sch. XLV—Form No. 134

6

| Particulars                                                                                                                                     | Details of actual measurement |   |   |   | Contents of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|---|---|---|------------------|
|                                                                                                                                                 | No.                           | L | B | D |                  |
| (1) <u>Provision for filling of existing</u><br><u>Barot water pillar</u><br><u>Qty vide page no. (1) in TMB</u>                                |                               |   |   |   |                  |
| @ 4015.44/m <sup>3</sup>                                                                                                                        | 1.0 km                        |   | R |   | 4015.44          |
| (2) <u>Provision for filling of Reference</u><br><u>Pillar</u><br><u>Qty vide page no. (1) in TMB</u>                                           |                               |   |   |   |                  |
| @ 1845.93/m <sup>3</sup>                                                                                                                        | 1.0 km                        |   | R |   | 1846.00          |
| (3) <u>Clearing &amp; grubbing of road</u><br><u>land by including standing and</u><br><u>vegetation</u><br><u>Qty vide page no. (1) in TMB</u> |                               |   |   |   |                  |
| @ 52970.30/ha                                                                                                                                   | 0.70 Ha                       |   | R |   | 37,079.00        |

|                                                                                                                                                         |                       |  |   |  |             |
|---------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|--|---|--|-------------|
| (4) <u>Construction of embankment</u><br><u>with material obtained from</u><br><u>barrow pits (load 1000 H).</u><br><u>Qty vide page no. (2) in TMB</u> |                       |  |   |  |             |
| @ 193.24/m <sup>3</sup>                                                                                                                                 | 189.49 m <sup>3</sup> |  | R |  | 36,656.00   |
| (5) <u>Cost of embankment with</u><br><u>material obtained from barrow</u><br><u>pits (load upto 1000 H)</u><br><u>Qty vide page no. (2) in TMB</u>     |                       |  |   |  |             |
| @ 149.80/m <sup>3</sup>                                                                                                                                 | 89.39 m <sup>3</sup>  |  | R |  | 13,390.00   |
| (6) <u>Cost of G.S.B. by plan well</u><br><u>graded material in wet form layer</u><br><u>Qty vide page no. (3) in TMB</u>                               |                       |  |   |  |             |
| @ 2620.33/m <sup>3</sup>                                                                                                                                | 156.13 m <sup>3</sup> |  | R |  | 4,09,112.00 |

Continuation

R 5,02,098.00

~~Robert S. Jones~~  
~~22-11-2023~~  
A.C.