

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
road from 2028 to Gumatkaria.					
Agency:- Sri Shambhu Nath Mishra					
Ag No:- 12525/11/14/22-23					
Date of work start:- 26.06.2022					
Date of (w) completion:- 25.03.2023					
① Construction of G.S.B					
by well graded material					
do do					
$1 \times 22.0 \times 4.05 \times 0.20 = 17.82$					
$1 \times 11.0 \times 3.75 \times 0.10 = 4.125$					
Profile correction					
$6 \times 1.25 \times 1.35 \times 0.10 = 1.01$					
$7 \times 0.68 \times 0.35 \times 0.10 = 0.24$					
$2 \times 24.3 \times 0.60 \times 0.10 = 2.91$					
for curve					
$\frac{1}{2} \times 24.2 \times 1.375 \times 0.10 = 3.32$					
$1 \times 21.5 \times 1.95 \times 0.10 = 2.09$					
Approach - $1 \times 3.0 \times \frac{(3.8+3.5)}{2} \times 0.10 = 2.19$					
					33.68 m ³
② providing & laying					
W.B.M (curb) do do					
$1 \times 33.0 \times 3.75 \times 0.075 = 9.281$					
for curve					
$\frac{1}{2} \times 24.2 \times 1.37 \times 0.075 = 2.48$					
$\frac{1}{2} \times 21.5 \times 1.95 \times 0.075 = 1.57$					
$1 \times 3.0 \times \frac{(3.8+3.5)}{2} \times 0.075 = 0.82$					
Continuation					14.15 m ³

Continuation

Aup
16/9/23
OF

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(30) P/V P-te m/s in					
31 foundation do do					
vide item No 5					
P. No 20 —				2.10 m^3	
@ Rs 6053.86/m ³ —					Rs 12713.00
(31) P/V R-ce m/s in					
32 Substructure do do					
vide item No 7					
P. No 21 —				10.58 m^3	
⇒ vide item No 7 P. No 21 —				4.10	
				14.66 m^3	
@ Rs 7598.46/m ³ —					Rs 111393
(32) Back Filling					
Behind abt & R/W					
do do vide item					
No 11 P. No 22					
—				7.68 m^3	
@ Rs 2799.19/m ³ —					Rs 21498.00
(33) P/V P-weep holes					
34 in substructure					
do do vide item					
No 10 P. No 22					
—				10 m^3	
@ Rs 8374 each —					Rs 837.00
(34) SF 12 paving H/s					
35 kerb do vide item					
No 6 P. No 20					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			0.510 m		
⇒ vide item No 8					
P. No 21			0.521 m		
			1.031 m		
@ Rs 49628.36/m					Rs 51167.00
					Rs 5391429
Add 12% G.S.T.					Rs 646971
Add 1% Lab cess					Rs 53914.
Add S. Fee					Rs 76850
					Rs 6169164
less 0.95% belw					Rs 58607
					Rs 6110557

less previous bill (Rs 2537620.00)

Rs 4816747.6

Rs 3522937.00

Aug
 6/11/23
 JB

Aug.
 15/11/23
 JB

material statement update

Soil	2790.11 m ³		
Local scumel	9.35 m ³		
course scumel	115.22 m ³		
53 to 9.5	254.77 m ³		
9.5 to 236	101.91 m ³		
236 to 100	156.46 m ³		
53 to 22.4	260.68		
11.2 m	51.70 m ³		

13.2 to 0.09 46.09 m

Aug
 6/11/23
 JB

Aug
 15/11/23
 JB