

MMVSY-NDB-BRDP-428-Jarani

Mohandus Najm Sada to Parandih Kadaiya  
Manshi Tala.

## Measurement Book

Schedule XLV-Form No. 134

And (10) Division Jarani

DIVISION

Larani Bar

SUB-DIVISION

3146

Sadish Kuzonari  
Agro-OLSB D(NDB) 23-24

| Particulars                                                          | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                      | No.                           | L. | B. | D. |                  |
| ① Name of work → Mohanpur main road to Purnadik Kedaiga manjhi Tola. |                               |    |    |    |                  |
| ② Agency → Sushil Kumar At- Williams Town, Krishnapuri Deoghar.      |                               |    |    |    |                  |
| ③ Agreement No → 01/SBD-ANDR/2023-24                                 |                               |    |    |    |                  |
| ④ Date of work start → 15-07-2023                                    |                               |    |    |    |                  |
| ⑤ Date of work completion → 14-07-2024                               |                               |    |    |    |                  |
| Work done                                                            |                               |    |    |    |                  |
| Retaining Wall                                                       |                               |    |    |    |                  |

|                                                                                    |  |  |  |  |         |
|------------------------------------------------------------------------------------|--|--|--|--|---------|
| ① Excavation for structures as per drawing - 1.00 m                                |  |  |  |  |         |
| $1 \times 30.00 \times 1.90 \times 1.15 = 65.55 \text{ m}^3$                       |  |  |  |  |         |
| ② Plain cement concrete, m/s in levelling course below open foundation - 1.00 m    |  |  |  |  |         |
| $1 \times 30.00 \times 1.90 \times 0.15 = 8.55 \text{ m}^3$                        |  |  |  |  |         |
| ③ Providing concrete for plain reinforced concrete in foundation complete - 1.00 m |  |  |  |  |         |
| $1 \times 30.00 \times 1.90 + 9.09 \times 1.00 = 67.50 \text{ m}^3$                |  |  |  |  | 40.50 m |
| ④ Plain / Reinforced cement concrete in sub structure.                             |  |  |  |  |         |

2nd on A/c Bill

# Abstract of cost

28

Sch. XLV-Form No. 134

| Particulars                                                                                                         | Details of actual measurement |    |    |    | Contents of area                   |
|---------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------------------------|
|                                                                                                                     | No.                           | L. | B. | D. |                                    |
| (1/1) Setting out work complete with cost of bench mark. at site by - (13) T.M.S. 1.56 km                           |                               |    |    |    |                                    |
|                                                                                                                     |                               |    |    |    | @ 14487.00/km = 22600.00           |
| (2/2) clearing grass & removal of rubbish at site by - (12) T.M.S. 0.93 km.                                         |                               |    |    |    |                                    |
|                                                                                                                     |                               |    |    |    | @ 19154.01/km = 17823.00           |
| (2/1) Dismantling of existing structure at site by - (12) T.M.S. 1.192 m <sup>2</sup>                               |                               |    |    |    |                                    |
|                                                                                                                     |                               |    |    |    | @ 658.99/m <sup>2</sup> = 789.00   |
| (4/4) Dismantling brick/tile work stone masonry. at site by - (13) T.M.S. 34.65 m <sup>2</sup>                      |                               |    |    |    |                                    |
|                                                                                                                     |                               |    |    |    | @ 753.93/m <sup>2</sup> = 26124.00 |
| (5/5) Removal all types of lime pile and stacking with in a limit 1000 m including at site by - (12) T.M.S. 10.00 m |                               |    |    |    |                                    |
|                                                                                                                     |                               |    |    |    | @ 248.74/m = 2487.00               |
|                                                                                                                     |                               |    |    |    | Rs 69823.00                        |

Continuation

| Particulars                                                                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                | No.                           | L. | B. | D. |                  |
| (6/6) Excavation in soil using hydraulic excavator                             |                               |    |    |    |                  |
| at side by - (19) T.M.S                                                        |                               |    |    |    |                  |
| 1669.11 m <sup>2</sup>                                                         |                               |    |    |    |                  |
| @ 106.71/m <sup>2</sup>                                                        |                               |    |    |    | 178111=0         |
| (7/7) Removal of unsuitable soil with disposal - done                          |                               |    |    |    |                  |
| up to 1000 m.                                                                  |                               |    |    |    |                  |
| at side by - (14) T.M.S                                                        |                               |    |    |    |                  |
| 333.82 m <sup>2</sup>                                                          |                               |    |    |    |                  |
| @ 106.71/m <sup>2</sup>                                                        |                               |    |    |    | 35622=0          |
| (8/8) construction of embankment with material - done                          |                               |    |    |    |                  |
| at side by - (14) T.M.S                                                        |                               |    |    |    |                  |
| 1335.29 m <sup>2</sup>                                                         |                               |    |    |    |                  |
| @ 65.97/m <sup>2</sup>                                                         |                               |    |    |    | 88089=0          |
| (9/9) construction of embankment with material obtained from borrow pit - done |                               |    |    |    |                  |
| at side by - (14) T.M.S                                                        |                               |    |    |    |                  |
| 1780.72 m <sup>2</sup>                                                         |                               |    |    |    |                  |
| @ 180.26/m <sup>2</sup>                                                        |                               |    |    |    | 320993=0         |





**BIHAR RURAL ROAD DEPARTMENT AGENCY**  
**GOVERNMENT OF BIHAR**  
**SITE LABORATORY**  
NAME OF WORK : MOHANPUR MAIN ROAD TO  
PURNADII KASAIYA MANJHI TOLA  
PACKAGE NO. : MNGSYNDD-BRRP-428-JAMUI  
AGENCY NAME : SATISH KUMAR, DEOGHAR  
WORK AGENCY : RWD, WORKS DIVISION JAMUI  
700SSY(ND0 BRICKS) MUKHYAMANTRI GIAN SAMPARK TO JHA

Latitude: 24.909091  
Longitude: 86.419074  
Elevation: 109.94±11 m  
Accuracy: 29.5 m  
Time: 27-09-2023 12:59  
Note: Mohanpur main road se purnadih kasaiya manjhi tola tak path nirmaan

Powered by NoteCam

Latitude: 24.911194  
Longitude: 86.414888  
Elevation: 115.14±8 m  
Accuracy: 10.8 m  
Time: 27-09-2023 13:10  
Note: Mohanpur main road se purnadih kasaiya manjhi tola tak path nirmaan

**मुख्यमंत्री ग्राम संपर्क योजना**  
श्रीलोक - पुरनदीह

यह कार्य मोहनपुर मुख्य रोड से पुरनदीह कासीया मांझी टोला तक सड़क निर्माण कार्य  
कुल लंबाई :- 1.184.40 मी. डकारनमा संख्या :- 0580/2023-24 प्रकल्पित टील :- 1,69,12,451 लाख  
कार्य प्रारंभ :- 15/07/2023 कार्य समाप्ति की तिथि :- 14/07/2024

**सड़क का (कट खंड) विवरण**

1. सड़क का निर्माण कार्य : पथ की ( टुक के समतुल्य)  
पानी आसपास रोड पर से बचाया हुआ।

2. सड़क पर जल आवाह : पथ की ( टुक के समतुल्य)  
जो भी जलवाह रोड पर से बचाया हुआ।  
सड़क की चौड़ाई (सड़क) : पथ की ( टुक के समतुल्य)  
सड़क का पथ : पथ की ( टुक के समतुल्य)

3. निर्माण कार्य : पथ की ( टुक के समतुल्य)  
पथ की चौड़ाई : पथ की ( टुक के समतुल्य)  
पथ की चौड़ाई : पथ की ( टुक के समतुल्य)  
पथ की चौड़ाई : पथ की ( टुक के समतुल्य)

4. जलवाह : पथ की ( टुक के समतुल्य)  
जलवाह : पथ की ( टुक के समतुल्य)  
जलवाह : पथ की ( टुक के समतुल्य)  
जलवाह : पथ की ( टुक के समतुल्य)

**मुख्यमंत्री ग्राम संपर्क योजना**

पथ का नाम :- मोहनपुर मेन रोड से पुरनदीह कासीया मांझी टोला तक सड़क निर्माण कार्य  
पथ की लंबाई :- 1.184.40 मी. डकारनमा संख्या :- 0580/2023-24 प्रकल्पित टील :- 1,69,12,451 लाख  
कार्य प्रारंभ :- 15/07/2023 कार्य समाप्ति की तिथि :- 14/07/2024

**संकेदक का नाम :- सतीश कुमार, डेपुटी**  
कार्य निष्पादन द्वारा :- कार्यवाहक अभियंता, ग्रामीण कार्य विभाग, कार्य प्रमोडन, जमुई

**NDB (BRICKS BANK) द्वारा वित्त पोषित परियोजना**

**Agreement No. : 01/SBD(LNDB) / 23-24**  
**BIHAR RURAL ROADS DEVELOPMENT**  
**AGENCY**  
**(GOVERNMENT OF BIHAR)**

Agency :- Satish Kumar, AT- Williams Town, Krishnapuri, Deoghar

Tender ID- 123605, Bid ID- 534159

Agreement Value : Rs.-

778.39512.00

**BID DOCUMENT**  
**FOR**  
**CONSTRUCTION AND MAINTENANCE OF RURAL ROADS**

DISTRICT : JAMUI

BLOCK: KHAIRA & LAXMIPUR

| Sl. No. | Name of Road                                                   | Length (in Km.) | Cost of Const. (Rs. in Lacs) | Maintanance Cost (Rs. in Lacs) | Total Estimated Cost (in Lacs) |
|---------|----------------------------------------------------------------|-----------------|------------------------------|--------------------------------|--------------------------------|
| 01      | Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura | 2.850           | 282.59731                    | 27.27452                       | 309.87183                      |
| 02      | Mangobandar Road via Kewal Fariyatta to Khotajor               | 1.540           | 152.99586                    | 16.10757                       | 169.10343                      |
| 03      | Pidraun Road to Alakjara Aadiwasi Tola                         | 1.600           | 117.22035                    | 12.42088                       | 129.64123                      |
| 04      | Sabalpur to Sukhasan Aadiwasi Tola                             | 1.020           | 105.00604                    | 11.60651                       | 116.61255                      |
| 05      | Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola             | 1.860           | 121.24946                    | 18.40496                       | 139.65442                      |
| Total   |                                                                | 8.870           | 779.06902                    | 85.81444                       | 864.88346                      |

Rate Quoted :- 10.00% (Ten Percent) Below  
Under


**HEAD-MMGSY(NDB BRICKS)**

**MUKHYAMANTRI GRAM SAMPARK YOJANA**

15/7/23  
EXECUTIVE ENGINEER  
R.W.D (W) DIV  
JAMUI



बिहार BIHAR



28/12/02-2023  
सतीश कुमार दे. 21/07/2023  
सतीश कुमार दे. 21/07/2023 (मालिक)  
100051-1010

AT 568451

12-07-2023

श्रीलक्ष्मी कुमार सिंह  
स्टाम्प गैर न्यायिक  
सा.नं. 1/2003

### Agreement

This agreement, made the 15th day of July 2023, between Executive Engineer, R.W.D.(W) Division, Jamui. (hereinafter called "the Employer") of Satish Kumar, At- Williams Town, Krishnapuri, Deoghar. (hereinafter called "the Contractor").

Whereas the Employer is desirous that the Contractor execute Construction of Road and CD Works with maintenance for (A) Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura (B) Mangobandar Road via Kewal Fariyatta to Khotajor (C) Pidraun Road to Alakjara Aadiwasi Tola (D) Sabalpur to Sukhasan Aadiwasi Tola (E) Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola (Tender Group No. MMGSY-NDB-BRRP-428-Jamui). [name and identification number of Contract] (hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such Works and routine maintenance of the works for 5 years and the remedying of any defects therein at a cost of Rupees 77839512/- (Rupees Seven Crore Seventy Eight Lakh Thirty Nine Thousand Five Hundred Twelve) Only respectively.

*[Signature]*

*[Signature]*

15/7/23  
EXECUTIVE ENGINEER  
R.W.D (W) DIV  
JAMUI  
15/7/23

**Agreement No. -**

1. Name of Work :- (A) Jamui-Kawakol Sakdari via Khelari Road to Kairbatari Janakpura (B) Mangobandar Road via Kewal Fariyatta to Khotajor (C) Pidraun Road to Alakjara Aadiwasi Tola (D) Sabalpur to Sukhasan Aadiwasi Tola (E) Mohanpur Main Road to Purnadih Kasaiya Manjhi Tola Road in Khaira & Laxmipur Block, Under Package No.- MMGSY-NDB-BRRP-428-Jamui
2. Name of Agency :- Satish Kumar, At- Williams Town, Krishnapuri, Deoghar
3. Authority :-
4. Agreement Value :- Construction Cost- Rs.- 701.16213 Lakh  
Maintenance Cost Rs.- 77.23299 Lakh  
Total:- Rs.- 778.39512 Lakh
5. Earnest Money :-  
C/P NO-41798106468 Rs.- 1750000-00  
C/P NO-42071311749 Rs.- 196000-00  
C/P NO-41798105931 Rs.- 1700000-00  
C/P NO-42071314332 Rs.- 1550000-00  
Total - 5196000-00
6. Date of Commencement :- 15-7-23
7. Date of Completion :- 14-7-24
8. No. of Items of Work :- 51+53+47+49+49 = 249 Nos only.
9. Rate Quoted :- 10 % (Ten Percent) Below.

*Satish Kumar*

*7/5/23*

*und 17/7/23*  
EXECUTIVE ENGINEER  
R.W.D (W) DIV  
JAMUI  
*17/7/23*