

1st on A/c Bill

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of Road from Telua to Puri Piparpanti.					
Agency:- Zubair Ahmad, Bhabali Kaler Khurd, Sakar					
Ag. No. - 23 SBD/MMC/54/20-21					
Date:- 09.07.2020					
Date of Completion:- In Progress					
Date of measurement:-					

Record measurement

Date:-					
Item (1) P&F working Bench-mark.					
1 x 2 nos					2 nos ✓
Item (2) P&F Reference Pillar					
1 x 5 nos					5 nos ✓
Item (3) clearing & grubbing road land.					
3	30.45	6.50			585.00 ✓
8	30.45	7.00			1680.00 ✓
11	30.45	6.65			2194.50 ✓
Continuation					
					4459.50 ✓
					= 0.446 Ha ✓

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF ₹ 6075,792=
Add. Surg. Fee. (10% of Basic Rate of Materials)					
(i) Earth + sub-grade.					
= 4651.17 m ³ @ 3.30/m ³					₹ 15349.00
(ii) GSB. Gr 2					
= 1043.25 m ³ @ 47.55/m ³					₹ 49607.00
(iii) CGM. Gr 3					
= 53.44 m ³ @ 63.74/m ³					₹ 3406.00
(iv) PCCM-15 (1:2.5:5)					
= 109.81 m ³ @ 52.69/m ³					₹ 5786.00
(v) CCP-M-30					
= 114.00 m ³ @ 54.32/m ³					₹ 6192.00
					= 80340.00 (+) 80340.00

₹ 6156132=

Less 6% arrear below (-) ₹ 369368=

₹ 5786764=

Less previous amt (-) ₹ 38,00,197=

Payable - ₹ 19,86,567=

3/12/2023
JB

Agdini
03-12-2023
AB

C&P
Punni
27-12-23

Continuation