

Imilia Athir dola do phulwariya Piteh mader mmsky
Schedule XLV-Form No. 134 (5c)

Executive Engineer
RWD (W) Division
Gondalgaon-2

DIVISION

Agency - 'Lindu Devi'

Block - Mang'ha

SUB-DIVISION

MEASUREMENT BOOK

1088

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>E/W Quantl. Chart</u>					
Ch.	Area	Mean Area	Dist.		Volume
0	2.250	—	—		—
50	3.410	2.830	50		141.500
100	2.360	2.885	50		144.250
150	3.520	2.940	50		147.000
200	2.450	2.995	50		149.250
250	3.240	2.845	50		142.250
300	3.151	3.195	50		159.769
350	2.455	2.803	50		140.144
400	2.550	2.850	50		142.519
405	1.220	1.828	5		9.138
					<u>1175.870 m³</u>
<u>Deducted</u>					
G.S.B.	—	37.64			
Gr.III	—	78.10			
C.C.	—	244.45			
B/E/S	—	22.78			
		<u>382.87</u>			
				(-)	382.87
					<u>793.00 m³</u>
Hence —					
Subgrade — 213.33 m ³					
Leed-	1000 m	—	174.00 m ³		
Leed-	100 m	—	405.67 m ³		

Continuation

14/12/23
J.D.

no - 11

15/12/23
5.8

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cons</u>					
1. Const ⁿ of					
(i) Working B.M					
0.41 Km - P-6					
@ Rs. 5327.89/Km					Rs. 2189 = w
(ii) Refd. pillar -					
0.41 Km - P-6					
@ Rs. 3009.88/Km					Rs. 1234 = w
2. Clearing & Grubbing					
Reced level -					
0.12 Hec - P-6					
@ Rs. 52970.24/Hec					Rs. 6356 = w
3. Const ⁿ of embank.					
cross - - - do - -					
Lead - 1000m					
174.00 m ³ - P-11					
@ Rs 190.07/m ³					Rs. 33072 = w
Lead - 100m -					
405.67 m ³ - P-11					
@ Rs 153.78/m ³					Rs. 62384 = w
4. Sub grade & earthen					
shoulders -					
212.62 m ³ - P-6					
@ Rs. 191.76/m ³					Rs. 40772 = w
5. E/W in bar cutting -					
39.38 m ³ - P-8					
Continuation					
@ Rs. 75.57/m ³					Rs. 2975 = w

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
6. <u>Prop. of Const.</u>					
<u>CS B. -</u>					
<u>37.64 m² - P - 6</u>					
<u>@ Rs. 3313.07/m² Rs. 124704 = w</u>					
7. <u>Prop. of spreading</u>					
<u>sfm Const. -</u>					
<u>78.10 m² - P - 7</u>					
<u>@ Rs. 4065.35/m² Rs. 317097 = w</u>					
8. <u>Const. of ce.</u>					
<u>Reced. -</u>					
<u>244.45 m² - P - 7</u>					
<u>@ Rs. 7320.37/m² Rs. 1789464 = w</u>					
9. <u>Prop. 100 A B/E/S</u>					
<u>on edge -</u>					
<u>303.75 m² - P - 7</u>					
<u>@ Rs. 458.01/m² Rs. 139121 = w</u>					
10. <u>Km & 200 m</u>					
(i) <u>120 - P - 7</u>					
<u>@ Rs. 257342/E - Rs. 2573 = w</u>					
(ii) <u>200 m - 2 - P - 7</u>					
<u>@ Rs. 655.25/E - Rs. 1301 = w</u>					
(iii) <u>Boundary pillars -</u>					
<u>3 Nos - P - 7</u>					
<u>@ Rs. 540-10/E - Rs. 4321 = w</u>					
11. <u>Prop. for cent water</u>					
<u>Painting -</u>					
<u>81.10 m² - P - 7</u>					
<u>@ Rs. 94.14/m² Rs. 7625 = w</u>					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure			Contents of area
	No.	L.	B. D.	
		63	F. 24	7760 = 00
Less for previous bill	(-)			Rs. 2357114 = 00
				Rs. 50,646 = 00

Work has been completed for specification.

[Signature]
15/12/23
J. D.

[Signature]
15/12/23

J. E.

[Signature]
15/12/23
A. D.

[Signature]
15/12/23
K. E.