

MNGSY अंशुल Const. of Road from Pahara -
School to West Pahara हाँ

Schedule XLV-Form No. 134

Agreement No-70/SB D/MNGSY/2021-22

Name of Cont.: M/s Rizya Enterprises DIVISION

Const. Cost -
Maint. Cost.

ARARIA

SUB-DIVISION

SIKTI

Total: 7001909/-

MEASUREMENT BOOK

Date of Commence - 01-07-2021

Date of Completion: - 30-04-2022

2299

End of final bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work:- Contra of Road for					
Pahara School					
Tak in Sikti					
N/Agency:- M/c Riya Enterprises.					
Agreement No.:- 70/S.A./M.G.O./2021-22					
Date of Commencement:- 01/07/2021.					
Int. date of Completion:- 30/04/2022.					
Date of measurement:- 05/11/22.					
Measurements:-					
Record entry					
①	E/W excavation in formation				
	— do Complete Job				
H/W-	$2 \times 3.90 \times 1.150 \times 1.50 = 13.455 \text{ m}^3$				
Pipe portion	$1 \times 5.350 \times 1.13 \times 0.365 = 2.207 \text{ m}^3$				
					15.662 m^3
②	P/V & layup pcc 14-20				
	— do Complete Job				
H/W-	$2 \times 3.90 \times 1.150 \times 0.150 = 1.346 \text{ m}^3$				
Pipe portion	$1 \times 5.30 \times 1.130 \times 0.250 = 1.50 \text{ m}^3$				
					2.846 m^3
③	P/V & layup pcc 14-20 in sub- struc				
	— do Complete Job				
H/W	$2 \times 3.60 \times \frac{0.40 + 1.0}{2} \times 2.780 = 14.011 \text{ m}^3$				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F			Rs 56,57,000 = ∞
	A20	WST 12.4 (+) B			6,78,840 = ∞
	A20	L.C 17 (+) B			56,570 = ∞
		(A)	B		63,92,410 = ∞
	A20	update S. Fee @ 10%			
(i)		E/W = 3734.762			
		3734.762 x 33 x 10% = Rs			12325 = ∞
(ii)		W.S.P. = 654 = 4843			
		654.48 x 559.16 x 10% = Rs			36596 = ∞
(iii)		WBM 11x-III = 227.2543			
		227.25 x 714.30 x 10% = Rs			16232 = ∞
(iv)		M.S.S. = 3030.042			
		3030.0 x 14.13 x 10% = Rs			4281 = ∞
(v)		PCC M-20 = 17.395			
		17.395 x 595.16 x 10% = Rs			1035 = ∞
		total update S. Fee = Rs			70,469 = ∞
		B/F (A)			Rs 63,92,410 = ∞
					Rs 64,62,879 = ∞
		Less 6.5% below (1/3)			Rs 4,20,087 = ∞
					Rs 60,42,792 = ∞
		Less prev payment = Rs			43,66,553 = ∞
					Rs 16,76,239 = ∞

Done
26/11/23
J.B.