

2nd & Final bill

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Repair & 5 years maintenance work for road from Louh to - Tot to Malikpur under ml-3054 (NMP-2018) at block Sildao.					
N/Agency - Kumar & Kumar Constructors					
Agg. NO - 02/MBD/2023-24					
Package NO - MR/N/22-23/Rojari/03					
Date of start - 21.03.2023					
Date of Completion - 20.12.2023					
Date of measurement - 30.09.23					
Items of work.					
Further measurement - Nil					
Grand total 30/9/23 ME MM 30/09/23 (J.E)					
Abstract of Cost:					
1. clearing & grubbing of road land.					
0.1485 Hech vide TMS-8					
(W) 62,032 = 43/Hech					9,212.00
Continuation					0, 9,212.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F B	16,36,746 ² ₀₀
<u>17</u> 20				Brick masonry work in C.M (1:3) in parapet wall.	
				9.21 m ² vide TMBP-12	
				(1) B 5860205/m ² -B	53,971 ² ₀₀
<u>18</u> 19				plastering with C.M. 1:4 on brick work	
				64.32 m ² vide TMBP-12	
				(1) B 180200/m ² -B	11,578 ² ₀₀
<u>19</u> 18				painting two coats	
				including primer coat	
				64.32 m ² vide TMBP-12	
				(1) B 115590/m ² -B	7455 ² ₀₀
				Total = B	17,09,750 ² ₀₀
				Less 15.11% (below) (-) B	2,58,343 ² ₀₀
				B	14,51,407 ² ₀₀
				Add 18% GST, +B	2,61,253 ² ₀₀
				Add 1% L.C.W +B	14,514 ² ₀₀
				Add S. Fee +B	17,858 ² ₀₀
				Total = B	17,45,032 ² ₀₀
				Less Provision Payment (-) B	17,45,032 ² ₀₀
				Net Payable amount = B	00 ² ₀₀
				(Rupees zero) only	

Continuation

Mam
30/09/23
I.T.E)

Pranavan
30/9/23
MR