

2 sheet
1st on a/c bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road - Kusha					
chowk to Kanbali					
Package no - MR-N/22-23/					
Mahua/15					
Agg. no - 27MBD/2023-24					
Agency - Wakil Ray					
At - Ward no. - 12					
Vill - Texasia					
Date of start - 18-09-23					
Date of comp - 17-6-2024					
Date of measur - 6/10/2023					
i) clearing and grubbing					
road land					
$2 \times 5 \times 30.0 \times 0.90 =$					270.0
$2 \times 5 \times 30.0 \times 0.90 =$					270.0
$2 \times 5 \times 30.0 \times 1.0 =$					300.0
$2 \times 5 \times 30.0 \times 1.10 =$					330.0
$2 \times 10 \times 30.0 \times 1.05 =$					630.0
$2 \times 10 \times 30.0 \times 0.90 =$					540.0
$2 \times 10 \times 30.0 \times 1.0 =$					600.0
$2 \times 10 \times 30.0 \times 1.10 =$					660.0
$2 \times 7 \times 30.0 \times 1.0 =$					420.0

4020 m²

0.402 Hec

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 nos. @ 4490 = 07/ea -					14.3681
(1) 800 mm circular					
7 Nos. @ 4367 = 11/ea -					30.574
(2) 400 mm x 450 mm rect					
6 nos. @ 4223 = 18/ea -					2.5339
(3) 900 mm side rect					
2 nos. @ 8692 = 54/ea -					17.385
(15/15) Reinforced cement concrete m/s grade boundary pillars					
Qty - 44 Nos. vide Tmp P.O. (14)					
(a) 683 = 95/ea -					30094
(16) planting of trees by the road side.					
Qty - 830 vide Tmp P.O. (14)					
(a) 1254 = 41/ea -					111649
(17/17) providing and laying hot applied thermoplastic - 5/2 vide Tmp P.O. (14)					
(1) At edge of ST.					
377.29 m ² @ 886 = 39/m ² -					334392
372.					329,727
(11) At edge of CC P.O.B.					
188.0 m ² @ 1004 = 15/m ² -					188780

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			139,09,786 ⁷⁰		139,14,433 ⁷⁰
Add 18% GST.					25,04,598 ⁷⁰
Add 1% L.C.				25,03,761 ⁷⁰	139,14,433 ⁷⁰
Add S/F				139,098 ⁷⁰	174,568 ⁷⁰
			1,67,27,213 ⁷⁰		1,67,32,793 ⁷⁰
Less 10% as per agent					1,67,32,793 ⁷⁰
			16,72,721 ⁷⁰		1,50,59,469 ⁷⁰
			150,54,492 ⁷⁰		
Work is completed as per specification					1,50,90,000 ⁷⁰
Quoted 11.11.23			Quoted 11.11.23		155
			AE		21.11.23
			UP		
			Sanjay		21/11/23
material statement					
Elv - 1966.80 m ³					
Stone metal - 516.12 m ³					
Stone chips - 1136.81 m ³					
Stone dust - 94.56 m ³					
Coarse Sand - 258.48 m ³					
Local Sand - 266.35 m ³					
Emulsion (SS-1) - 1.182 MT.					
Emulsion (RS-1) - 2.316 MT.					
Bitumen (S-90) - 2.642 MT.					
Bitumen (S-65) - 20.217 MT.					
Bricks - 11,580,000 Nos.					
Quoted 11.11.23					
AE					