

N/W- 1091-1074 TO AUTHPAAHARA

Schedule XLV Form N.134.

UNDER-MR

P.W.D.

श्री रफ- Barak JMI Staff

DIVISION

SUB DIVISION

MR.No.- 2334, खराउउ- एनरेज

MEASUREMENT BOOK

2334

Name of Work - 1
 Situation of work -
 Agency by which work is executed -
 Date of measurement.
 No. and date of agreement
 (These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	1st on A/B 2/1				
Name of work -	2091-2074				
	TO Aulphahara. under				
	M.R.				
Agency -	Sri Birendra Kr. Bharti				
Agg No -	06 MBD / 2023-24				
Date of W/O -	09/06/2023				
Date of completion -					
Date of entry -					

1) Clearing and grubbing				
Road land (By manual				
means) including up-				
rooting. wild vegetation				
grass, bushes, shrubs				
do-do-as per spec &				
direction of E.T.				
				$1 \times 30.00 \times 2.10 = 63.00^2$
				$1 \times 30.00 \times 2.10 = 63.00$
				$1 \times 30.00 \times 1.50 = 45.00$
				$1 \times 30.00 \times 1.10 = 33.00$
				$1 \times 30.00 \times 1.50 = 45.00$
				$1 \times 30.00 \times 1.10 = 33.00$
				$1 \times 30.00 \times 1.35 = 40.50$

(Continuation) 60 322.50

अप्राप्त है। इस ...

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
		BIF	Rs 30,30		186=00
IV) 900 mm Octugon					
2 NOS V TMBP (14) 811V					
		Rs 8471=96/ct	Rs 16943=00		
9) Providing and laying					
hot applied thermoplastic					
Compound - do - do - as					
per spc & de of E.I.					
110.50 M ² V. TMBP (14) 9					
		Rs 855=42/M ²	Rs 93839=00		
10) Providing and Fixing of typical manholes					
Informatory Sign					
Board - do E.I.					
3 NOS V TMBP. (15) 10					
		Rs 10685=93/ct	Rs 32058=00		
11) Construction of sub - grade and earthwork					
Shoulder's do E.I.					
180.1043 V TMBP (15) 11					
		Rs 254=40/M ²	Rs 45817=00		
12) PIV RCC 115 grade Boundary					
Paint do E.I.					
16 NOS V TMBP. (15) 12					
		Rs 612=03/ct	Rs 9792=00		

(Continuation)

Rs 32,32,635=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
BIF R ₀	33	32	635	00	
R ₀	33	32	635	00	
Add @ 187. G. ST R ₀	5	81	874	00	
Add @ 1. L. Len R ₀	32	326	00		
Add S-Rae - CD R ₀	42	222	00		
	R ₀	38	88	787	00
Less 10% below					
As per Agg C R ₀	3	888	79	00	
	R ₀	34	99	908	00
Less P/B 11					
YF (17) C R ₀	34	99	908	00	
	R ₀	00	00	000	00
<p>Certified that work has been completed as per spec. of B.E. by AS recd.</p>					
Materials	31/10/2013				02/11/13 AE
1) Earth work -	180.10	M ³			
2) Stonemetal -	42.93	M ³			
3) S/S screed -	71.05	M ³			
4) Local sand -	5.92	M ³			
5) Coarse sand -	146.34	M ³			
6) Stone chips -	332.69	M ³			
7) Binding Mat such as modium	0.79	M ³			
	31/10/2013				

(Continuation)