

1st instalment bill

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement-

These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Shabbur					
Chaknuma to Rhabdush					
Agency - Ex. AP Construction					
Pvt LTD.					
Agreement - 24 MBD / 2023	24				24 ✓
Package - 20-MR-N/22-23 Mahanagar					
Date of start - 27/3/23					
Date of comp. - 26/12/23					
Date of measurement - 07/12/23					
① clearing and grubbing road land.					
2 x 20 x 30.0 x 0.075 =					900.0 ✓
2 x 20 x 30.0 x 0.0075 =					900.0 ✓
2 x 20 x 30.0 x 0.0075 =					900.0 ✓
2 x 20 x 30.0 x 0.0075 =					900.0 ✓
2 x 5 x 30.0 x 0.70 =					210.0
					3810.0
					= 0.381 Ha
② Constn of granular sub-base by providing 90.75mm					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$2 \times 1.20 \times 0.80 = 1.92 m^2$
12) Providing and fixing of steel reinforcement					
(i) 600 mm equilateral triangle.					17.0 nos
1) 600 mm circular					5.0 nos
2) 600 mm x 450 mm rectangle					2.0 nos
3) 900 mm side octagonal					2.0 nos
13) Reinforced cement concrete					
17.5 grade boundary pillar					34 nos
14) planting of trees by the road side.					0.0
15) Providing and laying of hot applied thermoplastic on B.T.					
					$2 \times 20 \times 30.0 \times 0.10 = 120.0$
					$2 \times 20.0 \times 30.0 \times 0.10 = 120.0$
					$2 \times 20 \times 30.0 \times 0.10 = 120.0$
					$2 \times 20 \times 30.0 \times 0.10 = 120.0$
					$2 \times 5 \times 30.0 \times 0.10 = 30.0$
					$2 \times 5 \times 3.75 \times 0.10 = 3.75$
					513.75
					m^2

Continuation

Cellar - 16 y 2 at - 18 6.12.23

Sch. XLV-Form No. 134

14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					12515922 ✓
Add 12% GST —					<u>1501911=</u>
Add L.V. LC —					<u>125769:</u>
Add S/F —					<u>194311=</u>
					<u>14337303=</u>
Less 20.95% as per spec -					<u>3003665=</u>
Work is completed as per specification					<u>11333638=</u>
Gupte 07/12/23					Vijay 07/12/23
P. Bhatnagar 07.12.23 A.E.					