

3rd & final bill:

16

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
M/W:- cons. of road boom					
Kachma-Rupa road to					
Beldaxiya under mmasy.					
Ass.no:- 17 mmasy/SB/2019-20.					
Asenc:- Armit Kumar					
Date of start:- 13.03.20.					
Date of completion:- 12.12.20					
Actual date of completion,					
					:- 14.11.23

Date of measurement

:- 14.11.23

Date of entry:- 14.11.23

① Prime coat with emulsion

(SS-1) con - - - -

$$1 \times 30.00 \times \left(\frac{3.75 + 4.50}{2} \right) = 123.75 \text{ m}^2$$

$$9 \times 30.00 \times 3.75 = 1012.50 \text{ m}^2$$

Total:- 1136.250 m²

② Tack coat with emulsion

(PS-1) use - - - -

$$1 \times 30.00 \times \left(\frac{3.75 + 4.50}{2} \right) = 123.75 \text{ m}^2$$


$$9 \times 30.00 \times 3.75 = 1012.50 \text{ m}^2$$

Total:- 1136.250 m²

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
2x4x	30.00	x	0.100	= 24.00 m ²
2x1x	10.00	x	0.100	= 2.00 m ²
				Total:- 26.00 m ² .
				

Abstract of cost	
① Working bench mark pillars - -	
0.930 Km. (vide P-10)	
@ Rs. 6228.88/Km	= Rs. 2678.00/-
② Reference pillars - -	
0.930 Km (vide P-10)	
@ Rs. 1528.39/Km	= Rs. 657.00/-
③ clearing & grubbing road land - -	
0.220 Hec. (vide P-10)	
@ Rs. 94977.80/Hec	= Rs. 20895.00/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(27) Road markings with hot applied (cc pavement) ---					
26.00 m ² (vide P-18)					
@ Rs. 1639.00/m ²					= Rs. 42614.00/-
					Total: Rs. 1841768.00/-
Add GST @ 12%					: (Rs.) 221012.00/-
Add LC @ 1%					: (Rs.) 18418.00/-
					Rs. 2081198.00/-
Less 10% es below:					(Rs.) 208120.00/-
					Rs. 1873078.00/-
Deduct previous bill:					(Rs.) 1307972.00/-
					Rs. 565106.00/-

14.11.2023					
IF					
(1) 100					
(2) 100					
(3) 100					
(4) 100					
(5) 100					
(6) 100					
(7) 100					
(8) 100					
(9) 100					
(10) 100					
(11) 100					
(12) 100					
(13) 100					
(14) 100					
(15) 100					
(16) 100					
(17) 100					
(18) 100					
(19) 100					
(20) 100					

Continuation