

Sahpar to Sutikar 7014

Schedule XLV-Form No. 134

Udaskirf  
DIVISION

Qualpan  
SUB-DIVISION

735

Measurement Book

735

Amrit Parkash



Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                  | Details of actual measurement |    |    |    | Contents of area       |
|------------------------------|-------------------------------|----|----|----|------------------------|
|                              | No.                           | L. | B. | D. |                        |
| work :- Const. of road from  |                               |    |    |    |                        |
| Sahpur to Sutihar            |                               |    |    |    |                        |
| Tola under Minsik-IC         |                               |    |    |    |                        |
| Agency - Joint Protocol      |                               |    |    |    |                        |
| Madhapur.                    |                               |    |    |    |                        |
| Apr No. - 29 CB0/2020-21     |                               |    |    |    |                        |
| Date of start - 11.08.2020   |                               |    |    |    |                        |
| Date of Comp. - 10.08.2021   |                               |    |    |    |                        |
| Date of entry -              |                               |    |    |    |                        |
| (1) Setting out of working   |                               |    |    |    |                        |
| Benchmark pillars and        |                               |    |    |    |                        |
| Reference pillars - - -      |                               |    |    |    |                        |
| - - - E/L                    |                               |    |    |    |                        |
| (i) Benchmark pillars - - -  |                               |    |    |    | 2.00 Nos               |
| (ii) Reference pillars - - - |                               |    |    |    | 2.00 Nos               |
| (2) Clearing and grubbing    |                               |    |    |    |                        |
| road land by manual          |                               |    |    |    |                        |
| weeds - - - E/L              |                               |    |    |    |                        |
| 2 x 15 x 30.00 x 3.50 (m) -  |                               |    |    |    | 3150.00 m <sup>2</sup> |
| 2 x 20 x 30.00 x 3.50 (m) -  |                               |    |    |    | 4200.00 m <sup>2</sup> |
| 2 x 2 x 25.00 x 3.50 (m) -   |                               |    |    |    | 350.00 m <sup>2</sup>  |

Continuation

Total 7700.00 m<sup>2</sup>

ABSTRACT OF COST

40

Sch. XLV-Form No. 134

| Particulars                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------|-------------------------------|----|----|----|------------------|
|                                    | No.                           | L. | B. | D. |                  |
| Name of work - Const. of Road from |                               |    |    |    |                  |
| Shahpur to Sutihar                 |                               |    |    |    |                  |
| Tola under MNGSY-Sc                |                               |    |    |    |                  |
| Agency - Amit. Prakash             |                               |    |    |    |                  |
| Madhepore.                         |                               |    |    |    |                  |
| Ag. No - 29 SBD/2020-21            |                               |    |    |    |                  |
| Date of start - 11.06.2020         |                               |    |    |    |                  |
| Date of Comp. - 10.06.2021         |                               |    |    |    |                  |

|                                    |  |  |  |  |  |
|------------------------------------|--|--|--|--|--|
| ① Setting out the work             |  |  |  |  |  |
| with pillars ---                   |  |  |  |  |  |
| --- 12                             |  |  |  |  |  |
| VTMBP- 21 B.M. Pillars             |  |  |  |  |  |
| 2                                  |  |  |  |  |  |
| VTMBP- 27 Qty 3.00 Nos             |  |  |  |  |  |
| @ Rs 4105.35/each --- Rs 12316.00  |  |  |  |  |  |
| (ii) Ref. Pillars                  |  |  |  |  |  |
| 3                                  |  |  |  |  |  |
| VTMBP- 27 Qty 8.00 Nos             |  |  |  |  |  |
| @ Rs 1867.31/each --- Rs 14938.00  |  |  |  |  |  |
| 2/4 Clearing and grubbing          |  |  |  |  |  |
| road land by mound                 |  |  |  |  |  |
| Areas - - - 12                     |  |  |  |  |  |
| VTMBP- 27 Qty 1.48 Hect.           |  |  |  |  |  |
| @ Rs 51133.76/Hect --- Rs 75678.00 |  |  |  |  |  |

Continuation

102932.00

Continuation