

4th on AIC B&Y

Sch XLV Form No. 134

22

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Constn of road					
& CD work from work Moh-					
-anpur to Saharwa Mus-					
-hari to road.					
Under MNGSY (S) Head.					
Agency: - Sri Manoj Kumar Singh					
Agreement no: - 10/SRD/2020-2021					
Rate: - 0.11% Below.					
Agreement value: - 10/34805					
Date of Commence: - 29.06.2020					
Date of Completion: - 28.06.2021					
Record Measurement					

1.	Constn of granular				
	Sub-base by providing				
	well graded material				
	for (R.T) - do - do - all				
	Complete job				
Apprx.	16.0	X	$\frac{2.20 + 4.05}{2}$	- 4.05	
					X 0.200 = 5.04 m ²
2.	pro. Laying, spreading				
	and compacting stone				
	aggregate with in 5m				
	for (R.T) - do - do - all				
	Complete job				
	16.0	X	$\frac{16.90 + 3.75}{2}$	- 3.75	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. wide mmp (19)					
Qty: 67.48 m ²					
@ Rs 6503.23/m ² - Rs 438845					
25/26. pro. laying R.C pipe					
NPS for 1000 mm dia					
do - do - all complete					
Jobs					
Qty. wide mmp (19)					
Qty: 15.0 m					
@ Rs 3891.60/m - Rs 58374					
26/27. painting on parapet					

Wall two coats - do -					
do - all complete jobs					
Qty. wide mmp (28)					
Qty: 41.28 m ²					
@ Rs 97.18/m ² - Rs 4012					
					Rs 7529299
Add GST @ 12%					Rs 903576
Add L.Cen @ 1%					Rs 75298
Add S.Fee @ 10%					Rs 92656
					Rs 8601329
less 0.11% Below					Rs 9461
					Rs 8591868
less previous pay.					Rs 4697384
					Rs 3894484
Rs 3894484					

Continuation