

Sanjay Kumar Singh, Lasari Bhojpur.

Bhawanipur South PWD Road to Mahadali Tola.
via Nar Tola, San Tola, Thakur Tola, Yadev Tola,
Harjan Tola, Migan Tola, Total Length:- 10.055 km

Measurement Book

Schedule XLY-Form No. 134

Scheme:- MMBSY(SC)/2018-2020

R.O.D Bhojpur.

DIVISION

R.O.D Pratapganj

SUB-DIVISION

281

13/09/20

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.


(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of					
Road from Bhawanipur south PWD					
Road To Mahadalitola, via Nav					
Tola, Sak Tola, Thakur Tola, Yadav					
Tola Hanigan Tola, Migan Tola.					
Total Length:- 10.055 K.M					
Scheme under:- MMBSY(SC)/2019-2020					
Block:- Pratapganj (Supan)					
Name of Agency:- Sanjay Kumar Singh,					
Lagan, Bhanpur.					
Agreement No:- 17 S.B.D/2020-2021					
A) Construction of cost Rs 9,55,22,985=					
B) 5 year maintenance cost Rs 83,11,505=					
Total Agreement Amount Rs 10,38,34,490=					
Date of Start:- 19/07/2020					
Date of Completion:- 18/09/2021					
Record Entry:- 22/09					
Date:- 22/09/2020					
C) Construction of Reference					
Benchmark and Reference					
pillar etc. de la all amp					
A) Reference Benchmark = 11.00 Nos					

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th cut <u>local Bdt</u>					
Name of work - Construction of road from Bhawanipur south p.w.D. Road to Mahadalot Tola via Nar Tola, Sah Tola, Thakur Tola, Yadav Tola, Itaraizan Tola, miyan Tola.					
Head - mm 654 (SC)					
Agency - Sanjay Kumar Singh					
Agreement No - SBD 17/MM 654 (SC)					
2020-21					
Date of Commence - 19/09/2020					AS per
Date of Completion - 18/09/2021					Agreement
Date of entry - 23/12/23					
(1/3) Providing, laying and rolling of close graded premium surfacing - all					
Complete PB					
In bal chowk to Jhangar more link					
near <u>near Ist culvert</u>					
2x 30.00 x 3.75 =					225.00 m ²
1x 30.00 x 3.75 =					112.50 m ²
1x 13.00 x 3.75 =					48.75 m ²
in High school wall link					
CH 387 m to 474 m = 87 m					
					
Continuation					
1x 30.00 x 3.30 + 3.60 =					103.50 m ²
1x 30.00 x 3.60 + 3.50 =					108.50 m ²
					20596.25 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>5th and final Bill</u>					
Name of work - construction of road					
from Bhawanipur Sank PWD Road					
To mahadali Tola via near Tola,					
Sah Tola, Thakur Tola, Yadav					
Tola, Harizan Tola, Miyar Tola					
Heed - mm 654 (SC)					
Agency - Sanjay Kumar Singh					
Agreement No - SBD 17 / mm 654 (SC) /					
2020-21					
Date of Commence - 19/09/2020 } AS Per					
Date of Completion - 18/09/2021 } Agreement					
Date of Actual Completion - 23/12/23					
Date of entry - 23/12/23					
(1) Providing and fixing working					
benchmarks and reference pillar					
--- all complete job					
(i) working benchmark					
Qty vide TMB Page 58 = 11 No					
@ Rs 4430.25 Each = Rs 48733.00					
(ii) Reference pillar					
Qty vide TMB Page 58 = 40 No					
@ Rs 2028.77 each = Rs 81151.00					
(2) clearing and grubbing road land					
--- all complete job					
Qty vide TMB Page 59 = 7.0385 Hec					
@ Rs 51133.76 / Hec = Rs 359905.00					

Continuation @ Rs 489789.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				812 R 911	78222.40
($\frac{38}{39}$) Brick work in cm 1:3				814 R 82	94852.40
all complete job					
Qty of brickwork page 64 =		3.12	m ³		
@ R 68 73.24/m ³				21445.40	
($\frac{39}{40}$) PCC m 20 in coping					
all complete job					
Qty of brickwork page 64 =		13.10	m ²		
@ R 42 6.91/m ²				5550.40	
($\frac{40}{41}$) Dismantling of structure					
all complete job					
(i) cement concrete					
Qty of brickwork page 64 =		2.70	m ³		
@ R 485 60/m ³				1311.40	
(ii) R.C.C. work					
Qty of brickwork page 64 =		16.80	m ³		
@ R 109 4.29/m ³				18384.40	
($\frac{41}{42}$) Dismantling of brick masonry					
in cement mortar					
Complete job					
Qty of brickwork page 64 =		116.33	m ³		
@ R 23 1.77/m ³				26962.40	
($\frac{42}{43}$) Removing of 600 mm dia. Hume					
all complete job					
Qty of brickwork page 65 =		7.50	m		
@ R 174 1.77/m				1311.40	

Continuation

60491253185.40

60491253185.40

83184225.40

	83184225	83023485	W
Add GST @ 12%	9982107	9982818	W
Add Labour @ 1%		8302351	W
		831842	P
Add S. Fee		1174232	W
	95172406	9499077	W
Less Below rate @ 10%			
As per Agreement	95172	94991	W
		9489577	W
Less Prework paid Amount		95077234	W
JM 8 Page 65		84293752	W
		10602027	W
		10783482	W

Thus it is certified that

- ① Work has been completed as per specification and site condition.
 (ii) Now maintenance period started.

By Sd/-
 22/12/23
 S R

Sd/-
 23/12/23

AE

Sd/-
 29/12/23
 S R

Continuation