

SANTOSH KUMAR

MB No:- 2950

Schedule XLV-Form No. 134

RWD WORK'S DIVISION

RWD WORK SUB-DIVISION

KAHRA

MEASUREMENT BOOK

MB No:- 2950

1st R/N Bill

1

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Construction of Road				
	From NH-107 Mahavir Mandir				
	Parri to Paschim Bangaon Road				
	under MM GSY - GEN Scheme				
Name of Agency :-	Santosh Kumar				
	AT - Bangaon (Rampur Bangla				
	Bangaon, Sahaspur.				
Agreement No. -	02-SB/1/MM GSY/2023-24				
Length of Road :-	1.860 Km				
Agreement Value :-	Rs 14571382/- (Const. Cost)				
	Rs 1294415/- (Maint. ")				
Agreement Rate :-	18% 11% Below As per agreement				
Date of Commencement of work -	03.05.2023				
Date of Completion :-	02.05.2024				
Date of Measurement :-	07.07.23				
Work done :-	Record Entry				
	Construction of Rec Slab				
Culvert size -	1x5.00m x 3.00m				
Vent height at ch. -	1.840 Km				
Item No (1) Earthwork Excavation					
in foundation trenches					
for construction of slab					
Culvert	do do				

Continuation

29
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Total B.P. Amount				R	10197712 ⁰⁰
Add 12% Fr GST				(+) R	1223725 ⁰⁰
Add 1% Fr L. Cess				(+) R	101977 ⁰⁰
Add Fr Sewerage Fee				(+) R	142768 ⁰⁰
				R	11666182 ⁰⁰
Less 18.11% Below As per agreement				(-) R	2112746 ⁰⁰
				R	9553436 ⁰⁰
Less Previous Bill Payment					
Under TMB P-19				(-) R	3619895 ⁰⁰
Total				R	5933541 ⁰⁰

Payable Amount = R 5933541⁰⁰

27/12/2022

JE

C&P

29-12-2023