

2st A/c bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road from S.H. 77 to Lalancham Nagar near J.P.S.					
Agency = M/S Ghanashyam ^{Pat}					
Agreement No. = 35 SBD/2023-24					
Date of commencement = 12-7-2023					
Time of work comp = 11-7-2024					
Date of entry = 30-10-2023					
① pile and fixing working benchmark and reference pillar. 15 = 18 Nos.					
② clearing and grubbing of road lane. 30 x 30 m x 3.50 = 3150 m ²					

Continuation



