

1.

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: → Const of Road from PMSY Kowasi Amanua path se Mahua in Bazar tak at Sanghi River at Amanua in surkund block.					
Name of Agency → Lala Hitach works private limited at - Ward No - 04, Neah Mahila College Tadishpur, Dist - Bhojpur (Bihar)					
Agreement No. → 21/NBD/2023-24.					
Dt of Commencement → 05.09.2023					
Dt of Completion → 04.06.2024.					

① Cleaning & Grubbing of road land including uprooting vegetation - do do all complete job.				
				$2 \times 10 \times 30 \times 1.00 = 600.00 \text{ m}^2$
				$2 \times 10 \times 30 \times 1.00 = 600.00 \text{ m}^2$
				$2 \times 10 \times 30 \times 1.00 = 600.00 \text{ m}^2$
				$2 \times 10 \times 30 \times 1.00 = 600.00 \text{ m}^2$
				$2 \times 10 \times 30 \times 1.00 = 600.00 \text{ m}^2$
				$\text{Qty} = 3000.00 \text{ m}^2$
				$\text{Ha} = \frac{3000}{10000} = 0.30 \text{ Ha}$

② Construction of Subgrade & earthwork shoulder with approved material				
				$2 \times 5 \times 30 \times 0.650 \times 0.300 = 58.5 \text{ m}^3$
				$2 \times 5 \times 30 \times 0.710 \times 0.300 = 63.9 \text{ m}^3$
				$\text{Continuation Qty} = 122.4 \text{ m}^3$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(22) Planting of trees & their maintenance - do do all articles job 75 NOS.					
(23) Brick masonry work in parapet C:M (1:3) (124)					
	2	12	0.40	0.60	= 5.76 m ³
(24) Plastering with cement mortar					
Side face	4	12	0.60		= 28.8 m ²
Top	2	12	0.40		= 9.6 m ²
front face	4	0.40	0.60		= 0.96 m ²
					<u>39.36 m²</u>
(25) Painting of two coats on surface					
Side face	4	12	0.60		= 28.8 m ²
Top	2	12	0.40		= 9.6 m ²
front face	4	0.40	0.60		= 0.96 m ²
					<u>39.36 m²</u>
brick masonry with cement mortar (64)					
	2	6.00	0.40	0.60	= 2.88 m ³
Plastering with cement mortar					
Side face	4	6.00	0.60		= 14.40 m ²
Top	2	6.00	0.40		= 4.8 m ²
front face	4	0.40	0.60		= 0.96 m ²
					<u>20.16 m²</u>
Painting two coats					
Side face	4	6.00	0.60		= 14.40
Top	2	6.00	0.40		= 4.80
front face	4	0.40	0.60		= 0.96
					<u>20.16 m²</u>
Brick masonry (8.54)					
	2	3.5	0.40	0.60	= 1.68 m ³
Plastering with cement mortar					
Side face	4	3.5	0.60		= 8.4 m ²
Top face	2	3.5	0.40		= 2.8 m ²
front face	4	0.40	0.60		= 0.96 m ²
					<u>12.16 m²</u>
Painting of two coats = 12.16 m ²					

Brick masonry = 10.32 m³

Plastering = 71.68 m²

Painting = 71.68 m²

AK
06/10/2023
JE

Abilayan
03-10-2023
A.P

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
Stone metal \rightarrow					
Screening material (stone dust) \rightarrow					
CS-1 (Bitum coat) \rightarrow					
			BIF	Rp	67,72,287.00
			Add GST 18% (+)	Rp	12,19,012.00
			Add LC 1% (+)	Rp	67,723.00
			Add S. Fee (+)	Rp	66,290.00
				Rp	81,25,312.00
			10% less as per agreement	Rp	8,12,531.00
				Rp	73,12,781.00
			Say	Rp	73,12,781.00

AM
04/10/2023
BE

Kalish Kumar
9-10-2023
A-E

2023
09-11-23

3 गीत मापित 24.702 ई।
गुणवत्ता बनायी

Continuation

Est on A/c Running Bill → 73,12,781=00

Received amount → 7312781=00

Lt No - 140 dt. 16-10-23

Sch. XLV-Form No. 134 ²⁰ Memo of Payment

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
S.D @ 5% →	365	639			=00 ✓
G.T @ 2% →	146	256			=00 ✓
G.W.T @ 1% →	73	128			=00 ✓
S.W.T @ 1% →	73	128			=00 ✓
Royalty →	105	267			=00 ✓
L.C.W @ 1% →	73	128			=00 ✓
S.Pee →	48	545			=00 ✓
deduction (-) Rs.	8,85	091			=00 ✓
pay by CPMS Rs.	64,27	690			=00 ✓
Gross total - Rs.	73,12,	781			=00 ✓
rounded to Rs.	73,12,781				(seventy three lac twelve thousand seven hundred eighty one) only

Executive Engineer
R.W.D. Work Div. Pupri

17.10.23

Continuation

