

Tale Atavul PWD Sadak to Lakshmipur

Schedule XLV-Form No. 134

Ag No. 62/5BD/21-22

(MM&SY-GEN)

Executive Engineer

Part-I

R. W. D. (W) Division

DIVISION

Darbhanga - 2

Tale

SUB-DIVISION

MEASUREMENT BOOK

1143

Manoj K. Roy

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	ABSTRACT OF COST				
1.	setting out pillars for bench mark all comp.				
2 nos.	vide TMS P. no. 28 9/11				
	@ 4206-50/M ³ —				8413.00
2.	Const. of reflective Gm around pillars all comp.				
6 nos.	vide TMS P. no. 28 9/11 1/2				
	@ 1938-72/M ³ —				11632.20
3.	clearing & Grubbing road 10' x 10'				
0.49 Hq.	vide TMS P. no. 28 9/11 3/4				
	@ 49496.70/M ³ —				24253.00
4.	Const. of Embankment with lead up to 1000 M.				
685.852 M ³	vide TMS P. no. 29 9/11 5/8				
	@ 175.11/M ³ —				120100.00
5.	Const. of Embankment with lead up to 100 M.				
1600.321 M ³	vide TMS P. no. 29 9/11 5/6				
	@ 139.62/M ³ —				223437.00
6.	Const. of subgrade comp earth shoulder with all comp.				
568.50 M ³	vide TMS P. no. 29 9/11 6/7				
	@ 176.75/M ³ —				100482.00

Continuation

RS. 488317.00


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/8.	Const. of Granular sub base with all comp.				
987.32 m ²	vide TMS p.no. 29, 31 & 7/8				
	Q	3057	94/m ²		3019165.00
8/9.	Pro. levelling spreading and compacting of WBM				
	to 15 with all comp.				
	vide TMS p.no. - 29				
	Q	3792	42/m ²		1567711.00
9/10.	Pro. and applying Primer Coat (SSJ) all comp.				
	vide TMS p.no. - 29				
	Q	410	3918	75 m ²	
	Q	41.60	/m ²		163020.00
10/11.	Pro. and applying Tack Coat (RS1) all comp.				
3918.750 m ²	vide TMS p.no. 30 & 10/11				
	Q	14.10	/m ²		55254.00
11/12.	Pro. M.S.S. with 20mm thick all comp.				
	vide TMS p.no. - 30				
	Q	11/2	3918.75 m ²		
	Q	209.50	/m ²		820978.00
12/13.	Const. of PCC M30 with all comp.				
					Rs. 6114445.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	vide TMB P. No. - 34				
	9400 ① 158.65 M ²				
	QS 7528-01/M ³ —				1194319200
<u>13</u> <u>17</u>	Pro. & fixing of typical				
	MMQSY informatory sign				
	Board with all comp.				
2 nos.	vide TMB P. No. 30 9400 ¹² / ₁₇				
	QS 9511-37/No —				19023 = w
<u>14</u> <u>13</u>	Road Marking with Hot				
	applied with all comp.				
	vide TMB P. No. - (30)				
	9400 ¹³ / ₂₅ 204.00 M ²				
	QS 735-50/M ² —				150042 = w
<u>15</u> <u>25</u>	E/W in excavation in				
	found with all comp.				
95.86 M ³	vide TMB P. No. 30 9400 ¹⁴ / ₂₅				
	QS 260-59/M ³ —				24980 = w
<u>16</u> <u>26</u>	Type B (1st class) bedding				
	with all comp.				
	vide TMB P. No. - 31				
	9400 ¹⁵ / ₂₆ 11.26 M ²				
	QS 449-08/M ² —				5056 = w
<u>17</u> <u>27</u>	Pro. PCC M15 in found?				
	with all comp.				
8.66 M ³	vide TMB P. No. 31 9400 ¹⁶ / ₂₇				
	QS 5969-88/M ³ —				516992 = w

Rs. 75,59,564 = w

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>18</u> <u>28.</u>	Head wall in R.C.C.				
	Masonry in C.M. (1:4)				
80.12 m ²	W.B. T.M.B. pino - 319 ft			<u>17</u> <u>28</u>	
	Qs 9885.76/m ²				471567 = w
<u>19</u> <u>29.</u>	Pro. laying R.C.C. Hume pipe				
	N.P. 600 mm dia. all comp.				
15.0 M	W.B. T.M.B. pino - 319 ft			<u>18</u> <u>29</u>	
	Qs 2677-18/m				40158 = w
<u>20</u> <u>30.</u>	Pro. laying R.C.C. Hume pipe				
	N.P. 1000 mm dia. all comp.				
15.0 M	W.B. T.M.B. pino - 319 ft			<u>19</u> <u>30</u>	
	Qs 3779-28/m				56689 = w
<u>21</u> <u>31.</u>	Plastering with C.M. (1:4)				
	with all comp.				
97.30 m ²	W.B. T.M.B. pino - 319 ft			<u>20</u> <u>31</u>	
	Qs 183-15/m ²				17820 = w
					1
					Rs. 8145798 = 00
	Add 12% GST			Rs. (+)	977496 = 00
	Add 1% L.C.S.S.			Rs. (+)	81458 = 00
	Add S. Fee			Rs. (+)	75880 = w
					Rs. 9280632 = w
	Less 5.56% Below			Rs. (-)	516003 = w
				Rs. (-)	8764629 = w
	Loss provision Bill T.M.B. pino - 32			Rs. (-)	7482307 = w
				Rs. (-)	1282328 = w


 Nikh
 25/11/23
 AG

Continuation

Atmav.
 25/11/23
 DE