

RCD Road to Kadvahi Gram

Schedule XLV-Form No. 134

कांडपालक अधिकारी
ग्रामीण कांडा विभाग
कार्य प्रमणडल, जयनगर

DIVISION

BASUPATTI

SUB-DIVISION

(1113)

MEASUREMENT BOOK

रामचंद्र भाटव



Scanned with Oken Scanner

1st on A/C Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- Const-ct Road RCD

road to Kadrahi Gram under

MMGSY (SC)

Agency - Ram Chandar Yadav, Sl- Ram

Dulari Yadav, Vill- Mangpatti, P.O-

Hariyali, Madhubani- 847225

Agreement - 13 SRD / 2021-22 MMGSY

Rate - 6.25% BLM

Date of commencement - 21 June 2021

Date of completion - 20-06-2022

Roadwork

(1) setting out pillars- providing fixing
at 10' benchmark --- do ---
--- do --- all complete Job
10.00 nos. = 10.00 nos.

(2). clearing and grubbing road
land including uprooting wild
--- du --- do ---
--- all complete Job.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
111 For 100m lead					
P-5 Qty - 258.96 m ³					
@ Rs. 175.82 / cum = 45375=00					
111 For 100m lead					
P-5 Qty - 1035.84 m ³					
@ Rs. 140.13 / cum = 1,45,152=00					
71 GSB's Construction of granular sub-base by pavalling — di — — du — all complete Job.					
P-5 Qty - 300.996 m ³					
@ Rs. 3094.17 / cum = 9,31,333=00					
					1176,217=00
Add GST @ 12% = 1,41,146=00					
Add L.Cess @ 1% = 11,762=00					
Add S.Fee @ 10% = 13926=00					
					13,43,051=00
Loss 6.25% 6.25% as per agreement (-) 83,941=00					
					19,59,110=00
Less 1st Bill = (-) 7,05,120=00					
					5,53,990=00
(R)	Sar Date M/				
04/01/2023	Continuation				
J.E					