

NKSP INFRA PRIVATE LIMITED

Mukh Jamankei Gram Sadak se Mahavir Ram Tola se
Musaman Tola hotel ke HHASH Tak
Schedule XLV Form No. 134.

NOB-Bricks

0.650 km

R.W.D.W.D.VIRPUR DIVISION

SARAI GARH BHARTIYAH SUB-DIVISION
(SUPAUL)

Measurement Book

16
28/10/21

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on A/c Bill:-					
Record Entry					
Name of work:- Construction of					
Road from KW/57 MMGSY Road					
Se Mahavir Ram Tola TO MMGSY					
Road via Musalman Tola.					
Block:- Sarangash Bhaptiyahi					
Dist:- Supaul.					
Agency:- NKSP Infra Private Limited.					

Agreement No & Date:-

Date of Measurement

Work Done:-

(1) Providing & fixing of working
 Bench-mark do do all comp. job

(a) Bench-mark Pillar:- Qty = 1 Nos

(b) Reference Pillar:- Qty = 2 Nos

(2) Clearing & Grubbing Road

Land --- do --- do --- all comp. job.

$$2 \times 12 \text{ Nos} \times 30 \text{ M} \times 3.50 \text{ M} = 2520.00 \text{ m}^2$$

$$2 \times 9 \text{ Nos} \times 30 \text{ M} \times 3.50 \text{ M} = 1890.00 \text{ m}^2$$

$$2 \times 20 \text{ M} \times 3.50 \text{ M} = 140.00 \text{ m}^2$$

$$\text{Total Qty} = 4550.00 \text{ m}^2$$

$$\text{or, } \frac{4550.00 \text{ m}^2}{10000} = 0.46 \text{ Ha}$$

Musam
 JE 31/11/21

Continuation

31/11/21
 A.F

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Material Statement					
Elw Qty = 2221.24 m ³					
Subgrade & Shoulder: - 1035.56 m ³					
Cement Course Sand:-					
Stone chips:-					
Stone Aggregate:- 274.30 m ³					
Sand:- 116.08 m ³					
Stone Metal Qty = 182.60 m ³					
Stone dust:- 36.22 m ³					
Steel Qty = 1.76 MT					
SSI Qty = 1.248 MT					
RSI Qty = 0.404 MT					
Bitumen (S90) Qty = 2.790 MT					
Muzare JE 17/1/23					
18/1/23					

2nd on A/C Bull:-

ABSTRACT OF COST

Name of Work:- Construction of
Road from MMGSY Road Se
Mahavir Ram Tola TO MMGSY Road
via Musalman Tola.

Block:- Sarangarh Bhaptiyahi

Dist:- Supaul

Agency:- NKSP Infra Private Limited

Agreement No & Date:-

Total Road length = 0.650 km

R.C.C. Box Culvert:- 1 Nos

C.C. Pavement length = 0.150 km

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F-Rs 387	550.28
(IV) 600mm x 450mm :- 2 Nos					
@ Rs 4907.20/each					Rs 9814.40
(V) 900mm Side :- 3 Nos					
@ Rs 8784.30/each					Rs 26352.90
(32) Construction of embankment with material do-do all comp. job					
Qty vide T.M.B.P. No. (16)					
(a) Lead up to 100m					
Qty = 555.31 m ³					
@ Rs 190.04/m ³					Rs 105531.11
(b) lead up to 100m					
Qty = 1665.93 m ³					
@ Rs 143.05/m ³					Rs 238311.28
(32) Providing & fixing of Typical M.G.S.R Informatory Sign Board with logo do do all comp. job					
Qty vide T.M.B.P. No. (19) = 4 Nos					
@ Rs 9884.21/each					Rs 39536.84
Add:-					Rs 4291096.81
G.S.T @ 12%					(+) Rs 514931.62
Labour cess @ 1%					(+) Rs 42910.97
S. Fee					(+) Rs 65000.00
					Rs 4913939.40
Deduction As Per Agreement					
3.51% below					(-) Rs 172479.27
					Rs 4741460.00
Provision Pay Amount					(-) Rs 2924596.00
					Rs 1816864.00
JE 17/1/23					
18/1/23					
Continuation					