

प्रमाणित किया जाता है कि इस भापी कुल सं०
2465 में कुल 100 (एक सौ) पृष्ठ हैं। यह भापी
कुल श्री प्रीतम कुमार-सहायक अभियंता-
आजीव कार्य विभाग कार्य उपर प्रभंडल
जमुगांव के नाम से निर्गत किया जाना।

24/05/22
आजीव कार्य विभाग
प्रभंडल, बांका-4

2465

Schedule XLV Form No. 134

.....DIVISION

Shambhuganj SUB-DIVISION

MEASUREMENT BOOK 2465

Name of Office.....

Date of first entry.....

Date of last entry.....

(Continuation)

2nd and Final Bill

17

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work- Impt of Khesar					
Tarapur R.W.D Road to Nijhari					
Agency:- Rahu Const.					
Agreement No.- 03 MBD/ 2022-23					
Date of Work Start- 22-04-2022					
Date of Completion- 21-01-2023					
Agreement Amount - Rs. 147 Lacs.					
Below the agreement - 0.75 %					
Actual Date of Completion- 26/12/2022					

①. Providing and laying of
hot applied thermo-plastic
Compound Road marking.
B.T portion.

$$2 \times 11 \times 30.00 \times 0.10 = 66.00 m^2$$

P.C.C portion.

$$2 \times 6 \times 30.00 \times 0.10 = 36.00 m^2$$

$$2 \times 14 \times 30.00 \times 0.10 = 84.00 m^2$$

$$2 \times 1 \times 21.00 \times 0.10 = 4.20 m^2$$

$$124.20 m^2$$

Jamil
26/12/22
J.F.

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
(14) Planting of trees by both side road - do - do.				
Qty TMB P-14 Item No. 14				
Qty = 34 Nos @ Rs 1089.13/Nos =				37030.00
(15) Half Circular Brick Tree Guard in 4th Class brick				
Qty TMB P-14 Item No. 15				
Qty = 34.11 Nos @ Rs 1974.92/Nos =				67147.00
(16) P/F of typical MR Information Sign Board				
Qty TMB P-14 Item No. 16				
Qty = 5 Nos @ Rs 12360.04/Nos =				57800.00
(17) Provision of lighting				
Not applicable throughout road marking - do - do				
Qty TMB P-17 Item No. 1				
Qty = 66.00 m ² @ Rs 762.51/m ² =				50326.00
Qty = 124.20 m ² @ Rs 857.13/m ² =				106456.00
				3827169.00
Add G.S.T 12 %				459332.00
Add L.Ces 1 %				38278.00
Add Seigniorage Fee 10 %				32401.00
				4357780.00
less 0.75 % below as per agg				32683.00
				4325097.00
less 1st on A/c Bill				4147988.00

(Continuation)

177109.00

Jamil
26/12/22
J.R.