

મમુકશ્ય Given

Schedule XLV-Form No. 134

આમીલ કામ વિગતો કામ પ્રમોશન, પુનરી DIVISION

આમીલ કામ વિગતો કામ અનર પ્રમોશન SUB-DIVISION
શામલકર

Measurement Book

સંવત્સર- આમીલકર કુમાર સિંહ

2250

8th 2 Final Bill

66

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Length of	Road 2 CD			
	Worked width	maintenance			
	For machaur	to mohammadpur			
	Worked no - 3	undrains			
N/Agency:-	Animesh Kumar Singh				
	Mezipur				
	Agreement no - 33 SBD of 2013-20				
	Date of Commence:- 25-11-19				
	Date of Completion - 24-11-20				
	Actual date of completion - 7-05-22				
	<u>Work Done</u>				
(1/2)	P/v 2 Fixing of				
	working benchmark pillar				
(a)	working benchmark at				
	P/v				
	<u>Work Done</u>				
	Further Measurement Nil				
	15-12-22 JP 15/12/22 JP				
	<u>REABSTRACT OF COST</u>				
(1/2)	P/v 2 Fixing of working				
	benchmark pillar				
(a)	working benchmark				
	P/v vide Tmp P - 57				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$\phi H = 3.3 \text{ km}$			
		@ $\bar{x} 4860 = 54/\text{km}$			$\bar{x} 14330 = 00$
(b) Reference Pilla:-					
		$\phi H \text{ vide T+B P-57}$			
		$\phi H = 3.3 \text{ km}$			
		@ $\bar{x} 2012 = 49/\text{km}$			$\bar{x} 6641200$
(2/2) clearing & grubbing road Land etc					
		$\phi H \text{ vide T+B P-57}$			
		$\phi H = 2.31 \text{ Hq}$			
		@ $\bar{x} 49739 = 47/\text{Hq}$			$\bar{x} 114898 = 00$
(3/3) Excavation for Road way etc.					
		$\phi H \text{ vide T+B P-57}$			
		$\phi H = 223.80 \text{ m}^3$			
		@ $\bar{x} 81 = 20/\text{m}^3$			$\bar{x} 18179 = 00$
(4/4) Constn. of embankment with material obtained from borrow pit etc					
(a) Lead 1000m					
		$\phi H \text{ vide T+B P-58}$			
		$\phi H = 861.87 \text{ m}^3$			
		@ $\bar{x} 197 = 51/\text{m}^3$			$\bar{x} 161609 = 00$
(b) Lead 100m					
		$\phi H \text{ vide T+B P-58}$			
		$\phi H = 1164.64 \text{ m}^3$			
		@ $\bar{x} 142 = 62/\text{m}^3$			$\bar{x} 166100 = 00$

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/5) Cost of subgrade					
2 sections shoulder etc.					
PH vide TMS P-58					
$Q_H = 3044.06 m^3$					
@ $\text{Rate} = 33/m^3$				2	57666.6
(6/6+11) Cost of hsp by					
providing well grades					
etc.					
PH vide TMS P-50					
$Q_H = 1753.75 m^3$					
$Q_H = 1755.88 m^3$					
@ $\text{Rate} = 2500 = 33/m^3$				5	45293.75
(7/7+12) P/v, drying, spreading					
2 Compacting etc.					
PH vide TMS P-57					
$Q_H = 942.75 m^3$					
@ $\text{Rate} = 296.60 m^3$					
@ $\text{Rate} = 3143 = 03/m^3$				2	29754.75
(8/8) Prime Coat:- P/v					
applying Primer Coat					
etc.					
PH vide TMS P-57					
$Q_H = 9563.7 m^3$					
@ $\text{Rate} = 51 = 60/m^2$				2	494562.00
(9/9) Tack Coat:- P/v					
applying tack coat with					
bitumen emulsion etc.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
@ ₹ 687 = 21/No. —	—	—	—	—	₹ 3621 =
(13/15) Boundary Pillars:					
PH vide TMS P-60					
PH = 14 No.					
@ ₹ 537 = 44/No. —	—	—	—	—	₹ 75270 =
(14/16) P/v & Fixing of					
retro-reflective					
Cautionary, Mandatory &					
Informatory Sign board					
etc					
(a) 600mm circular:					
PH vide TMS P-61					
PH = 12 No.					
@ ₹ 5600 = 26/No. —	—	—	—	—	₹ 67307 =
(b) 900mm equilateral					
& triangle etc					
PH vide TMS P-61					
PH = 6 No.					
@ ₹ 6468 = 48/No. —	—	—	—	—	₹ 38451 =
(c) 600mm x 450mm rectangular					
PH vide TMS P-61					
PH = 6 No.					
@ ₹ 5453 = 82/No. —	—	—	—	—	₹ 32723 =
(15/17) P/v & laying of					
hot applied thermo-					
Plastic Compound etc					
PH vide TMS P-61					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		$\phi H = 505 m^2$			
	@ $\bar{x}$	$850 = 53/m^2$			$\bar{x}$ 429720 =
(16/18) P/v & laying of hot applied thermoplastic etc					
ϕH vide TMB P-62					
		$\phi H = 155 m^2$			
	@ $\bar{x}$	$347 = 57/m^2$			$\bar{x}$ 146873 =
(17/19) Planting of trees by the road side etc					
ϕH vide TMB P-62					
		$\phi H = 239 No.$			
	@ $\bar{x}$	$817 = 41/No.$			$\bar{x}$ 195361 =
(18/21) P/v & erecting direction & place identification etc					
ϕH vide TMB P-62					
		$\phi H = 1410 -$			
	@ $\bar{x}$	$3540 = 59/No.$			$\bar{x}$ 3541 =
(19/22) P/v & fixing of typical masonry forming sign board etc					
ϕH vide TMB P-63					
		$\phi H = 6 No.$			
	@ $\bar{x}$	$11730 = 51/No.$			$\bar{x}$ 70743 =
(20/23) earth work in excavation for foundation					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Φ vide TMB P-63					
$\Phi = 15.66 m^2$					
@ $\bar{x}$ 261 = 30/m ³ — $\bar{x}$ 41 = 2000					
(21/24) P/v PCC m-15 concrete					
for Plain concrete					
in open foundation etc					
Φ vide TMB P-63					
$\Phi = 2.84 m^2$					
@ $\bar{x}$ 6243 = 86/m ³ — $\bar{x}$ 17770 = 2000					
(22/25) P/v Concrete for					
Plain/Reinforced					
concrete in					
open foundation etc					
Φ vide TMB P-63					
$\Phi = 12.136 m^2$					
@ $\bar{x}$ 6898 = 85/m ³ — $\bar{x}$ 83724 = 2000					
(23/26) P/v 2 layering					
PCC pipe MP-3 Por					
Calvert etc					
Φ vide TMB P-64					
$\Phi = 7.5 m$					
@ $\bar{x}$ 1913 = 77/m — $\bar{x}$ 14353 = 2000					
(24/28) Brick Masonry					
work in cement mortar					
etc					
Φ vide TMB P-64					
$\Phi = 0.71 m^2$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 6255 = 72/m ² — 2					4504 = 00
(25/30) Plastering with cement mortar etc					
Q.M. vide TMB P-64					
Q.M. = 7.69 m ²					
@ ₹ 200 = 55/m ² — 2					1542 = 00
Sub total = 163699.51 =					
(i) Less 0.00% below as per agreement					0.00
(ii) Less Previous payment = 159316.27 =					
vide TMB P-64, 65					
Net = 43832.42 = 00					
<i>[Signature]</i> 15-12-22 <i>[Signature]</i> 15-12-22					

C & P
 N/A
 15-12-22