

MWGSJ-SC-अनंतान अरजामा प्रखस मा 101 मडस
तोषा आइ नं० १२१ मे हता दोषा आइ नं० 10 मखि रस
निमोठा कषा पा नै वर्षा पि ररख - ररखाव आपा

Schedule XLV-Form No. 134

रुअर रमा मा को खरखा - १२-5350/२००-२१-

रुअर रमा मा को राशि - 1146.51/

DIVISION

आपे पा रं मखर ने की विविदि - 15-१२-२०२०

आपे पा रं कर ने की विविदि - 14-१२-२०२१

SUB-DIVISION

खंवेद आ - आपि न कुमा - १२-५३५०/२००-२१

(KH)

Thyans

Measurement Book

मापि कु र को खरखा - १२-५३५०/२००-२१

4th & final bill:

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	cons. ob road boom				
	To 1 mandal talu ward				
	no. 9 to nchla talu ward				
	no. 10 under mmh sy (SC)				
	in Phasana block.				

Agency:- Anand Kumar.

Ass. no:- 72880/mmh sy 2020-21

Date of start:- 15.12.20.

Date of completion:- 14.12.21.

Actual date of completion

:- 11.04.22.

Ass. value:- cons.:-

5 year main:-

Rate of Ass.:- 0.11% below.

Further measurement

:- Nil.

19.01.23

IE

Abstract of cost

(i) selling out pillars

(1) working benchmark pillars,

1.10 km (vide P-36)

@ Rs. 4301.09/km = Rs. 4731.00/-

(ii) Reference pillars

1.10 km (vide P-36)

@ Rs. 1984.27/km = Rs. 2183.00/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① 900mm Equilateral triangle					
19.00 Nos. (vide P-43)					
@ Rs. 5524.56/each = Rs. 77344.00/-					
② 600mm x 450mm rectangular, 6.00 Nos. (vide P-43)					
@ Rs. 4896.63/each = Rs. 29380.00/-					
③ P2L has applied thermos plastic compound					
220.00 m ² (vide P-43)					
@ Rs. 735.44/m ² = Rs. 161797.00/-					
④ Plaster of 300mm by the road side					
80.00 Nos. (vide P-43)					
@ Rs. 819.92/each = Rs. 65594.00/-					
Total: Rs. 8774394.00/-					
Add GST @ 12% (+) Rs. 1052927.00/-					
Add LE @ 01% (+) Rs. 87744.00/-					
Add S. Fee (P-44) :- (+) Rs. 88631.00/-					
Rs. 10003695.00/-					
Less 0.11% as contract: (-) Rs. 11004.00/-					
Rs. 9992692.00/-					
Deduct previously paid: (-) Rs. 8111804.00/-					
Rs. 1880888.00/-					
19/01/2023					
19.01.2023					

Continuation