

3rd & Final Bill

35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Repair & Maintenance of Road from Gaya - Patanchpur road to Chamokhap via Deora under Head 3054 (MR) Pkg No. MR - N/21 - 22 Gaya/05					
Name of Agency - Karhaiya Kumar, village - Anra, Post - Sohailpur, Gaya,					
Agreement No. - 155/ MR/MBN 2021-22					
Date of commencement - 09.11.21					
Date of Completion - 08.08.22					
Date of actual comp - 14.06.22					
Further measurements - Nil					
Thanks 14.06.22 J.E.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ab Street of Cost					
(1/1) Clearing & Grubbing road land - - - etc					
Qty vide TMB					
Page no. (25) - 0.74 Hect					
@ ₹ 53907.68/Hect - - -					₹ 39892.00
(2/2) Scarifying existing surface - - - etc					
Qty vide TMB					
Page no. (25) - 461.01 m ²					
@ ₹ 15.79/m ² - - -					₹ 7279.00
(3/4) Const. of G. S. B. by P.V. well graded material or II - - - etc					
Qty vide TMB					
Page no. (25) - 111.27 m ³					
@ ₹ 1377.95/m ³ - - -					₹ 153324.00
(4/5) P.V. laying, spreading & comp. of WBM Gr - - - etc					
Qty vide TMB					
Page no. (25) - 118.47 m ³					
@ ₹ 2057.78/m ³ - - -					₹ 243785.00
(5/6) P.V. laying, spreading & compacting of WBM Gr					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
--- etc					
Qty in de TMB					
Page no. (26) - 413.31 m ³					
@ ₹ 2011.64/m ³ ———					₹ 831431.02
(6/7) Plv & apply primer coat with SS, --- etc					
Qty in de TMB					
Page no. (26) - 5510.829 m ²					
@ ₹ 48.18/m ² ———					₹ 265512.00
(7/8) Plv & apply tack coat with RS, @ 0.25 to 0.30 Kg/m ² ———					
--- etc					
Qty in de TMB					
Page no. (26) - 5510.829 m ²					
@ ₹ 16.25/m ² ———					₹ 89551.00
(8/10) Plv, layie & roll of mss type B' --- etc					
Qty in de TMB					
Page no. (26) - 5510.829 m ²					
@ ₹ 183.77/m ² ———					₹ 1012715.00
(9/34) Layie cement concrete pipe 300 mm ——— etc					
Qty in de TMB					
Page no. (26) - 50.00 m					
@ ₹ 697.99/m ———					₹ 34900.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/28) E/W in excavation for structure - - etc					
Qty vide TMB					
Page No. (27) - 105.00 m ³					
@ ₹ 310.73/m ³					₹ 32627.00
(11/29) Plv P.C.C M15 in open found. - - etc					
Qty vide TMB					
Page No. (27) - 15.00 m ³					
@ ₹ 4120.16/m ³					₹ 61802.00
(12/31) Supplying, Fitting & placing HYSD bars in open found. - - etc					
Qty vide TMB					
Page No. (27) - 7.97 MT					
@ ₹ 66965.14/MT					₹ 533712.00
(13/9) Plv & apply tack coat with RS, @ 0.20 to 0.25 Kg/m ² - - etc					
Qty vide TMB					
Page No. (27) - 12117.00 m ²					
@ ₹ 13.58/m ²					₹ 164549.00
(14/11) Plv & layin S.D.B.C. - - - etc					
Qty vide TMB					
Page No. (28) - 302.93 m ³					
@ ₹ 9671.78/m ³					₹ 2929872.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15/30) Av R.C.C. Mns in open found - - - etc					
Qty vide TMB					
Page No. (28) - 78.75 m ³					
@ ₹ 5799.85/m ³ ——— ₹ 456738.00					
(16/3) Construction of Sub-grade of E/shoulder - - - etc					
Qty vide TMB					
Page No. (28) - 3632.40 m ³					
@ ₹ 176.70/m ³ ——— ₹ 641845.00					
(17/32) Brick masonry work in C.M. (1:3) in parapet - - - etc					
Qty vide TMB					
Page No. (28) - 23.04 m ³					
@ ₹ 5667.60/m ³ ——— ₹ 130582.00					
(18/33) Plastering with C.M. (1:4) on B/W - - - etc					
Qty vide TMB					
Page No. (29) - 353.28 m ²					
@ ₹ 137.50/m ² ——— ₹ 48576.00					
(19/21) Painting two coats on new surface - - - etc					
Qty vide TMB					
Page No. (29) - 353.28 m ²					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ ₹ 100.03/m ² ———— ₹ 35339.00					
($\frac{20}{24}$) PIV & Fixing of typical information sign board — etc					
Qty vide TMB					
Page No. (29) - 03 Nos					
@ ₹ 9179.54/m ² ———— ₹ 27539.00					
($\frac{21}{25}$) PIV & laying of hot applied thermoplastic compound — etc					
(on B.T. Surface)					
Qty vide TMB					
Page No. (29) - 640.00 Nos					
@ ₹ 735.91/m ² ———— ₹ 470982.4					
($\frac{22}{12}$) Const. of un-reinforced c.c. Pavement — etc					
Qty vide TMB					
Page No. (30) - 207.75 m ²					
@ ₹ 5204.74/m ² ———— ₹ 1081285.0					
($\frac{23}{13/14}$) PIV & Fixing of K.M Stone — etc					
(i) Ordinary K.M Stone - Qty vide TMB					
Page No. (30) - 05 Nos					
@ ₹ 1941.37/m ² ———— ₹ 9707.00					
(ii) 200 m Stone (Present)					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Stu vide TMB					
Page No. (30) - 15 Nos					
@ ₹ 587.34/No.					₹ 8810.00
(24/15) Piv & fixing of road stud - - etc					
Stu vide TMB					
Page No. (30) - 492 Nos					
@ ₹ 223.24/No.					₹ 109834.4
(25/16) Supply & installation of delineators - - etc					
Stu vide TMB					
Page No. (30) - 64 Nos					
@ ₹ 94.32/No.					₹ 6116.48
(26/18) Piv & fixing of Retro reflectorised signage - - etc					
Stu vide TMB					
Page No. (31) -					
(i) 600 mm equilateral triangle -					
24 Nos @ 3457.19/No.					₹ 82972.0
(ii) 1600 mm circular -					
04 Nos @ 4631.43/No.					₹ 18526.00
(iii) 600 x 450 mm -					
08 Nos @ 4511.23/No.					₹ 36090.0
(27/23) Planting of trees by the road sides					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
--- etc					
Qty in de TMB					
Page No. (31) - 160 Nos					
@ ₹ 852.18/No. —					₹ 136349.00
(28/26) Plv & Layie of hot applied thermoplastic compound — etc					
Qty in de TMB					
Page No. (31) - 100.00 m ²					
@ ₹ 766.69/m ² —					₹ 76669.00
(29/27) Plv & Fixing of guard stone —					
--- etc					

Qty in de TMB					
Page No. (31) - 44 Nos					
@ ₹ 515.25/No. —					₹ 22671.00
					₹ 9857318.00
Add 12% G.S.T. — (1) ₹ 1182878.00					
Add 1% L.C.M — (1) ₹ 98573.00					
Add Seigniorage fee — (1) ₹ 90243.00					
					₹ 11229012.00
Less 0.05% below C-1 ₹ 5615.00					
					₹ 11223397.00
Less Previous Payment C-1 ₹ 11223397.00					

Certified that the Nil LL
work has been completed
as per spec. & dir. of E&P

Signature

14.06.22

J. E.

Continuation