

MSVC
PART I

Table XLV-Form No. 134

Rajol Bahara road to
Amor Pura

Bridge

(2)

DIVISION

SUB-DIVISION

MEASUREMENT BOOK

21.9.85

Amrit PRT construction

784

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
1) Plv earthwork excavation for foundation					
981.75 m ³ vide TMB Page (66)					
@ Rs 310 = 73/m ³ — Rs 305057 = 0					
2) Plv laying of P.C.C M10 grade in levelling course					
42.29 m ³ vide TMB Page (66)					
@ Rs 4943 = 77/m ³ — Rs 209072 = 0					
3) Plv R.C.C M30 grade in pile cap					
465.42 m ³ vide TMB Page (66)					
@ Rs 5703 = 88/m ³ — Rs 2651700 = 0					
4) Bored cast in situ M35 grade R.C.C					
716.10 m vide TMB Page (66)					
@ Rs 14869 = 59/m — Rs 10646626 = 0					
5) S/F/P HYSD bar in foundation					
97.905 MT vide TMB Page (66)					
@ Rs 54032 = 97/MT — Rs 5290114 = 0					
6) Plv steel liner					
9.60 MT vide TMB Page (66)					
@ Rs 67013 = 91/MT — Rs 355334 = 0					
7) Plv and const temporary Earth Island					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 Nos vide TMB Page (66)					
@ Rs 57769 = 52/each - Rs 173309 = w					
(8) p/v and const. done					
Span Service Road					
75.00 m vide TMB Page (67)					
@ Rs 3692 = 48/m - Rs 276936 = w					
(9) S/E/P HYSD bar in					
Sub Structure					
34.993 MT vide TMB Page (67)					
@ Rs 54195 = 29/MT - Rs 1896456 = w					
(10) p/v R.C.C. M30 grade in					
Sub Structure					
175.47 m ³ vide TMB Page (67)					
@ Rs 5955 = 51/m ³ - Rs 1164243 = w					
(11) p/v R.C.C. M30 grade					
in Sub Structure					
77.46 m ³ vide TMB Page (68)					
@ Rs 6026 = 93/m ³ - Rs 466846 = w					
(12) p/v R.C.C. M35 grade in					
Sub Structure					
18.28 m ³ vide TMB Page (68)					
@ Rs 6111 = 29/m ³ - Rs 111592 = w					
(13) Supplying POT & PTFE					
bearing					
24 Nos vide TMB Page (68)					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① B 44998 = 84/each — B 107972 = 10					
(14/15) Plv deep holes in a bit					
140 Nos vide TM B Page (63)					
② B 132 = 03/each — B 18484 = 10					
(15/16) Plv R.C.C. M30 grade in					
Super structure —					
336.52 m ³ vide TM B Page (64)					
③ B 6739 = 41/m ³ — B 2267946 = 10					
(16/17) S/P/P HYSD bar in					
Super structure —					
48.32 MT vide TM B Page (69)					
④ B 55663 = 59/MT — B 2689665 = 10					
(17/18) Plv Drainage stent —					
32 Nos vide TM B Page (69)					
⑤ B 896248/each — B 286872 = 10					
(18/19) Plv and laying Cement					
Concrete wearing course					
45.68 m ³ vide TM B Page (72)					
⑥ B 12203 = 72/m ³ — B 557475 = 10					
(19/19) Plv and laying M25 grade					
in Cast in situ railing					
162.40 m vide TM B Page (73)					
⑦ B 2874 = 95/m — B 467704 = 10					
(20/23) Plv strip Seal expansion					
To mt —					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
42.25 m vide TMB Page (72)					
@ Rs 11296 = 77/m					Rs 47289 = W
(24) P.V. and fixing 20mm thick					
Compressible Fibre board -					
42.25 m vide TMB Page (73)					
@ Rs 276 = 18/m					Rs 11669 = W
(25) P.V. and fixing 20mm thick					
Pre moulded joint filler -					
42.25 m vide TMB Page (73)					
@ Rs 388 = 12/m					Rs 16398 = W
					Rs 28510876 = W
Add 12% GST - (+) Rs					3421305 = W
Add 1% L. loss - (+) Rs					285109 = W
Add S.F. - (+) Rs					130282 = W
					Rs 32347572 = W
Less 2.60% below - (-) Rs					841037 = W
					Rs 31506535 = W
Less previous payment - Rs					19856063 = W
					Rs 11650472 = W
Asman 22/12/2022 J.E.					
Neeraj 22/12/2022 AE					
Material statement					
Stone chip 20mm -					24.67 m ³
Stone chip 10mm -					16.44 m ³
Coarse sand -					20.56 m ³
Asman 22/12/2022 J.E.					
Neeraj 22/12/2022 AE					