

MMASY-SC

(14)

Schedule XLV-Form No. 134

SIRKATTA CHOUK TO CHOTTIKASRA

R.W.D. KATHAR - DIVISION

BARARI - SUB-DIVISION

(No-2101) -

MEASUREMENT BOOK

ASHOK KUMAR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd EST / Final Bill					
Name of work: Const of deep foam Sirkatti to chhoti Katti					
Agency: - Sri Ashok Kumar AT Gosalg, Kadihoz					
Agreement no 20 SPD 2020-21					
Date of commencement 3.7.2020					
Date of completion 2.7.2021					
Measurement — Nil					
2022					

2nd EST / Final bill					
ABSTRACT OF COST					
Name of work: Const of deep of beam Sirkatti to chhoti Katti					
Agency: - Sri Ashok Kumar AT Gosalg, Kadihoz					
Agreement no 20 SPD 2020-21					
Date of commencement 3.7.2020					
Date of completion 2.7.21					
① P & fix of working " benchmark "					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
information board					
4 NO Qty T.M.P-29					
4 NO @ 9437.96/NO =					37751
①/18 P.V. fire hydrants					
sign board					
6 NO Qty T.M.P-29					
6 NO @ 11718.17/NO =					70309
20/99 Constal cond. marks					
obtained from					
border pit L=100					
2700.59 M ³ Qty T.M.P-30					
2700.59 M ³ @ 135.12/M ³ =					364903
21/49 Constal cond. marks					

obtained from					
border pit L=1000					
85 M ³ Qty T.M.P-30					
85 M ³ @ 175.22/M ³ =					14893
Total					15312508
Add 12% C.S.F. (+)					1837501
Add 1% L.C. (+)					153125
Total					17303134
less 1% below rate (-)					173031
Total					17130103
less Previous Payments					9689755
Total					7440348

8/12/22
JL

Continuation

21/01/2023