

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
ABSTRACT OF COST					
Name of work - Const of road					
from Asogi Pokar to					
Asogitak.					
Agency - Shankar Prasad					
Assess - 79/S.B.D of 2021-22					
(1) Construction of reference					
and working bench mark					
pillar - all ss.					
Dty vide p. no. (5) T.M.S.					
0.253 Km sq 4032.05/Km sq					1020.0
(2) Construction of					

reference pillar -					
Dty vide p. no. (5) T.M.S.					
0.253 Km sq 1943.38/Km sq					492.0
(3) clearing and grubbing					
road land					
Dty vide p. no. (5) T.M.S.					
0.08 Hec sq 52970.34/Hec sq					4238.0
(4) Construction of embankment					
road lead up to 1000 m					
Dty vide p. no. (5) T.M.S.					
393.51 m ³ sq 190.36/m ³					74909.0
(5) Construction of G.S.B.					
for Gr-1 - all ss.					
Dty vide p. no. (6) T.M.S.					
206.78 m ³ sq 2882.53/m ³					578754.0
					R 659413.0

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFB 659413.0	
(6/9) W.B.M. Gr-3					
providing laying spreading					
and compacting stone					
met in III - all in					
Qty vide p.no (9) T.M.B					
69.938 m ³ @ 3535.78/m ³					247285.0
(7/10) providing and applying					
prime coat with					
bitumen emulsion SS-1					
Qty vide p.no (10) T.M.B					
931.68 m ² @ 43.10/m ²					40155.0
(8/11) providing and applying					
tack coat with					
bitumen emulsion SS-1					
Qty vide p.no (11) T.M.B					
1022.63 m ² @ 14.74/m ²					15074.0
(9/12) providing laying and					
rolling of close graded					
premix subbase material					
of 20mm thick - all in					
Qty vide p.no (12) T.M.B					
1022.63 m ² @ 214.14/m ²					218986.0
					1180913.0
Add 140 Labour charges					11809.0
Add 12% G.S.T - -					141710.0
					B 1334432.0

Continuation

Continuation