

M.S. 1951
M.S. C.T. II

Rajai Bahara road to

Schedule XLV-Form No. 134 Amarpur

C.F.M.S

ROAD

DIVISION

Construction of road, Amarpur - 4839401

SUB-DIVISION

2184701 & 2184702 - 2184701 - 2184701

MEASUREMENT BOOK

2184701 -> Amarpur Road Construction

783

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const of the road					
from Rajai Bahara road					
to Amarpur g under					
MMGS Scheme					
Agency - Amrit Raj Construction					
Agreement No - 80830 / MMGS / Sc /					
					2021-22
Date of work order - 25-08-2021					
Date of Completion - 24-08-2022					
Further Measurement - Nil					
Accepted					
10/12/2022					
J.E					

Abstract of cost				
(1/10) Plr and fixing working				
Bench mark —				
3 Nos vide TMB page (9)				
@ Rs 3610 = 27/each - Rs 10831 = 10				
(2/10) Plr and fixing reference				
Pillar —				
9 Nos vide TMB page (9)				
@ Rs 1648 = 45/each - Rs 14836 = 10				
(3/2) Plr clearing and				
brushing road land				
1.365 Hect vide TMB page (9)				
@ Rs 53879 = 81/Hect - Rs 73546 = 10				

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④ P/V excavation for road way cutting					
52.50 m ³ vide TMB Page ⑨					
Rs 75 = 61/m ³ — Rs					3970 = 10
⑤ P/V const of embankment road way cutting					
31.50 m ³ vide TMB Page ⑨					
Rs 26 = 71/m ³ — Rs					841 = 10
⑥ P/V const of embankment with approved material					
4134.10 m ³ vide TMB Page ⑩					
Rs 14.3 = 30/m ³ — Rs					592402 = 10
⑦ P/V const of Subgrade E/S lead 100m length					
1211.96 m ³ vide TMB Page ⑩					
Rs 192 = 10/m ³ — Rs					232818 = 10
⑧ P/V const of Subgrade E/S lead 100m length					
2897.92 m ³ vide TMB Page ⑩					
Rs 131 = 29/m ³ — Rs					380468 = 10
⑨ P/V const of L.S.B					
1390.32 m ³ vide TMB Page ⑩					
Rs 2023 = 32/m ³ — Rs					2813062 = 10
⑩ P/V and Fixing of Boundary					
2 Nos vide TMB Page ⑩					
Rs 9495 = 93/each — Rs					18992 = 10

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(11) (22) Plv earthwork excavation for foundation					
122.85 m ³ vide TMB Page (10)					
@ Rs 283 = 74/m ³ — Rs					34712 = 10
(12) (21) Plv PCC M15 grade in open foundation					
20.57 m ³ vide TMB Page (11)					
@ Rs 4479 = 56/m ³ — Rs					92145 = 10
(13) (22) Plv PCC/RCC M20 grade in substructure					
128.14 m ³ vide TMB Page (11)					
@ Rs 5180 = 78/m ³ — Rs					66387 = 10

(14) (24) Plv and laying RCC pipe N.P. 3					
15.10 m vide TMB Page (11)					
@ Rs 3650 = 20/m — Rs					54753 = 10
(15) (25) Plv and laying R.C.C. pipe N.P. 3					
30.10 m vide TMB Page (11)					
@ Rs 2034 = 82/m — Rs					61045 = 10
(16) (27) Plv Dismantling existing concrete structure					
2.39 m ³ vide TMB Page (12)					
@ Rs 503 = 88/m ³ — Rs					1204 = 10
(17) (28) Plv Dismantling masonry work					

Continuation

Continuation