

MMGSY-(SC)

Schedule XLV-Form No. 134

Mus:- Mushaka khunia-bli road to raja bati Mushaka.

R.M.D WORKS

DIVISION

KESHANAGANT-1

R.M.D WORKS

SUB-DIVISION

TERHAGACHH

Agency:- M/S Progressive Construction.

3268

MEASUREMENT BOOK

3rd on A/c bill.

27

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
VV/W! -	Mushra khunia			oli	
	road to naya basti				
	mushra in terhagechh				
	block under mmh sy.				
Agency! -	MIS progressive				
	construction, patna.				
Aggr no! -	162/MMH sy/SOD/2020-21.				
date of start! -	17-06-2020.				
date of completion!	16-06-2021.				
date of MIS! -					

Measurement! - Nil

24/12/2022

J-E

Abstract of cost

28

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Construction of reference and working benchmark — E/I					
Qty: - 1 KM, TMB, Pm - 18					
@Rs: - 3369.87/km,					Rs: - 3369 = 00.
② Construction of reference pillars / busjees — E/I					
Qty: - 1 KM, TMB, P-18					
@Rs: - 1568.24/km,					Rs: - 1568 = 00.
					1
③ Clearing and grubbing rowel land — E/I					
Qty: - 0.30 hect, TMB, P-18.					
@Rs: - 51,109.28/hect					Rs: - 15,332 = 00.
④ Construction of embankment with approved material obtained from borrow pit lead up to 1000 m — E/I.					
Qty: - 1659.31 m ³ TMB, P-18					
@Rs: - 161.96/m ³					Rs: - 2,68,742 = 00
⑤ Const. of embankment with approved material obtained borrow pit — E/I					
Qty: - 385 m ³ TMB, Pm - 18					
@Rs: 138/m ³					Rs: - 53,130 = 00.

Continuation

C.O.A: - 3,42,141 = 00.

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② planting of trees by					
road side in 0.60 m					
dec			E/I		
Qty:- 80 nos, vide Tm B,					
			pac - 24"		
@ A:- 799.08/ nos,					A:- 63,926=00.
			Total A:-	61,39,964=00	
Add 1/- L-cms (4)					A:- 61,399 = 00.
Add 12/- G.S.T (4)					A:- 7,36,795 = 00
Add seign. Res (4)					A:- 70,458 = 00.
			Total A:-	70,08,616 = 00	
0.10% below			(-)		A:- 7009 = 00.

			Total A:-	70,01,607 = 00	
Less previous payment	(-)		A:-	64,35,395 = 00	
			Total A:-	5,66,212 = 00	

24/12/2022
J.E