

N.M.R.S.Y. (M.B.)

Schedule XLV-Form No. 134

N.Y. Nat. Land Survey + Surveyor's Office

Given by - Both lands estimated feet.

R.C. G. Woods

Kishangarh -

DIVISION

SUB-DIVISION

W.P.D.R.G.N.S

3349

MEASUREMENT BOOK

KUNDAN KUMAR

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W: -	"Naya Naot lochha				
	PMGSY to bhammar				
	tola (Chandrapur gaur) via				
	bada laucha kharak				
	padu" in bahadurganj				
	block under mmhsy				
	(W.B.)				
Agency: -	Kundaroz Kurnoor				
	purnea.				
Age: -	301 MMGSY / MBD	2021-22.			
date of start: -	7-01-2022				
date of completion: -	06-1-2023				
date of m/s	1-				
① P.C.C M-15 grade K.M					
grade	Karor stone			EI	
(i) ordinary KM stone				= 4 nos.	
(ii) 200 mm stone				= 12 nos.	
② P.F of typical MMGSY					
information sign board with					
logo as per			EI		
(i) P.F logo of project				= 3 nos.	
(ii) other information board				= 1 nos.	
(iii) maintenance board				= 1 nos.	
			T =	5 nos.	
③ const of embankment with material obtained from borrow pit					
borrowing			EI		

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① providing and fixing bench-					
mark	—	E/I			
Qty:- 3 nos, TMB, P-20					
@ Rs:- 4052.64/nos,					Rs:- 12,158=₹
② providing and fixing reference					
Pillars	—	E/I			
Qty:- 11 nos, wide TMB, P-20.					
@ Rs:- 1837.45/nos,					Rs:- 20,212=₹
③ providing base cutting lead					
upto 50m	—	E/I			
Qty:- 15 m ³ , wide TMB, P-20.					
@ Rs:- 74.16/m ³					Rs:- 1,112=₹
④ clearing and grubbing road					
land	—	E/I			
Qty:- 2.070 hect, TMB, P-20.					
@ Rs:- 51,133.76/nos,					Rs:- 1,05,847=₹
⑤ construction of sub-grade					
and erosion shoulder	—	E/I			
Qty:- 3153 m ³ TMB, P-20 -20.					
@ Rs:- 177.07/m ³					Rs:- 5,58,302=₹
⑥ construction of O.S.B					
base by P/N well graded	—	E/I			
material	—	E/I			
Qty:- 1869.12 m ³ TMB, P-20.					
@ Rs:- 2349.77/m ³					Rs:- 43,17,237=₹
					/

Continuation

C.O.P:- 50,14,868=₹

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤8) Construction of sub-grade					
2) C.R. road earthen shoulder - E.I					
Qtd:- 2189.28 m ³ TmB. P-36.					
Q.R.B.C. - 2189.28 m ³ G. - 632 B:- 3,87,655=00					
⑤9) Planting of trees by the					
road side 0.60 m wide					
3) Tree holes - E.I					
Qtd:- 170 nos, TmB. P-35					
Q.R. - 818.70 / nos B:- 1,39,179=00.					
(A) J.E. 20% 20,000/-					Total Rs:- 2,05,83,503=00
Add 1% L-Cess					(+) Rs:- 2,05,835=00
Add 12% G.S.T					(+) Rs:- 24,70,020=00
(M) E.C. x 1000/-					Total Rs:- 2,32,59,358=00
0.90 % below					(-) Rs:- 2,09,334=00
					Total Rs:- 2,30,50,024=00
Less previous payment					(-) Rs:- 2,04,25,887=00
					Total Rs:- 26,24,137=00

1
Seri
4101/2023
J. E