

KUSPUNDI NPUTAN ROAD TO JUDHAI
Schedule XLV-Form No. 134

DRSSCON INFRASTRUCTURE DIVISION

BLOCK-HATHUA SUB-DIVISION

M.M.G.S.Y - GEN

Measurement Book

MB-NO - 578

Name of Work—
Situation of Work—
Agency by which work is executed—
Date of Measurement—
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of the Road from Kusaundi Ncutan Road To Dudhai Agency - M/S DASSAN Infrastructure.					
Date of Commencement - 07.10.2022					
Date of Completion - 06.10.2023.					
Agreement No-08/SBD/MMGSY-SC) 2022-23					
<u>Record Entry</u>					
1/ <u>(i)</u> construction of Reference and Working Benchmark					
do — do —					
No — 1.747 Km					
2/ <u>(ii)</u> construction of Reference pillar					
No — 1.747 Km					
3/ <u>(iii)</u> construction of Embankment with material obtained from Borrow pits with lead - 100m					
do — do —					
2x 21 Nos x 30m x 1.50m @ 0.175m = 330.75 m ³					
2x 1 Nos x 25m x 1.50m @ 0.175m = 13.13 m ³					
2x 26 Nos x 30m x 1.50m @ 0.175m = 409.50 m ³					
2x 9 Nos x 30m x 1.50m @ 0.175m = 141.75 m ³					
Continuation					895.13 m ³
Limit-					889.21 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7/7 Providing, laying and compacting stone aggregate WBM grade - 2					
do do all comp					
Qty vide TMB page No - 3					
72.78 m ³ @ RS 4662.81/m ³					339359=w
8/8 Providing, laying and compacting stone aggregate WBM grade - 3					
do do all comp					
Qty vide TMB page No - 04					
267.90 m ³ @ RS 4057.44/m ³					1086988=w
13/14 Construction of Un-Reinforced plain cement concrete pavement Mass grade					
do do all comp					
Qty vide TMB page No - 05					
271.30 m ³ @ RS 7363.41/m ³					1997693=w
20/21 Providing and fixing MMEB4 (SC) Informatory signboard with logo					
do do all comp					
Qty vide TMB page No - 05					
02 Nos @ RS 10991.50/No					21983=w
					Total RS - 4247646=w
Less below - 0.11%					- 4672=w
					RS - 4242974=w
GST cost - 12%					+ 509157=w
Labour cost - 1%					+ 42430=w
					RS. 4794581=w

Continuation

21.01.2023

J.E.