

15/ 07/ 2023

Station to work -
 Station of work -
 A party by which work is executed -
 Date of measurement -
 No. and date of agreement -
 (These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Area of work - Const of road					
from R.D. Station 100 to 100					
comparing planer 10/1					
Agency - M/S Maa Mishra					
Construction					
Agreement No. - 11/SD/MM/10/4/					
					2022.23
Date of start - 04.11.2022					
Date of completion - 03.11.2023					

Record Entry

1/1) Const of road

Normal benchmark - 1.880 KH

2/2) Const of reference

Pillars - 1.880 KH

3/3) clearing a grubbing of

road land - 0.0

2x 10x30.00 x 1.50 = 900.00

2x 15x30.00 x 1.50 = 1350.00

2x 15x30.00 x 1.50 = 1350.00

2x 22x30.00 x 1.50 = 1980.00

2x 1x20.00 x 1.50 = 60.00

Continuation of work = 5640.00

say: 0.56 Hect

Attested
 14/02/23

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Adjusted at cost					
1/1) Piv. const. of reference					
aligning benchmark -					
1.880 m	11	note page (1)			
CA 10699.94 / m				As	19983
2/2) Piv. const. of reference					
Pillars - etc					
1.880 m	14	note page (1)			
CA 10703.44 / m				As	20498
3/5) clearing & grubbing					
of road/cut -					
0.56 Met		note page (1)			
CA 49496.70 / Met				As	27718
4/4) Piv. const. of embankment					
1 end cut to 1 end N/2 cut					
554.40 m ²		note page (2)			
CA 124.83 / m ²				As	96928
5/5) Const. of subgrade					
& shoulder - etc.					
1766.50 m ²		note page (8)			
CA 176.42 / m ²				As	311734
6/6) Const. of embankment					

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Hand by A 100 11/10/0					
1268.00 m ² note page - (9)					
Vol. 58.59/m ³				h	24034
2) extension of roading for cutting —					
79.35 m ² note page - (2)					
Vol. 24.10/m ³				h	5880
5) Contn of G.S. by not graded material					
888.153 m ² note page - (2)					
Vol. 2966.75/m ³				h	2634928
9) P.V. laying spreading & compacting work (11)					
489.375 m ² note page - (9)					
Vol. 3691.42/m ³				h	1806489
10) P.V. & drain masonry work bound - 0.					
02 m ² note page - (2)					
Vol. 11437.70/				h	22875
11) Earthwork in excavation for foundation work					
108.826 m ² note page - (2)					
Vol. 260.59/m ³				h	28359

Continuation

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
12 (30) for sand fill in foundation					
4.862 m ² wide page (3)					
Ans 397.50/m ²				14	1932
12 (30) for p.c.c. 11.5 grade in foundation					
7.55 m ² wide page (3)					
Ans 6187.77/m ²				14	46719
14 (31) for p.c.c. 11.25 grade in box culvert					
19.50 m ² wide page (5)					
25.92 m ² wide page (7)					
45.42 m ²					
Ans 7811.45/m ²				14	354796
13 (40) for Backfilling behind abutment					
28.80 m ² wide page (7)					
Ans 2827.96/m ²				14	81445
16 (41) for work done in p.c.c. abutment					
40 nos wide page (7)					
Ans 83.39/each				14	3336

Continuation

Continuation

Attested
[Signature]
14/02/23