

**कार्यपालक अभियंता का कार्यालय,**  
**ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**  
पत्रांक 2603अनु० छपरा/दिनांक 15/02/2023

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,  
बिहार ग्रामीण पथ विकास अभिकरण (ब्रांडा),  
बिहार, पटना।

विषय:-

नई अनुरक्षण नीति 2018 (Head - 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head - 3054) योजना अंतर्गत 01 (एक) पथ में राशि का अधियाचना विहित प्रपत्र में तैयार कर माप पुस्त की छायाप्रति एवं Bump Indicator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:- यथोक्त।


विश्वासभाजन

  
15/02/23

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, छपरा 2

  
15/2/23

**Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)**

Name of Division :- Rural Works Department, Works Division, Chapra-2

| Sl. No. | Package No.            | Name of Road        | Project ID as per MIS | Administrative Approval (AA) Letter No. & Date | Administrative Approval (AA) |                  | Agreement Amount (In Lakh)                           |                                       | Agreement No. & Date | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Allotted Amount (in Lakh) | Up-to-date expenditure as per MIS (in Lakh) | Requisition against work done (in Lakh) | Remarks                        |
|---------|------------------------|---------------------|-----------------------|------------------------------------------------|------------------------------|------------------|------------------------------------------------------|---------------------------------------|----------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------------------|--------------------------------|
|         |                        |                     |                       |                                                | Length (In km)               | Amount (In Lakh) | Initial Rectification with surface Renewal (In Lakh) | 5 Years Routine Maintenance (In Lakh) |                      |                                     |                           |                         |                                    |                                        |                                          |                                             |                                         |                                |
| 1       | 2                      | 3                   | 4                     | 5                                              | 6                            | 7                | 8                                                    | 9                                     | 10                   | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                       | 17                                          | 18                                      | 19                             |
| 1       | MR-N/19-20 Chapra-2/12 | T05 (SH) To Banpura | NEA220001907          | Lt. No. 3388 Dated 02.08.19                    | 3.050                        | 94.06220         | 56.97077                                             | 25.06472                              | 31/MBD/2021-22       | 01.11.22                            | -                         | 2583.000                | 25.00                              | 5%                                     | 0.00000                                  | 0.00000                                     | 56.71496                                | MB No. 3484, Page No. 01 to 11 |

*[Signature]*  
15/10/22


*[Signature]*  
15/10/22

Executive Engineer  
Rural Works Department,  
Works Division, Chapra-2

*[Signature]*  
15/10/22  
AE

File :D:\BUMP DATA FEB 2023\PANKAJ KUMAR\13021845.xlsx Section No. :86, Eqn :

Name of Customer :PANKAJ KUMAR, Name of Work/ Road :T05(SH) - BANPURA, Lab Job number :



*[Signature]*  
14/2/23

*[Signature]*  
14/2/23  
AE

*[Signature]*  
15/02/23

CONT. NAME:-PANKAJ KUMAR  
ROAD NAME:- T05(SH) - BANPURA

| Date      | Time      | Section No. | Length in km | Bumps in mm | Speed Rate | OR mm/km | IRI mm/km | CATEGORY ROAD | Latitude  | Longitude | Event  |
|-----------|-----------|-------------|--------------|-------------|------------|----------|-----------|---------------|-----------|-----------|--------|
| 13/ 2/ 22 | 9: 12: 53 | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.995904 | 84.453072 | Normal |
| 13/ 2/ 22 | 9: 13: 0  | 86          | 0.1          | 190         | 10.1       | 1900     | 2577      | G             | 25.994809 | 84.452684 | Normal |
| 13/ 2/ 22 | 9: 13: 29 | 86          | 0.1          | 210         | 10.1       | 2100     | 2478      | G             | 25.994208 | 84.45227  | Normal |
| 13/ 2/ 22 | 9: 14: 0  | 86          | 0.1          | 220         | 10.1       | 2200     | 2675      | G             | 25.993357 | 84.452345 | Normal |
| 13/ 2/ 22 | 9: 14: 4  | 86          | 0.1          | 230         | 10.1       | 2300     | 2773      | G             | 25.992972 | 84.453284 | Normal |
| 13/ 2/ 22 | 9: 14: 4  | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.992083 | 84.4537   | Normal |
| 13/ 2/ 22 | 9: 14: 39 | 86          | 0.1          | 200         | 10.1       | 2000     | 2478      | G             | 25.992026 | 84.454477 | Normal |
| 13/ 2/ 22 | 9: 15: 15 | 86          | 0.1          | 220         | 10.1       | 2200     | 2675      | G             | 25.990903 | 84.454688 | Normal |
| 13/ 2/ 22 | 9: 15: 15 | 86          | 0.1          | 180         | 10.1       | 2000     | 2478      | G             | 25.990449 | 84.454549 | Normal |
| 13/ 2/ 22 | 9: 15: 15 | 86          | 0.1          | 200         | 10.1       | 2000     | 2478      | G             | 25.990049 | 84.454085 | Normal |
| 13/ 2/ 22 | 9: 16: 0  | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.98927  | 84.453987 | Normal |
| 13/ 2/ 22 | 9: 16: 25 | 86          | 0.1          | 180         | 10.1       | 2000     | 2478      | G             | 25.988964 | 84.453755 | Normal |
| 13/ 2/ 22 | 9: 16: 25 | 86          | 0.1          | 210         | 10.1       | 2100     | 2478      | G             | 25.988414 | 84.453671 | Normal |
| 13/ 2/ 22 | 9: 16: 25 | 86          | 0.1          | 180         | 10.1       | 2000     | 2478      | G             | 25.987634 | 84.453638 | Normal |
| 13/ 2/ 22 | 9: 17: 0  | 86          | 0.1          | 240         | 10.1       | 2400     | 2872      | G             | 25.986993 | 84.454236 | Normal |
| 13/ 2/ 22 | 9: 17: 36 | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.986174 | 84.454599 | Normal |
| 13/ 2/ 22 | 9: 17: 36 | 86          | 0.1          | 200         | 10.1       | 2000     | 2478      | G             | 25.985441 | 84.454326 | Normal |
| 13/ 2/ 22 | 9: 18: 0  | 86          | 0.1          | 190         | 10.1       | 1900     | 2380      | G             | 25.984239 | 84.453914 | Normal |
| 13/ 2/ 22 | 9: 18: 11 | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.983152 | 84.454632 | Normal |
| 13/ 2/ 22 | 9: 18: 11 | 86          | 0.1          | 220         | 10.1       | 2200     | 2675      | G             | 25.982475 | 84.454478 | Normal |
| 13/ 2/ 22 | 9: 19: 0  | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.981671 | 84.454304 | Normal |
| 13/ 2/ 22 | 9: 19: 0  | 86          | 0.1          | 230         | 10.1       | 2300     | 2773      | G             | 25.981336 | 84.454988 | Normal |
| 13/ 2/ 22 | 9: 19: 0  | 86          | 0.1          | 190         | 10.1       | 1900     | 2380      | G             | 25.981096 | 84.455524 | Normal |
| 13/ 2/ 22 | 9: 19: 21 | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.980863 | 84.456528 | Normal |
| 13/ 2/ 22 | 9: 19: 21 | 86          | 0.1          | 220         | 10.1       | 2200     | 2675      | G             | 25.980586 | 84.457745 | Normal |
| 13/ 2/ 22 | 9: 20: 0  | 86          | 0.1          | 230         | 10.1       | 2300     | 2773      | G             | 25.980249 | 84.458742 | Normal |
| 13/ 2/ 22 | 9: 20: 32 | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.979361 | 84.45865  | Normal |
| 13/ 2/ 22 | 9: 21: 0  | 86          | 0.1          | 190         | 10.1       | 1900     | 2380      | G             | 25.978813 | 84.45848  | Normal |
| 13/ 2/ 22 | 9: 21: 7  | 86          | 0.1          | 210         | 10.1       | 2100     | 2577      | G             | 25.978436 | 84.458326 | Normal |
| 13/ 2/ 22 | 9: 21: 43 | 86          | 0.1          | 220         | 10.1       | 2200     | 2675      | G             | 25.978239 | 84.458404 | Normal |
| 13/ 2/ 22 | 9: 22: 0  | 86          | 0.1          | 230         | 10.1       | 2300     | 2773      | G             | 25.977786 | 84.458851 | Normal |
| 13/ 2/ 22 | 9: 22: 18 | 86          | 0.05         | 230         | 10.1       | 2300     | 2773      | G             |           |           |        |
|           |           |             |              |             |            |          |           | AVERAGE       | 2583.00   |           |        |

$\frac{5.4 \cdot 10^4}{1}$   
 1/1/20  
 1/1/20  
 1/1/20

MB No. - 3484

# Schedule XLV-Form No. 134

To (SH) To Bagnbura

DIVISION

MB No. - 3484

SUB-DIVISION

2841

**Measurement Book**

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars        | Details of actual measurement              |    |    |    | Contents of area |
|--------------------|--------------------------------------------|----|----|----|------------------|
|                    | No.                                        | L. | B. | D. |                  |
| Name of Work—      | Maintenance of road from TOS to Bampur 2a. |    |    |    |                  |
| Agreement No—      |                                            |    |    |    |                  |
| Date of agreement— |                                            |    |    |    |                  |
| Name of agency—    | Ranjay Kumar                               |    |    |    |                  |
| Village—           | Benaul P.O. Saran                          |    |    |    |                  |
| P.S.—              | Rasulpur Dist.—Saran, Chhapra—             |    |    |    |                  |
| Agreement Value—   | Rs. 8203549-00                             |    |    |    |                  |
| Road length—       |                                            |    |    |    |                  |

Rate — 6.61 % Below.

(VI) Clearing and grubbing road land.

$$2 \times 10 \times 30 \times 1.0 = 600 \text{ M}^2$$

$$2 \times 10 \times 30 \times 1.05 = 630 "$$

$$2 \times 10 \times 30 \times 0.95 = 570 "$$

$$2 \times 10 \times 30 \times 0.98 = 588 "$$

$$2 \times 10 \times 30 \times 1.02 = 612 "$$

$$2 \times 10 \times 30 \times 1.04 = 624 "$$

$$2 \times 10 \times 30 \times 0.90 = 540 "$$

$$2 \times 10 \times 30 \times 0.98 = 588 "$$

$$2 \times 10 \times 30 \times 1.05 = 630 "$$

$$2 \times 10 \times 30 \times 1.08 = 648 "$$

$$2 \times 2 \times 25 \times 1.00 = 100 "$$

$$6130 \text{ M}^2$$

Continuation

| Particulars             | Details of actual measurement             |                         |    |    | Contents of area |
|-------------------------|-------------------------------------------|-------------------------|----|----|------------------|
|                         | No.                                       | L.                      | B. | D. |                  |
|                         |                                           | BF = 6130M <sup>2</sup> |    |    |                  |
|                         | 0.613 Hectare = 0.61 Ha                   |                         |    |    |                  |
| CR 49496.72/Hect        |                                           |                         |    |    | R 30192 = 98     |
| (2/3) Paving GSB        |                                           |                         |    |    |                  |
|                         | 4.16 x 2.86 x 0.175 = 2.082M <sup>3</sup> |                         |    |    |                  |
|                         | 4.80 x 2.86 x 0.175 = 2.402 "             |                         |    |    |                  |
|                         | 5.06 x 1.76 x 0.175 = 1.548 "             |                         |    |    |                  |
|                         | 7.20 x 2.07 x 0.175 = 2.608 "             |                         |    |    |                  |
|                         | 6.40 x 1.98 x 0.175 = 2.218 "             |                         |    |    |                  |
|                         | 4.02 x 2.18 x 0.175 = 1.53 "              |                         |    |    |                  |
|                         | 4.92 x 3.12 x 0.175 = 2.688 "             |                         |    |    |                  |
|                         | 7.57 x 3.12 x 0.175 = 4.133 "             |                         |    |    |                  |
|                         | 5.00 x 2.21 x 0.175 = 1.933 "             |                         |    |    |                  |
|                         | 6.40 x 3.00 x 0.175 = 3.36 "              |                         |    |    |                  |
|                         | 2.41 x 1.35 x 0.175 = 0.569 "             |                         |    |    |                  |
|                         | 0.80 x 2.68 x 0.175 = 0.375 "             |                         |    |    |                  |
|                         | 5.08 x 2.64 x 0.175 = 2.346 "             |                         |    |    |                  |
|                         | 7.66 x 2.64 x 0.175 = 3.539 "             |                         |    |    |                  |
|                         | 6.56 x 2.85 x 0.175 = 3.271 "             |                         |    |    |                  |
|                         | 5.08 x 2.65 x 0.175 = 2.355 "             |                         |    |    |                  |
|                         | 6.40 x 1.95 x 0.175 = 2.184 "             |                         |    |    |                  |
|                         | 1.30 x 2.95 x 0.175 = 0.671 "             |                         |    |    |                  |
|                         | 39.8/M <sup>3</sup>                       |                         |    |    |                  |
| (3/4) Paving and laying |                                           |                         |    |    |                  |
|                         | in 100M Gr2 -                             |                         |    |    |                  |
|                         | 6.41 x 2.86 x 0.075 = 1.423M              |                         |    |    | 3                |
|                         | 7.05 x 2.96 x 0.075 = 1.565 "             |                         |    |    |                  |
|                         | 7.30 x 1.90 x 0.075 = 1.040 "             |                         |    |    |                  |
|                         | 4.028M                                    |                         |    |    | 3                |

Continuation

| Particulars            | Details of actual measurement |    |        |        | Contents of area |
|------------------------|-------------------------------|----|--------|--------|------------------|
|                        | No.                           | L. | B.     | D.     |                  |
|                        |                               |    | 130.65 | 4.028  | M <sup>3</sup>   |
| 9.45 x 2.15 x 0.075 =  |                               |    |        | 1.523  | "                |
| 8.65 x 2.10 x 0.075 =  |                               |    |        | 1.360  | "                |
| 6.25 x 2.30 x 0.075 =  |                               |    |        | 1.078  | "                |
| 7.18 x 3.25 x 0.075 =  |                               |    |        | 1.750  | "                |
| 9.80 x 3.25 x 0.075 =  |                               |    |        | 2.388  | "                |
| 7.35 x 2.90 x 0.075 =  |                               |    |        | 1.267  | "                |
| 8.65 x 3.10 x 0.075 =  |                               |    |        | 2.011  | "                |
| 4.65 x 1.50 x 0.075 =  |                               |    |        | 0.523  | "                |
| 3.00 x 2.75 x 0.075 =  |                               |    |        | 0.610  | "                |
| 7.35 x 2.75 x 0.075 =  |                               |    |        | 1.515  | "                |
| 8.65 x 2.00 x 0.075 =  |                               |    |        | 1.297  | "                |
| 3.50 x 3.10 x 0.075 =  |                               |    |        | 0.813  | "                |
| 9.25 x 2.75 x 0.075 =  |                               |    |        | 1.907  | "                |
| 7.05 x 2.96 x 0.075 =  |                               |    |        | 1.565  | "                |
| 7.75 x 2.30 x 0.075 =  |                               |    |        | 1.336  | "                |
| 9.45 x 2.30 x 0.075 =  |                               |    |        | 1.630  | "                |
| 8.65 x 2.96 x 0.075 =  |                               |    |        | 1.920  | "                |
| 3.40 x 2.75 x 0.075 =  |                               |    |        | 0.701  | "                |
| 9.86 x 3.10 x 0.075 =  |                               |    |        | 2.292  | "                |
| 10.25 x 2.35 x 0.075 = |                               |    |        | 1.807  | "                |
| 8.25 x 3.45 x 0.075 =  |                               |    |        | 2.135  | "                |
| 7.25 x 3.10 x 0.075 =  |                               |    |        | 1.686  | "                |
| 11.30 x 3.35 x 0.075 = |                               |    |        | 2.839  | "                |
| 9.95 x 2.75 x 0.075 =  |                               |    |        | 2.052  | "                |
| 8.82 x 3.0 x 0.075 =   |                               |    |        | 1.984  | "                |
|                        |                               |    |        | 44.016 | M <sup>3</sup>   |

| Particulars             | Details of actual measurement |    |    |    | Contents of area                           |
|-------------------------|-------------------------------|----|----|----|--------------------------------------------|
|                         | No.                           | L. | B. | D. |                                            |
|                         |                               |    |    |    | BFdy 44.016M <sup>3</sup>                  |
|                         |                               |    |    |    | 9.60 x 2.18 x 0.075 = 1.536 " <sup>3</sup> |
|                         |                               |    |    |    | 45.552M                                    |
|                         |                               |    |    |    | Ktd 45.46M <sup>3</sup>                    |
| 4/5) Roofing and laying |                               |    |    |    |                                            |
| 1512M Gr III.           |                               |    |    |    |                                            |
|                         |                               |    |    |    | 7.76 x 3.25 x 0.075 = 1.872M <sup>3</sup>  |
|                         |                               |    |    |    | 8.40 x 3.75 x 0.075 = 2.363 "              |
|                         |                               |    |    |    | 8.66 x 2.00 x 0.075 = 1.299 "              |
|                         |                               |    |    |    | 10.85 x 2.35 x 0.075 = 1.912 "             |
|                         |                               |    |    |    | 7.60 x 2.50 x 0.075 = 1.425 "              |
|                         |                               |    |    |    | 8.52 x 3.55 x 0.075 = 2.268 "              |
|                         |                               |    |    |    | 11.45 x 3.55 x 0.075 = 2.924 "             |
|                         |                               |    |    |    | 8.65 x 2.50 x 0.075 = 1.626 "              |
|                         |                               |    |    |    | 10.00 x 3.45 x 0.075 = 2.588 "             |
|                         |                               |    |    |    | 6.00 x 1.50 x 0.075 = 0.675 "              |
|                         |                               |    |    |    | 4.45 x 3.05 x 0.075 = 1.017 "              |
|                         |                               |    |    |    | 8.67 x 3.00 x 0.075 = 1.951 "              |
|                         |                               |    |    |    | 11.26 x 3.00 x 0.075 = 2.534 "             |
|                         |                               |    |    |    | 10.16 x 3.75 x 0.075 = 2.858 "             |
|                         |                               |    |    |    | 8.65 x 3.00 x 0.075 = 1.946 "              |
|                         |                               |    |    |    | 10.05 x 2.25 x 0.075 = 1.695 "             |
|                         |                               |    |    |    | 4.85 x 3.35 x 0.075 = 1.219 "              |
|                         |                               |    |    |    | 10.60 x 3.00 x 0.075 = 2.387 "             |
|                         |                               |    |    |    | 8.40 x 3.25 x 0.075 = 2.048 "              |
|                         |                               |    |    |    | 9.10 x 2.50 x 0.075 = 1.706 "              |
|                         |                               |    |    |    | 10.80 x 2.50 x 0.075 = 2.025 "             |
|                         |                               |    |    |    | 40.408M <sup>3</sup>                       |

Continuation

| Particulars | Details of actual measurement       |       |      |       | Contents of area                      |
|-------------|-------------------------------------|-------|------|-------|---------------------------------------|
|             | No.                                 | L.    | B.   | D.    |                                       |
|             |                                     |       |      |       | Bd Qty - 40.408 M                     |
|             |                                     | 9.20  | 3.25 | 0.075 | = 2.243 "                             |
|             |                                     | 16.65 | 3.00 | 0.075 | = 3.746 "                             |
|             |                                     | 8.60  | 3.00 | 0.075 | = 1.935 "                             |
|             |                                     | 12.60 | 3.25 | 0.075 | = 3.071 "                             |
|             |                                     | 11.84 | 2.50 | 0.075 | = 2.220 "                             |
|             |                                     | 11.60 | 2.50 | 0.075 | = 2.175 "                             |
|             |                                     | 8.60  | 3.25 | 0.075 | = 2.076 "                             |
|             |                                     | 17.35 | 3.00 | 0.075 | = 3.900 "                             |
|             |                                     | 12.60 | 2.75 | 0.075 | = 2.126 "                             |
|             |                                     | 10.60 | 3.25 | 0.075 | = 2.584 "                             |
|             |                                     | 8.60  | 3.00 | 0.075 | = 1.935 "                             |
|             |                                     | 10.0  | 3.25 | 0.075 | = 2.458                               |
|             |                                     | 16.70 | 3.25 | 0.075 | = 4.070                               |
|             |                                     | 12.62 | 3.15 | 0.075 | = 2.981                               |
|             |                                     |       |      |       | 77.948 M                              |
|             |                                     |       |      |       | Net Qty 77.89 M <sup>3</sup>          |
| 5/6         | Providing and applying prime coat.  |       |      |       |                                       |
|             | Qty as per Item No. 4/5             |       |      |       |                                       |
|             |                                     |       |      |       | 77.948/0.075 = 1038.53 M <sup>2</sup> |
| 6/7         | Providing and applying lakh Rs. —   |       |      |       |                                       |
|             | Length of pits = 352.19 x 3.75      |       |      |       |                                       |
|             |                                     |       |      |       | = 1320.71 M <sup>2</sup>              |
|             |                                     |       |      |       | Net 1301.03 M <sup>2</sup>            |
| 7/8         | Providing M.S. wall waste plastic — |       |      |       |                                       |
|             | Area same as per Item No. 6/7 —     |       |      |       |                                       |
|             |                                     |       |      |       | 1301.03 M <sup>2</sup>                |

Continuation

| Particulars                                                  | Details of actual measurement |    |    |    | Contents of area       |
|--------------------------------------------------------------|-------------------------------|----|----|----|------------------------|
|                                                              | No.                           | L. | B. | D. |                        |
| 8/9 - Roving and applying tack coat.                         |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ M}^2$                |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 = 1125 \text{ ''}$                 |                               |    |    |    |                        |
| $2 \times 25 \times 3.75 = 187.50 \text{ ''}$                |                               |    |    |    |                        |
|                                                              |                               |    |    |    | $11437.50 \text{ M}^2$ |
| 9/10 - Roving and applying semi dense bituminous concrete    |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ M}^3$ |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $10 \times 30 \times 3.75 \times 0.025 = 28.125 \text{ ''}$  |                               |    |    |    |                        |
| $2 \times 25 \times 3.75 \times 0.025 = 6.68 \text{ ''}$     |                               |    |    |    |                        |
|                                                              |                               |    |    |    | $285.94 \text{ M}^3$   |

Continuation

| Particulars                                | Details of actual measurement |                |                |                | Contents of area |
|--------------------------------------------|-------------------------------|----------------|----------------|----------------|------------------|
|                                            | No.                           | L.             | B.             | D.             |                  |
| (10/11) K Stone                            | 4                             | NO.            |                |                |                  |
| (11/12) 200m Stone                         | 12                            | NO.            |                |                |                  |
| (12/13) Rebar - reflectorised traffic sign | 1.92                          | M <sup>2</sup> |                |                |                  |
| (13/14) Proving 450x450mm size sign        | 20                            | NO.            |                |                |                  |
| (14/15) 600mm Circular                     | 8                             | NO.            |                |                |                  |
| (15/16) 600x450mm Rectangular              | 8                             | NO.            |                |                |                  |
| (16/17) Boundary pillar                    | 36                            | NO.            |                |                |                  |
| (17/18) Paint new ltr                      | 264                           | litre          |                |                |                  |
| (18/19) Planting trees                     | 123                           | NO.            |                |                |                  |
| (19/20) Road marking                       |                               |                |                |                |                  |
|                                            | 2x10x30x0.100                 | =60            | M <sup>2</sup> |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x10x30x0.100                 | =60            | "              |                |                  |
|                                            | 2x2x25x0.10                   | =10            | "              |                |                  |
|                                            |                               |                | 610            | M <sup>2</sup> |                  |
| 20/21 Proving and fixing logo sign board   | 4                             | NO.            |                |                |                  |

| Particulars                       | Details of actual measurement |   |    |    | Contents of area |
|-----------------------------------|-------------------------------|---|----|----|------------------|
|                                   | No.                           | L | B. | D. |                  |
| (20/22) - Const. of Seale grade   |                               |   |    |    |                  |
| 2x10x30x0.700x0.300               |                               |   |    |    | $= 126M^3$       |
| 2x10x30x0.650x0.300               |                               |   |    |    | $= 117 "$        |
| 2x10x30x0.715x0.290               |                               |   |    |    | $= 124.41 "$     |
| 2x10x30x0.715x0.305               |                               |   |    |    | $= 130.84 "$     |
| 2x10x30x0.700x0.295               |                               |   |    |    | $= 123.90 "$     |
| 2x10x30x0.700x0.300               |                               |   |    |    | $= 126.00 "$     |
| 2x10x30x0.650x0.315               |                               |   |    |    | $= 122.85 "$     |
| 2x10x30x0.702x0.315               |                               |   |    |    | $= 132.67 "$     |
| 2x10x30x0.700x0.310               |                               |   |    |    | $= 130.20 "$     |
| 2x10x30x0.700x0.300               |                               |   |    |    | $= 126.00 "$     |
| 2x2x25x0.700x0.300                |                               |   |    |    | $= 21.00$        |
|                                   |                               |   |    |    | $(1280.87M^3)$   |
| (22/22) - Brick masonry wall      |                               |   |    |    |                  |
| cum (124) in parapet              |                               |   |    |    |                  |
| 3x2x6.0x0.400x0.60                |                               |   |    |    | $= 3.64M^3$      |
| (23/23) Plastering wall cum (124) |                               |   |    |    |                  |
| front free - 3x2x4x0.4x0.60       |                               |   |    |    | $= 5.76M^2$      |
| side free - 3x4.0x6.0x0.600       |                               |   |    |    | $= 43.20 "$      |
| Top - 3x2x6.00x0.400              |                               |   |    |    | $= 14.40$        |
|                                   |                               |   |    |    | $60.48M^2$       |
| (24/24) Plastering into coat      |                               |   |    |    |                  |
| front free - 3x4.0x0.40x0.60      |                               |   |    |    | $= 2.88M^2$      |
| side free - 3x4.0x4.0x0.60        |                               |   |    |    | $= 28.80 "$      |
| Top - 3x2x4.0x6.0                 |                               |   |    |    | $= 144.00$       |
|                                   |                               |   |    |    | $175.68M^2$      |
| 19/2/23                           |                               |   |    |    |                  |
| 14/2/23                           |                               |   |    |    |                  |

# Abstract of Crs

9

Sch. XLV-Form No. 134

| Particulars                                                                | Details of actual measurement |    |    |    | Contents of area          |
|----------------------------------------------------------------------------|-------------------------------|----|----|----|---------------------------|
|                                                                            | No.                           | L. | B. | D. |                           |
| (1/1) clearing and grubbing<br>anno page No - (2)                          |                               |    |    |    |                           |
| 0.61 Hg CR 49496.70/ha R <sub>s</sub> 20192=79                             |                               |    |    |    |                           |
| (2/2) Const 2 <sup>nd</sup> subgrade<br>avtbp - (8) 1280.87 M <sup>3</sup> |                               |    |    |    |                           |
| CR 176.96/M <sup>3</sup>                                                   |                               |    |    |    | R <sub>s</sub> 226662=75  |
| (3/3) G.S.B. - avtbp - (2)                                                 |                               |    |    |    |                           |
| 39.81 M <sup>3</sup> CR 2327.69/M <sup>3</sup>                             |                               |    |    |    | R <sub>s</sub> 92665=33   |
| (4/4) NBM Gr - (1)                                                         |                               |    |    |    |                           |
| avtbp - 45.46 M <sup>3</sup>                                               |                               |    |    |    |                           |
| CR 4341.97/M <sup>3</sup>                                                  |                               |    |    |    | R <sub>s</sub> 197385=75  |
| (5/5) NBM Gr - (1)                                                         |                               |    |    |    |                           |
| CR 3880.07/M <sup>3</sup>                                                  |                               |    |    |    | R <sub>s</sub> 302218=65  |
| (6/6) Form coat.                                                           |                               |    |    |    |                           |
| avtbp (5) - 1038.53 M <sup>2</sup>                                         |                               |    |    |    |                           |
| CR 41.58/M <sup>2</sup>                                                    |                               |    |    |    | R <sub>s</sub> 43182=07   |
| (7/7) Tack coat. avtbp - (5)                                               |                               |    |    |    |                           |
| 1301.03 M <sup>2</sup> CR 14.10/M <sup>2</sup>                             |                               |    |    |    | R <sub>s</sub> 18344=52   |
| (8/8) MSS over patch work                                                  |                               |    |    |    |                           |
| avtbp - (5) 1301.03 M <sup>2</sup>                                         |                               |    |    |    |                           |
| CR 230.07/M <sup>2</sup>                                                   |                               |    |    |    | R <sub>s</sub> 299327=77  |
| (9/9) Tack Coat. avtbp - (6)                                               |                               |    |    |    |                           |
| 11437.50 M <sup>2</sup> CR 12.26/M <sup>2</sup>                            |                               |    |    |    | R <sub>s</sub> 140223=75  |
| (10/10) S.D.B.C. avtbp - (6)                                               |                               |    |    |    |                           |
| 285.94 M <sup>3</sup> CR 11113.91/M <sup>3</sup>                           |                               |    |    |    | R <sub>s</sub> 3177911=42 |
|                                                                            |                               |    |    |    | R <sub>s</sub> 4528115=40 |

Continuation

| Particulars                                | Details of actual measurement |    |    |                      | Contents of area          |
|--------------------------------------------|-------------------------------|----|----|----------------------|---------------------------|
|                                            | No.                           | L. | B. | D.                   |                           |
| (11/11) New stone QWSP - (7)               |                               |    |    | BF R <sub>s</sub> 45 | 28115=40                  |
| 4 NO CR 2316.85 each                       |                               |    |    |                      | R <sub>s</sub> 9267=40    |
| (12/12) 200M stone QWSP - (2)              |                               |    |    |                      |                           |
| 12 NO CR 637.16 each                       |                               |    |    |                      | R <sub>s</sub> 7645=92    |
| (13/13) Traffic sign                       |                               |    |    |                      |                           |
| QWSP - (7) 1.92M <sup>2</sup>              |                               |    |    |                      |                           |
| CR 12369.45/M <sup>2</sup>                 |                               |    |    |                      | R <sub>s</sub> 23749=34   |
| (14/14) Retro-reflective sign              |                               |    |    |                      |                           |
| QWSP - (7) 20 NO.                          |                               |    |    |                      |                           |
| CR 3667.84 each                            |                               |    |    |                      | R <sub>s</sub> 73356=80   |
| (15/15) 600mm circular                     |                               |    |    |                      |                           |
| QWSP - (7) 20 NO.                          |                               |    |    |                      |                           |
| CR 3787.19 each                            |                               |    |    |                      | R <sub>s</sub> 30137=52   |
| (16/16) 600x450 mm rectangular             |                               |    |    |                      |                           |
| QWSP - (7) 8 NO.                           |                               |    |    |                      |                           |
| CR 3638.07 each                            |                               |    |    |                      | R <sub>s</sub> 29104=56   |
| (17/17) Boundary pillar                    |                               |    |    |                      |                           |
| QWSP - (7) 36 NO                           |                               |    |    |                      |                           |
| CR 508.90 each                             |                               |    |    |                      | R <sub>s</sub> 18320=40   |
| (18/18) Plancher new letter                |                               |    |    |                      |                           |
| QWSP - (7) 264M <sup>2</sup>               |                               |    |    |                      |                           |
| CR 0.51/Cm <sup>2</sup>                    |                               |    |    |                      | R <sub>s</sub> 133=32     |
| (19/19) Plancher. QWSP - (2)               |                               |    |    |                      |                           |
| 123 NO CR 800.30 each                      |                               |    |    |                      | R <sub>s</sub> 98436=90   |
| (20/20) Road marking -                     |                               |    |    |                      |                           |
| QWSP - (7)                                 |                               |    |    |                      |                           |
| 610M <sup>2</sup> CR 735.40/M <sup>2</sup> |                               |    |    |                      | R <sub>s</sub> 448594=100 |
|                                            |                               |    |    |                      | R <sub>s</sub> 526686=56  |

Continuation

| Particulars                   | Details of actual measurement |    |    |    | Contents of area         |
|-------------------------------|-------------------------------|----|----|----|--------------------------|
|                               | No.                           | L. | B. | D. |                          |
|                               |                               |    |    |    | $R_s 5266861 = 58$       |
| (21/21) Logo board - AWP-12   |                               |    |    |    |                          |
| 4 No CRs 9364 each            |                               |    |    |    | $R_s 937456 = 00$        |
| (22/22) B/N (1:4) AWP-13      |                               |    |    |    |                          |
| 8.64M CRs 5102.55/M           |                               |    |    |    | $R_s 44086 = 03$         |
| (23/23) Plastering wall (1:4) |                               |    |    |    |                          |
| AWP-13 60.48M <sup>2</sup>    |                               |    |    |    |                          |
| CRs 149.76/M <sup>2</sup>     |                               |    |    |    | $R_s 9057 = 48$          |
| (24/24) Plastering to Crat    |                               |    |    |    |                          |
| AWP-13 175.68M <sup>2</sup>   |                               |    |    |    |                          |
| CRs 95.63/M <sup>2</sup>      |                               |    |    |    | $R_s 16800 = 28$         |
|                               |                               |    |    |    | $R_s 5374261 = 35$       |
|                               |                               |    |    |    | $R_s 200225 = 10$        |
|                               |                               |    |    |    | $R_s 5019022 = 68$       |
| Add 1% for L.S                |                               |    |    |    | $R_s 50190 = 22$         |
| Add 12% for GST               |                               |    |    |    | $R_s 602282 = 72$        |
|                               |                               |    |    |    | $R_s 5671495 = 62$       |
|                               |                               |    |    |    | Say $R_s 56,71,496 = 00$ |
| <del>14/12/23</del>           |                               |    |    |    | <del>CR</del>            |
| <del>SE</del>                 |                               |    |    |    | <del>mic</del>           |
|                               |                               |    |    |    | <del>14/10/23</del>      |