

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, जमुई

पत्रांक - A.13.20/

जमुई, दिनांक - 17.2.2023

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

सेवा में,
नोडल पदाधिकारी,
"नई अनुरक्षण नीति 2018"(3054-MR)
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय :- 3054 (MR) नई अनुरक्षण नीति 2018 के अन्तर्गत निर्माण कराये गये योजनाओं के विरुद्ध में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषय के संबंध में सूचित करना है कि 3054 (MR) नई अनुरक्षण नीति 2018 के अंतर्गत संलग्न सूची में अंकित पथों में कालीकरण का कार्य पूर्ण हो चुका है। प्रमंडल के द्वारा कराये गये कार्य के भुगतान हेतु कुल 136.48872 (एक करोड़ छत्तीस लाख अड़तालीस हजार आठ सौ बहतर रुपये) मात्र आवंटन की अधियाचना विहित प्रपत्र में भर कर समर्पित की जाती है।

अतः अनुरोध है कि शीघ्र आवंटन उपलब्ध कराने की कृपा की जाय।

अनु०: यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, जमुई।

15/2/23

FORM GFR 19-A

(Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate as on 15.2.2023

MR 3054(Bihar Rural Road New Maintenance Policy-2018)

STATE-BIHAR

PIU - E.E,RWD (W), Div.- Jamui

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
1	Construction of Rural Roads under MR 3054 (Bihar Rural Road New Maintenance Policy-2018)	F.Y .-2019 - 2020, 2020-2021, 2022-2023	11297.05537	Certified that out of Rs 11297.05537 Lacs received during the years 2022-2023 in favour of Executive Engineer, RWD (W), Div.- Jamui, Bihar, a sum of Rs 11282.73116 Lacs has been utilized for the purpose of MR Policy -2018(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 14.32421 Lacs remaining unutilized at the end of the period under.
			11297.05537	

- 1 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/ Supertending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Supertending Engineer.
- Construction materials have been tested
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

Kamul 15/02/2023
Div. Accounts Officer
R.W.D Works Division
Jamui

Shamay 15/2/23
Executive Engineer
R.W.D Works Division
Jamui

Requisition formate for Scheme Head- MR-3054 Under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification with Surface Renewal)

James T. O'Hara
Executive Engineer,
Rural Work Department,
Works Division, Jamui

8/2/23

Name of Work-Barahal Thana Chowk to Navodaya School Road

Name of Contractor-Sudesh Kumar Singh And Co Construction Private Limited

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
1/2/23	10:51:16	45	0.1	280	0	2800	2659	G	24.992168	86.289882	Normal
1/2/23	10:52:26	45	0.1	370	20.2	3700	3405	G	24.99273	86.29175	Normal
1/2/23	10:53:2	45	0.1	310	20.2	3100	2908	G	24.993158	86.293585	Normal
1/2/23	10:53:2	45	0.1	300	20.2	3000	2825	G	24.993525	86.294562	Normal
1/2/23	10:53:37	45	0.1	290	20.2	2900	2742	G	24.994093	86.295337	Normal
1/2/23	10:54:12	45	0.1	400	20.2	4000	3653	G	24.99535	86.296548	Normal
1/2/23	10:54:12	45	0.1	300	10.1	3000	2825	G	24.995847	86.297238	Normal
1/2/23	10:55:50	45	0.1	310	10.1	3100	2908	G	24.996137	86.297995	Normal
1/2/23	10:57:44	45	0.1	350	20.2	3500	3239	G	24.992765	86.291852	Normal
1/2/23	10:58:19	45	0.1	400	20.2	4000	3653	G	24.992703	86.292642	Normal
1/2/23	10:59:8	45	0.1	370	10.1	3700	3405	G	24.99181	86.292895	Normal
1/2/23	10:59:30	45	0.1	410	20.2	4100	3736	G	24.990193	86.293602	Normal
1/2/23	11:0:5	45	0.1	320	10.1	3200	2991	G	24.988525	86.293013	Normal
1/2/23	11:0:40	45	0.1	360	10.1	3600	3322	G	24.988195	86.292305	Normal
1/2/23	11:1:0	45	0.1	320	10.1	3200	2991	G	24.987392	86.291902	Normal
1/2/23	11:1:15	45	0.1	340	10.1	3400	3156	G	24.9865	86.291615	Normal
1/2/23	11:1:51	45	0.1	430	10.1	4300	3901	G	24.985592	86.291447	Normal
1/2/23	11:2:0	45	0.1	360	10.1	3600	3322	G	24.984725	86.291077	Normal
1/2/23	11:2:25	45	0.1	330	10.1	3300	3073	G	24.983945	86.290555	Normal
1/2/23	11:3:0	45	0.1	320	10.1	3200	2991	G	24.983608	86.289662	Normal
1/2/23	11:3:36	45	0.1	420	10.1	4200	3819	G	24.982828	86.289175	Normal
1/2/23	11:4:11	45	0.1	360	10.1	3600	3322	G	24.982168	86.289595	Normal
1/2/23	11:4:11	45	0.1	320	10.1	3200	2991	G	24.981327	86.289343	Normal
1/2/23	11:4:46	45	0.1	340	20.2	3400	3156	G	24.980442	86.289073	Normal
1/2/23	11:5:4	45	0.1	320	20.2	3200	2991	G	24.979782	86.28845	Normal
1/2/23	11:5:21	45	0.1	330	20.2	3300	3073	G	24.979085	86.287793	Normal
1/2/23	11:10:4	45	0.1	340	10.1	3400	3156	G	24.978608	86.286852	Normal
1/2/23	11:10:4	45	0.1	350	10.1	3500	3239	G	24.978957	86.287373	Normal
1/2/23	11:10:39	45	0.1	390	20.2	3900	3570	G	24.9795	86.288182	Normal
1/2/23	11:10:39	45	0.1	280	20.2	2800	2659	G	24.980175	86.28877	Normal
1/2/23	11:16:13	45	0.1	400	20.2	4000	3653	G	24.992198	86.289595	Normal
1/2/23	11:16:32	45	0.1	310	20.2	3100	2908	G	24.993097	86.289662	Normal
1/2/23	11:17:7	45	0.1	320	10.1	3200	2991	G	24.993978	86.289848	Normal
1/2/23	11:17:42	45	0.1	350	10.1	3500	3239	G	24.99488	86.289645	Normal
1/2/23	11:18:40	45	0.1	340	10.1	3400	3156	G	24.995558	86.28914	Normal
1/2/23	11:19:28	45	0.1	400	10.1	4000	3653	G	24.996213	86.289612	Normal
1/2/23	11:21:14	45	0.1	300	10.1	3000	2825	G	24.995195	86.289377	Normal
1/2/23	11:21:14	45	0.1	370	10.1	3700	3405	G	24.99439	86.289747	Normal
1/2/23	11:22:25	45	0.1	350	10.1	3500	3239	G	24.992558	86.289595	Normal
Length			4.00			Total IRI	128320				
						Average IRI	3208				

$$Y = 0 * X^2 + 0.828 * X + 341.6$$

$$X = 3500$$

$$Y = 3239$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

10/10/23

10/12/23

17/10/23

Name of Customer:	Sudesh Kumar Singh And Co C
Name of Work/Road:	Bahat Thana Chowk to Nivrod
Lab Job number:	2801186600
Date:	01-02-2022
Section No.	45


Test Date:	01-02-2023	Road Name:	Bahat Thana Chowk to Nivrod
Machine No:	399	Road Type:	(R) RURAL ROAD
Start S No:	0 000	Side:	Both
Start E No:	4 000	Interval	
Weather:	Normal	UV Range:	1659 To 5000 mm/cm
Start Location:	24 932168 86	Dist Range:	0 To 41 01 + 1000 m
End Location:	24 932558 86	Equation:	$Y = 0 \cdot X^2 + 0.828 \cdot X + 341.6$

Print Generate Report and Graph

Redraw Graph

Map View

File D:\POT\Main policy offline Requisition\Ashok\PI VALUE\2022\Sudesh\nevrod\3821122.Xls. Section No.: 45.
Name of Customer: Sudesh Kumar Singh And Co Construction Private Limited. Name of Work/Road: Bahat Thana



[Signature]
10/1/23

[Signature]
17/01/23
Executive Engineer
R&M, PWD, BARRAGE
JALALI

Barhat Thana Chowk Se Navodaya School

(Sudesh Kumar)

Sadda K
New Maint Policy 2018

Schedule XLV Form No. 134.

Head - MR-3054

R.W.O(w) Jamui

DIVISION

Barhat

SUB-DIVISION

Sudesh K2- Singh & CO. Const
Pvt Ltd
Agao 01 (MRD) / 2022-23

Measurement Book

3064

3064

1st & Final Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Maintenance of Road from					
Barhat Kana Chaur to Nandkya School					
Road under New maintenance policy					
Agency:- Suresh Kr Singh & Co. Const. Pvt					
Ltd. Vill- Kalyanpur, P.O + P.S.					
Dist- Jammu.					
Agreement No - 05(MB2)/2022-2023					
Bill No - MR-N/22-23 Jammu/03.					
Date of Commencement - 26/09/2022.					
Date of Completion - 25/08/2023.					
Date of Actual Completion - 18/02/2023.					
<u>Details</u>					
(1) Clearing and grubbing road					
land including uprooting of					
vegetation etc - etc.					
$2 \times 15 \times 30.0 \times 0.75 = 675.0 \text{ m}^2$					
$2 \times 18 \times 30.0 \times 0.75 = 810.0 \text{ m}^2$					
$2 \times 25 \times 30.0 \times 0.75 = 1125.0 \text{ m}^2$					
$2 \times 20 \times 30.0 \times 0.75 = 900.0 \text{ m}^2$					
$2 \times 16 \times 30.0 \times 0.75 = 720.0 \text{ m}^2$					
$2 \times 22 \times 30.0 \times 0.75 = 990.0 \text{ m}^2$					
$2 \times 17 \times 30.0 \times 0.75 = 765.0 \text{ m}^2$					
$2 \times 10.0 \times 0.75 = 15.0 \text{ m}^2$					

Continuation
Total: 6000.0m²

Abstract of Cost

22

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/1) Clearing and grubbing of road land-do etc					
Qty- V.T.M.B. Page (2) Item No (1)					
= 0.60 Ha @ Rs 5972613/ha					35,836.00
3/2) Construction of subgrade and shoulder etc all complete job					
Qty- V.T.M.B. Page (2) Item No (2)					
= 1800 m ³ @ Rs 254=46/m ³					Rs 4,58,028
3/3) Construction of G.S.B. by providing well graded material etc					
Qty- V.T.M.B. Page (4) Item No (3)					
= 268.62 m ³ @ Rs 2117=55/m ³					Rs 5,68,816.00
4/4) P.V. laying spreading & compaction of W.B.M. (III) etc all complete job					
Qty- V.T.M.B. Page (6) Item No (4)					
= 214.73 m ³ @ Rs 4044=57/m ³					Rs 8,68,491.00
5/5) P.V. laying spreading and compaction of W.B.M. (III) etc all complete job					
Qty- V.T.M.B. Page (9) Item No (5)					
= 344.86 m ³ @ Rs 3926=33/m ³					Rs 13,54,034.00
6/6) P.V. and applying primer coat with B/Emulsion (SS-1) etc etc all complete job					
Qty- V.T.M.B. Page (10) Item (6) = 400.08 m ²					
@ Rs 59=43/m ²					Rs 2,73,383.00
CO- Rs 35,58,588.00					

Continuation